

## Details of works under A-2 agreement during year 2013-14

Status as on 31.08.2013

CIRCLE : SE(HSG)

DIVISION : EE(HSG-I), EE(HSG-II), EE(HSG-III) & EE(HSG-IV)

### A. Under EE(HSG-I) & EE(HSG-II) :-

Sr. No	Name of work / Quotation.No.	Name of agency	Awarded value ( Rs. In lacs )	Date of start.	Date of Completion	Remarks
1	Providing and fixing FRP flap gates to the box culvert on 32m wide channel across 3m wide bund road passing between sect-16 & 17 near mass housing scheme at Kharghar Qtn.No.01/CIDCO/EE(HSG-II)/2013-14	M/s Skylark Engineers	4.18	05.07.2013	04.08.2013	Work completed, Final Bill to be Paid.
2	Widening of Kuccha channel adjacent to HIG/MIG plot in sector-36 at Kharghar, Navi Mumbai. Qtn.No.02/CIDCO/EE(HSG-II)/2013-14	M/s Sonali Enterprises	4.52	03.07.2013	02.08.2013	Work completed, Final Bill to be Paid.
3	De-silting of 32.0 m. wide channel between sector 16 & 17 near mass housing scheme at Kharghar, Navi Mumbai. Qtn.No.03/CIDCO/EE(HSG-II)/2013-14	M/s Yashraj Enterprises	4.74	04.07.2013	03.08.2013	Work completed, Final Bill to be Paid.
4	Widening of Kuccha channel adjacent to Jail compound wall in sector-36 at Kharghar, Navi Mumbai. Qtn.No.04/CIDCO/EE(HSG-II)/2013-14	M/s Shree Engineering	4.25	05.07.2013	04.08.2013	Work completed, Final Bill to be Paid.
5	De-silting of S.W.Drains along internal roads of Mass housing scheme in sector 16 & 17 at Kharghar, Navi Mumbai. Qtn.No.05/CIDCO/EE(HSG-II)/2013-14	M/s Rajesh Enterprises	1.62	16.07.2013	15.11.2013	Work in progress.
TOTAL (A)			19.31			
<b>B. Under EE(HSG-III) &amp; EE(HSG-IV) :-</b>			<b>NIL</b>			
GRAND TOTAL (A + B)			19.31			

EE(HSG-I)

EE(HSG-II)

EE(HSG-III)

EE(HSG-IV)