

A 2 WORKS

RAILWAY PROJECTS : CE(SP)

CIRCLE : SE(TP-II & HQ)

DIVISION : EE(BPR-I)

Period : 01.04.2012 to 31.03.2013

Sr. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
Kharghar Railway Station						
1	Providing & Fixing S.S. Hand rail to the staircase & ramp at Kharghar Rail. Station.	M/s Om Sai Darshan Enterprises	2.73	21.04.12	20.05.12	Completed
2	Desilting of channel, S.W.D. including removing the debris from footpath at Kharghar Rly. Station	M/s Om Sai Darshan Enterprises	1.55	07.06.2012	06.10.2012	Premonsoon Work
3	Maintenance of Sewer Line	M/s. Himesh Enterprises	1.84	22.06.12	21.06.13	Work in progress
4	Providing services for pre-monsoon work by deploying necessary manpower & JCB to maintain area around forecourt area at Kharghar during 4 months of monsoon.	M/S Mahendra C. Gharat	1.63	06.07.12	05.11.12	Premonsoon Work
5	Desilting of channel Parallel to highway from Kharghar Railway Office to Siemens nalla	M/S Y.K. Gharat	2.45	03.07.12	02.11.12	Premonsoon Work
6	Providing, Removing and refixing of kerbstone and allied works award portal P-1 in front of Kharghar Railway Station. Navi Mumbai.	Shree G.D.Gharat	1.88	08.10.12	07.11.12	Completed

Sr. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
7	Development of Island around portal P-1 at Kharghar Railway Station. Navi Mumbai.	M/s Jai Malhar Enterprises	4.35	14.10.12	15.11.12	Completed
8	Providing & fixing interlocking paver blocks at Auto-rickshaw stand and allied works at Kharghar Railway Station.	M/s V.K.Patil	2.09	23.11.12	22.12.12	Completed
9	Providing & fixing Collapsible gates to the various entrances of Skywalk at Kharghar.	M/s Shreeram Construction	3.01	04.12.12	03.01.13	
10	Providing & fixing Railing to Lawn in forecourt area at Kharghar Railway station.	Shree G.D.Gharat	3.53	06.12.12	05.01.13	Completed
11	Development of Lawn, Pathway and Providing & Fixing Fencing in forecourt area of Kharghar Railway Station, Navi Mumbai.	M/s Sanjay Enterprises	4.35	06.12.12	05.01.13	Completed
12	Cleaning and Sweeping work at Pedestrian Skywalk at Kharghar	M/s Sanjay Enterprises	3.07	22.01.13	21.04.13	Work in progress
13	Deployment of Security guards round the clock at Pedestrian Skywalk at Kharghar.	M/s Om Shiv Sai Services	4.55	22.01.13	21.04.13	Work in progress
14	Providing Maintenance services of landscape work in forecourt area at Kharghar Railway Station	M/s Om Sai Darshan Enterprises	3.88	11.02.13	10.02.14	Work in progress
15	Maintenance & operation of water supply lines of Railway offices at Kharghar Railway Station.	M/s Jay Malhar Enterprises	1.99			Proposal sent for Agency Acceptance
16	Providing & fixing Inauguration Plaque (Foundation Stone) and informatory sign board at Kharghar Skywalk, Navi Mumbai.	M/s Heena Enterprises	4.47			Proposal submitted for Award of work

Sr. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
Khandeshwar Railway Station						
1	Providing & Fixing M.S. Grill railing to two wheeler parking adjacent landscape garden	M/S L.J. Patil	4.75	18.04.12	17.06.12	Completed
2	Desilting of channel & pitching to channel from drain to discharge point at Khandeshwar Railway station	M/s G.R. Bhagat	1.88	01.06.12	31.10.12	Premonsoon Work
3	Desilting of SW drain within forecourt area at Khandeshwar Railway station	M/S Shweta Construction	1.9	01.06.12	31.10.12	Premonsoon Work
4	Providing labour supply, fixing flap gates & other misc. works at Khandeshwar Station.	M/s S.N.Dongre	1.89	01.06.12	31.10.12	Premonsoon Work
5	Providing vehicular SWD for Auto Rickshwa Stand and allied works at Khandeshwar Railway Station	M/S Vicky Enterprises	3.58	11.07.12	10.09.12	Completed
6	Providing and Fixing Railway Informatory sign boards for 12 rakes train at Khandeshwar Rly. Stn.	M/s Western Fibrolite	4.19	12.10.12	11.11.12	Completed
7	Providing and fixing Rubberised speed breakers at the junction of 20m & 30m wide road and Providing and fixing Cautionary Sign Boards in the forecourt area of Khandeshwar Railway Station.	M/S Vicky Enterprises	4.55	20.02.13	19.03.13	Completed
8	Providing Thermoplastic paint for lane marking to 20.0 m wide road leading to khandeshwar station		2.79			Administrative approval Received & Quotations invited
9	Providing & Fixing M.S. Grill railing to landscape garden (Belapur end) in forecourt area of Khandeshwar station.	M/S Shweta Construction	4.75	26.03.2013	25.06.2013	Work Awarded