Status of GIA works after approval

Status as on

Circle : SE(Ulwe)

Division : E.E(UL-I)

Referenc e of resolutio n No.	Date of approval of proposal	Date of work order	Name of agency to which grampanchayat has awarded the work	Value of work	of release of	Amount & Date of release of 2nd installment	Amount & Date of release of 3rd & final installment	Remarks
1	2	3	4	5	6	7	8	9
NIL	17.06.11	02.01.2012	Construction of crematorium at Vahal village at Ulwe Node, Navi Mumbai, CIDCO awarded work by invity tender	4891922.75	-	-	-	villagers obstruction work could not taken up
NIL	07.09.09	20.08.2009	Construction of 12 nos, of toilet complexex (total 155 seats) at village Vahal, Morave & Bamandongri at Ulwe Node, Navi Mumbai.	22626385.00	<u>1,13,00,088.00</u> (Advance)	5,00,000.00 (Advance) + 2,32,436.00 (Advance) + 8,27,833.00 (Advance)		Work completed
20/1 dtd. 29.06.10	18.02.11	/2011/447	Construction of balance RCC pipe drain & balance concrete pathways for Bamandongri village in Ulwe Node(Vahal) under GIA scheme.	2098109.65	<u>26.12.2011</u> 630668.30	<u>27.10.2012</u> 634625.23	<u>09.04.2012</u> 819561.00	Work completed
07 dtd. 30.01.09	30.04.10		Beautification of pond at plot no. 210, Sector-03, for Morave village under GIA Vahal Grampanchayat Ulwe Node.	1603421.72	1st & final 09.04.2012 328767.53	-	-	Work completed
71 dtd 19.03.10	18.02.11	CIDCO/EE(UL-I) /2011/229 dtd.22.06.2011	GIA for the work of P/L of water supply line form Hetwane main to Ganeshpuri village at Ulwe Node.	20,18,564.00	1st & 2nd <u>05.05.2011</u> 1211137.50	-	<u>28.08.2012</u> 589400.00	Work completed
NIL	12.04.10	CIDCO/EE(UL-I) /2011/30 dtd.10.01.2012	Construction of school building for Raigad Zilla parishad in Sector-23 at Vahal village Ulwe Node.CIDCO awarded work by inviting tender.	2,44,72,221.29	20.04.2012 1278339.58	28.08.2012 3009875	03.09.2012 653008.00	Work in progress