

**Details of Works Under A-2 Agreement**

Status as on : 1-Apr-12 to 28-Feb-13

Circle : SE(Airport)

Division : EE(Airport-II)

Sr. No.	Name of work ----- Quotation No.	Name of agency	Value of Work	Date of start	Date of completion	Remarks
1	Providing & Fixing rectangular FRP flap gates for existing pipe outlet on bund along Gadhi River, Navi Mumbai. ----- Q. No. 01 / CIDCO / EE (Airport-II) / 2012-13	M/s. Western Fibrolite	451827.00	7-Nov-12	6-May-13	Work In Progress
2	Providing & Fixing FRP informatory sign boards for Navi Mumbai International Airport at NH-4B & SH-54, Navi Mumbai. ----- Q. No. 02 / CIDCO / EE (Airport-II) / 2012-13	M/s. S. Chandra & Co.	472277.00	20-Nov-12	10-Dec-12	Work Completed
3	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-1) ----- QA. No. 03 / CIDCO / EE (Airport-II) / 2012-13	M/S. Durgeshwari Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
4	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-2) ----- QA. No. 04 / CIDCO / EE (Airport-II) / 2012-13	M/S. Jai Hanuman Society	492588.70	30-Nov-12	30-Jan-13	Work Completed

Sr. No.	Name of work ----- Quotation No.	Name of agency	Value of Work	Date of start	Date of completion	Remarks
5	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-3) ----- QA. No. 05 / CIDCO / EE (Airport-II) / 2012-13	M/S. Khandoba Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
6	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-4) ----- QA. No. 06 / CIDCO / EE (Airport-II) / 2012-13	M/S. Kalimata Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
7	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-5) ----- QA. No. 07 / CIDCO / EE (Airport-II) / 2012-13	M/S. Kashtkari Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
8	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-6) ----- QA. No. 08 / CIDCO / EE (Airport-II) / 2012-13	M/S. Ekavira Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
9	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-7) ----- QA. No. 09 / CIDCO / EE (Airport-II) / 2012-13	M/S. Bhairavnath Society	492588.70	30-Nov-12	30-Jan-13	Work Completed

Sr. No.	Name of work ----- Quotation No.	Name of agency	Value of Work	Date of start	Date of completion	Remarks
10	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-8) ----- QA. No. 10 / CIDCO / EE (Airport-II) / 2012-13	M/S. Ganaraj Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
11	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-9) ----- QA. No. 11 / CIDCO / EE (Airport-II) / 2012-13	M/S. Cheroba Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
12	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-10) ----- QA. No. 12 / CIDCO / EE (Airport-II) / 2012-13	M/S. Sailila Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
13	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-11) ----- QA. No. 13 / CIDCO / EE (Airport-II) / 2012-13	M/S. Lambodar Society	492588.70	30-Nov-12	30-Jan-13	Work Completed
14	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-12) ----- QA. No. 14 / CIDCO / EE (Airport-II) / 2012-13	M/S. Shri Datta Society	492588.70	30-Nov-12	30-Jan-13	Work Completed

Sr. No.	Name of work ----- Quotation No.	Name of agency	Value of Work	Date of start	Date of completion	Remarks
15	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-13) ----- QA. No. 15 / CIDCO / EE (Airport-II) / 2012-13	M/S. Omkar Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
16	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-14) ----- QA. No. 16 / CIDCO / EE (Airport-II) / 2012-13	M/S. Omsairam Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
17	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-15) ----- QA. No. 17 / CIDCO / EE (Airport-II) / 2012-13	M/S. Varmata Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
18	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-16) ----- QA. No. 18 / CIDCO / EE (Airport-II) / 2012-13	M/S. Kalbhairav Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
19	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-17) ----- QA. No. 19 / CIDCO / EE (Airport-II) / 2012-13	M/S. Mauli Society	492588.70	11-Dec-12	11-Feb-13	Work Completed

Sr. No.	Name of work ----- Quotation No.	Name of agency	Value of Work	Date of start	Date of completion	Remarks
20	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-18) ----- QA. No. 20 / CIDCO / EE (Airport-II) / 2012-13	M/S.Abhinav Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
21	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-19) ----- QA. No. 21 / CIDCO / EE (Airport-II) / 2012-13	M/S. Shri Gurudatta Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
22	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-20) ----- QA. No. 22 / CIDCO / EE (Airport-II) / 2012-13	M/S. Varkari Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
23	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-21) ----- QA. No. 23 / CIDCO / EE (Airport-II) / 2012-13	M/S. Jai Shivaray Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
24	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-22) ----- QA. No. 24 / CIDCO / EE (Airport-II) / 2012-13	M/S. Shitaladevi Society	492588.70	11-Dec-12	11-Feb-13	Work Completed

Sr. No.	Name of work ----- Quotation No.	Name of agency	Value of Work	Date of start	Date of completion	Remarks
25	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-23) ----- QA. No. 25 / CIDCO / EE (Airport-II) / 2012-13	M/S. Ashtvinayak Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
26	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-24) ----- QA. No. 26 / CIDCO / EE (Airport-II) / 2012-13	M/S. Shri Ganesh Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
27	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-25) ----- QA. No. 27 / CIDCO / EE (Airport-II) / 2012-13	M/S.Saishwar Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
28	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-26) ----- QA. No. 28 / CIDCO / EE (Airport-II) / 2012-13	M/S. Maruaaimata Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
29	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-27) ----- QA. No. 29 / CIDCO / EE (Airport-II) / 2012-13	M/S. Yash Society	492588.70	11-Dec-12	11-Feb-13	Work Completed

Sr. No.	Name of work ----- Quotation No.	Name of agency	Value of Work	Date of start	Date of completion	Remarks
30	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-28) ----- QA. No. 30 / CIDCO / EE (Airport-II) / 2012-13	M/S. Sainath Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
31	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-29) ----- QA. No. 31 / CIDCO / EE (Airport-II) / 2012-13	M/S. Shree Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
32	Construction of earthen bund along Gadhi River at R & R Pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-30) ----- QA. No. 32 / CIDCO / EE (Airport-II) / 2012-13	M/S. Shivkrupa Society	492588.70	11-Dec-12	11-Feb-13	Work Completed
33	Reclamation of the part area under proposed peripheral SWD along SH-54 at R&R pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-1) ----- QA. No. 33 / CIDCO / EE (Airport-II) / 2012-13	M/S. Chandrabhaga Society	493234.00	13-Feb-13	12-Apr-13	Work In Progress
34	Reclamation of the part area under proposed peripheral SWD along SH-54 at R&R pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-2) ----- QA. No. 34 / CIDCO / EE (Airport-II) / 2012-13	M/S. Godavari Society	493234.00	13-Feb-13	12-Apr-13	Work In Progress

Sr. No.	Name of work ----- Quotation No.	Name of agency	Value of Work	Date of start	Date of completion	Remarks
35	Reclamation of the part area under proposed peripheral SWD along SH-54 at R&R pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-3) ----- QA. No. 35 / CIDCO / EE (Airport-II) / 2012-13	M/S. Koyana Society	493234.00	13-Feb-13	12-Apr-13	Work In Progress
36	Reclamation of the part area under proposed peripheral SWD along SH-54 at R&R pocket-I for Navi Mumbai International Airport, Navi Mumbai. (Part-4) ----- QA. No. 36 / CIDCO / EE (Airport-II) / 2012-13	M/S. Narmada Society	493234.00	13-Feb-13	12-Apr-13	Work In Progress