

## Details of works under A-2 agreement

**Status as on** : 30.06.2013  
**Circle** : SE(W/S & KHR-II)  
**Division** : EE(KHR-I)  
**Area** : Sector-26 to 45

(Rs. In lacs)

Sr.No.	Name of work Qtn. No.	Name of Agency	Awarded Value	Date of Start	Date of Completion	Remarks
1	Development of balance width of 35 m wide Owe Marg near existing ZP school from CD-7 bridge to Owe Village road in Sector-30 at Kharghar, Navi Mumbai. Qt. No. 29/CIDCO/EE(KHR-I)/2013-14	M/s. Mauli Transport	4.85	03.06.2013	02.07.2013	Work in Progress
2	Development of balance width of 35 m wide Owe Marg from Owe Village road upto 15 m wide road in Sector-30 at Kharghar, Navi Mumbai. Qt. No. 30/CIDCO/EE(KHR-I)/2013-14	Shri. D. N. Koli	4.95	03.06.2013	02.07.2013	Work in Progress
3	Providing bed concrete in channel of outlet structure & construction of parapet wall to pipe culvert near detention pond at Sector 36 at Kharghar, Navi Mumbai Qt. No. 37/CIDCO/EE(KHR-I)/2013-14	Shri. B. K. Mhatre	4.75	11.06.2013	10.07.2013	Work in Progress
4	Cleaning & Sectioning of Existing 26 m wide channel by removing siltation, weeds & debris from channel bed & berms between CD8 & CD9 at Sector 35, Kharghar, Navi Mumbai Qt. No. 39/CIDCO/EE(KHR-I)/2013-14	Shri. S. K. Gharat	4.91	14.06.2013	13.07.2013	Work in Progress
5	Clearing of roads & footpath from debris at Sector 34 & deepening of detention pond at Kharghar, Navi Mumbai Qt. No. 40/CIDCO/EE(KHR-I)/2013-14	Shri. S. D. Mhatre	4.80	18.06.2013	17.07.2013	Work in Progress
6	Providing sewer line across 26 m channel near bridge at Sector 35F, Kharghar, Navi Mumbai Qt. No. 41/CIDCO/EE(KHR-I)/2013-14	M/s. Jai Malhar Enterprises	4.63	14.06.2013	13.07.2013	Work in Progress
7	Providing & erecting 1.5 m high barbed wire fencing to Crematorium plot in Sector-39B and to plot Nos.37, 38 & 39 in Sector-34C at Kharghar, Navi Mumbai. Qt. No. 06/CIDCO/EE(KHR-I)/2013-14	Shri. V. E. Kamble	4.68	04.06.2013	03.07.2013	Work in Progress

AEE(KHR-I)

EE(KHR-I)