

Details of works under A-2 agreement

Status as on : 30.04.2013
 Circle : SE(W/S & KHR-II)
 Division : EE(KHR-I)
 Area : Sector-26 to 45

(Rs. In lacs)

| Sr.No. | Name of work Qtn. No. | Name of Agency | Awarded Value | Date of Start | Date of Completion | Remarks |
|--------|---|---|---------------|---------------|--------------------|------------------|
| 1 | Providing & fixing Parabolic kerbstones near CD-7 bridge on Owe Marg at Kharghar, Navi Mumbai Qt. No. 63/CIDCO/EE(KHR-I)/2012-13 | M/s. Manthan Enterprises | 4.70 | 02.04.2013 | 01.05.2013 | Work in Progress |
| 2 | Repairs to potholes on Pandav Marg from Gurudwara to Pandav- Talaja Junction at Kharghar Part – I : Chainage from 0.0 M to 235.00 M Qt. No. 64/CIDCO/EE(KHR-I)/2012-13 | M/s. Swastik Infralogics (I) Pvt. Ltd | 4.88 | 22.03.2013 | 05.04.2013 | Work Completed |
| 3 | Repairs to potholes on Pandav Marg from Gurudwara to Pandav- Talaja Junction at Kharghar, Part – II : Chainage from 235.00 M to 455.00 M Qt. No. 65/CIDCO/EE(KHR-I)/2012-13 | M/s. Swastik Infralogics (I) Pvt. Ltd | 4.92 | 22.03.2013 | 05.04.2013 | Work Completed |
| 4 | Repairs to potholes on Pandav Marg from Gurudwara to Pandav- Talaja Junction at Kharghar, Part – III : Chainage from 455.00 M to 590.00 M Qt. No. 66/CIDCO/EE(KHR-I)/2012-13 | M/s. Venkateshwara Infrastructure Pvt. Ltd. | 4.75 | 22.03.2013 | 05.04.2013 | Work Completed |
| 5 | Repairs to potholes on Pandav Marg from Gurudwara to Pandav- Talaja Junction at Kharghar, Part – IV : Chainage from 590.00 M to 655.00 M Qt. No. 67/CIDCO/EE(KHR-I)/2012-13 | M/s. Venkateshwara Infrastructure Pvt. Ltd. | 4.87 | 22.03.2013 | 05.04.2013 | Work Completed |
| 6 | Repairs to potholes on Pandav Marg from Gurudwara to Pandav-Talaja Junction at Kharghar, Part – V : Chainage from 655.00 M to 725.00 M Qt. No. 68/CIDCO/EE(KHR-I)/2012-13 | M/s. Venkateshwara Infrastructure Pvt. Ltd. | 4.51 | 22.03.2013 | 05.04.2013 | Work Completed |
| 7 | Construction of masonry retaining wall along Owe Marg near existing school in Sector-30 at Kharghar. Qt. No. 71/CIDCO/EE(KHR-I)/2012-13 | M/s. Mangal Murtee Construction | 4.95 | 09.04.2013 | 08.05.2013 | Work in Progress |

AE(KHR-I)

AEE(KHR-I)

EE(KHR-I)