

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
1	1	Construction of Toilet Block in plot No.15, Cleaning and removal of debris to establish the roadway to Plot No.14 of Shri. Kamlakar Datta Kadu at Nagaon, Uran.	M/s. Mahesh Construction	113363.02	02.05.12	01.06.2012	Work completed
2	2	Providing & Construction water entry to footpath from Khopta bridge to Sector-1 at Dronagiri (Part-II)	M/s. Ratnakar D. Patil	288551.25	11.05.2012	10.06.2012	Work completed
3	3	Providing & Construction water entry to footpath from Khopta bridge to Sector-1 at Dronagiri (Part-III)	M/s. D.M.Bhoir	288551.25	22.05.2012	21.06.2012	Work completed
4	4	Main & repair works for fire station building in sector-14 at Dronagiri.	M/s. Mahesh Construction	451564.38	15.05.2012	14.06.2012	Work completed
5	5	Repairs to the existing internal road at Fire station building in Sector-14, Dronagiri.	M/s. K.N.Gharat	303967.00	03.12.2012	02.01.2013	Work completed
6	6	Carrying out repairs to existing pipe culvert near crematorium at Bhendkhal Village at Dronagiri.	M/s. M.A.Gharat	240925.37	21.05.2012	20.06.2012	Work completed

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
7	7	Repairs to the existing pipe culvert near Hind Terminal and Bhendkhal village at Dronagiri.	M/s. Saikiran Construction	416639.98	14.06.12	13.07.2012	Work completed
8	8	Construction of RCC Pipe Culvert across 20m wide arterial road at Navghar village at Dronagiri.	M/s. R.S.Patil	475303.26	25.05.2012	24.06.2012	Work completed
9	9	Desilting & Pitching of existing Nalla Near arterial road at Navghar Village at Dronagiri.	M/s. Manoj R. Bhoir	463299.50	25.05.2012	24.06.2012	Work completed
10	10	Providing & Constructing water entry to footpath from Khopta Bridge to Sector-1 at Dronagiri (Part-IV) from Punjab Warehousing to Sector-1	M/s. Shree Gavdevi Enterprises	288551.25	06.06.2012	05.07.2012	Work completed
11	11	Desilting of Pipe culverts and area around Bhendkhal village & Providing RCC NP-2 pipes at earthen bund around Bhendkhal village at Dronagiri.	M/s. Sameer D. Bhoir	356930.36	14.06.2012	13.07.2012	Work completed
12	12	Providing & Fixing FRP Flap gates to pipe outlets around Bhendkhal village at Dronagiri.	M/s. M.J.Patil	189780.00	14.06.2012	13.10.2012	Work completed
13	13	Providing & Fixing FRP Flap gates to pipe outlets around Bhendkhal village at Dronagiri.	M/s. M.J.Patil	244780.00	14.06.2012	13.10.2012	Work completed
14	14	Desilting of Storm water drain in Nagaon Village at Dronagiri.	M/s. Kathe Civil Construction	160835.00	28.05.2012	27.06.2012	Work completed
15	15	Cleaning of Footpath along arterial road from Navghar Village to Pagote Bridge at Dronagiri.	M/s. M.M.Bhoir	300600.00	15.06.2012	14.10.2012	Work completed

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
16	16	Cleaning of S.W.D. from Pagote Bridge to Sector-1 at Dronagiri.	M/s. J.M.Bhoir	316048.50	13.06.2012	12.10.2012	Work completed
17	17	Construction of RCC Pipe culvert across 20m wide road near crematorium at Navghar Village at Dronagiri.	M/s. Rajesh S. Patil	419022.41	11.06.2012	10.07.2012	Work completed
18	18	Desilting of Channel in front of Pagote Village Sector-5 at Dronagiri.	M/s. N.R.Patil	371785.00	27.06.2012	26.07.2012	Work completed
19	19	Repairs to road from arterial road to Pagote Village at Dronagiri.	M/s. Amit Maruti Thakur	470540.00	13.07.2012	12.08.2013	Work completed
20	20	Repairs to existing pipe culvert near pagote village at Dronagiri.	M/s. Sameer D. Patil	212655.91	13.07.2012	12.08.2012	Work completed
21	21	Desilting of Storm Water drain from Box culvert to ULA CFS & Cleaning of pipe water entries from Balmer Lawrie to ULA CFS on 36m wide road at Dronagiri. (Part-I)	M/s. P.H. Constructions	140864.93	26.06.2012	25.07.2012	Work completed
22	22	Desilting of Storm Water drain from Box culvert to ULA CFS & Cleaning of pipe water entries from Balmer Lawrie to ULA CFS on 36m wide road at Dronagiri. (Part-I)	M/s. R.B.Thakur	141009.73	26.06.2012	25.07.2012	Work completed
23	23	Cleaning of Central Verge on Arterial Road from Khopta bridge to Gupta Weigh Bridge at Dronagiri.	M/s. P.P.Kharpatil Construction Pvt. Ltd.	336200.00	09.07.2012	14.08.2012	Work completed
24	24	Cleaning of Footpath along arterial road from Khopta Bridge to Navghar Village at Dronagiri.	M/s. P.P.Kharpatil Construction Pvt. Ltd.	284625.00	09.07.2012	08.11.2012	Work completed
25	25	Repairs to road from arterial road to Kundegaon Village at Dronagiri.	M/s. R.K.Patil	470540.00	27.06.2012	26.07.2012	Work completed

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
26	26	Desilting of internal SWD in Sector-2 at Dronagiri.	M/s. A.V.Patil	455692.50	27.06.2012	26.07.2012	Work completed
27	27	Providing & Fixing FRP Flap gates for outlets of H.P.No.3,3A, 4 & 5 at Dronagiri. (Part-I)	M/s. Sakura Signs Pvt. Ltd.	495000.00	28.07.2012	27.08.2012	Work completed
28	28	Providing & Fixing FRP Flap gates for outlets of H.P.No.3,3A, 4 & 5 at Dronagiri. (Part-II)	M/s. Karat Enterprises	495000.00	26.07.2012	25.08.2012	Work completed
29	29	Providing & Fixing FRP Flap gates for outlets of H.P.No.3,3A, 4 & 5 at Dronagiri. (Part-III)	M/s. Skylark Engineer	495000.00	25.07.2012	24.08.2012	Work completed
30	30	P&F FRP Flap gates for outlets of H.P.No.3,3A, 4 & 5 at Dronagiri. (Part-IV)	M/s. Kishan Construction	190000.00	25.07.2012	24.08.2012	Work completed
31	31	Providing temporary Pumping arrangement in Navgharpada Village Dronagiri.	M/s. Vinod S.Banda	45765.00	23.10.2012	07.11.2012	Work completed
32	32	Supplying JCB(Excavator) & Dumper in Pagote Village Dronagiri.	M/s. Shri. A.P.Patil	131200.00	28.06.2012	27.10.2012	Work completed
33	33	Consultancy services for structural assessment of Guest House at Dronagiri.	M/s. Epians Consultant Pvt. Ltd.	150000.00	13.06.2012	22.10.2012	Work completed
34	34	Desilting of Existing Nalla at rear side of Pagote Village from crematorium to RCC Pipe outlet sector-5 at Dronagiri.	M/s. Prashant L. Patil	210627.00	27.06.2012	16.08.2012	Work completed
35	35	Carrying out plain table survey on open plots at Sector-10 at Dronagiri.	M/s. P. N. Shidore Civil Engineer (I) Pvt. Ltd.	390750.00	14.08.2012	13.09.2012	Work completed

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
36	36	Construction of road near plot no. 14 & 15 at Navghar Village, Dronagiri.	M/s. Mahesh Construction	73665.60	13.07.2012	12.08.2012	Work completed
37	37	Providing Temporary pumping arrangement in Navghar Village, Dronagiri.	M/s. V.S. Bhoir	45765.00	28.06.2012	27.10.2012	Work completed
38	38	Construction of Kuttcha drain on 36.0m wide road from Balmer Lawrie to Culvert at Bhendkhal Village side at Dronagiri. (Part-I)	M/s. P.H. Gharat	73665.60	08.08.2012	07.12.2012	Work completed
39	39	Construction of Kuttcha drain on 36.0m wide road from Balmer Lawrie to Culvert at Bhendkhal Village side at Dronagiri. (Part-II)	M/s. Kaushik V. Thakur	73665.60	08.08.2012	07.09.2012	Work completed
40	40	Construction of Kuttchan drain in front of BPCL Along NMSEZ compound wall at Dronagiri.	M/s. Vinay N. Thakur	69061.50	08.08.2012	07.12.2012	Work completed
41	41	Supplying labour for emergency works at Bhendkharl Village Dronagiri.	M/s. Kashinath K. Patil	116025.00	03.07.2012	02.11.2012	Work completed
42	42	Providing Temporary pumping arrangement in Bhendkha Village, Dronagiri.	M/s. M.N.Patil	80676.00	05.07.2012	04.11.2012	Work completed
43	43	Supplying of JCB (Excavater) & dumper in Bhendkhal village Dronagiri	M/s. P.A. Construction	73600.00	05.07.2012	04.11.2012	Work completed
44	44	Providing Pitching for embankment of approach road to Panje village at Dronagiri.	M/s. Dayanand B. Patil	277012.29	18.07.2012	16.08.2012	Work completed
45	45	Repairs to arterial road from Gupta Bridge to IOTL in sector- 1& 2 at Dronagiri.	M/s. K.N.Gharat & Construction	475913.35	21.08.2012	30.10.2012	Work completed

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
46	46	Repairs to road near Navghar & road leading to BPCL near Bhendkhal village at Dronagiri.	M/s. K.N. Gharat & Construction	475192.40	21.08.2012	20.12.2012	Work completed
47	47	Cleaning of SWD from khopta Bridge to Navghar village at Dronagiri.	M/s. Jayashree Construction	264115.50	21.08.2012	20.12.2012	Work completed
48	48	Cleaning of footpath along arterial road from Pagote Bridge to sector- 1 at Dronagiri.	M/s. Jayashree Construction	259800.00	21.08.2012	20.12.2012	Work completed
49	49	Desilting of Storm Water Drains in sector-6 part at Dronagiri.	M/s. Shree Construction	166495.56	07.08.2012	06.09.2012	Work completed
50	50	Providing & Laying RCC 600mm dia NP-3 class pipe at west side of Navghar village Dronagiri.	M/s. Mangesh M. Bhoir	146280.36	06.08.2012	05.12.2012	Work completed
51	51	Consturction of bund along existing Nalla & repairs to pipe outlet at Kundegaon village at Dronagiri.	M/s. Mahesh A. Patil	318781.55	06.08.2012	05.09.2012	Work completed
52	52	Supplying labour for emergency works at Kundegaon village Dronagiri.	M/s. Bhargav G. Bhoir	109616.00	21.08.2012	20.12.2012	Work completed
53	53	Desilting of drain in sector- 11,12 at Dronagiri.	M/s. Jagdish H. Patil	168535.00	17.08.2012	16.08.2012	Work completed
54	54	Desilting of existing channel in sector-10 at Dronagiri (Part-I)	M/s. Jayesh P. Gharat	182820.50	17.08.2012	16.09.2012	Work completed
55	55	Desilting of existing channel in sector-10 at Dronagiri (Part-II)	M/s. P.D. Bhagat & Bros.	182820.50	28.07.2012	27.08.2012	Work completed
56	56	Providing & Laying Storm water entry pipes for road to Panje village at Dronagiri.	M/s. P.P. Kharpatil Constr. Pvt. Ltd.	224467.00	22.08.2012	21.09.2012	Work completed

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
57	57	Desilting of Nalla along road near boundary of MAHAGENCO GTPS at Dronagiri.	M/s. Ashirwad Civil Workis	471895.60	30.08.2012	29.09.2012	Work completed
58	58	Providing & Laying RCC 450mm NP-3 class pipes at Navghar village Dronagiri.	M/s. Hemant V. Barda	47547.00	23.10.2012	07.11.2012	Work completed
59	59	Desilting of SWDs in sector- 14 near office premises & in front road of Nodal office at Dronagiri.	M/s. Amit Enterprises	217609.03	27.09.2012	26.10.2012	Work completed
60	60	Supplying of JCB (Excavater) & dumper in Navghar village Dronagiri.	M/s. J.H. Patil	13120.00	01.10.2012	31.10.2012	Work completed
61	61	Cleaning the grass & shrubes from sector- 11&12 at Dronagiri.	M/s. Kalpana Enterprises	45335.13	18.09.2012	17.10.2012	Work completed
62	62	Desilting of pond & cleaning of nearby area in Bhendkhal village at Dronagiri.	M/s. Rajesh Mhatre	46750.40	25.09.2012	02.10.2012	Work completed
63	63	Repairs to road up to WBM Std. from Khopta bridge to Navghar village at Dronagiri.	M/s. C. A. Bhoir	273637.00	18.10.2012	17.12.2012	Work completed
64	64	Repairs to road up to WBM Std. from Gupta Weigh Bridge to IOTL sector- 1 at Dronagiri.	M/s. P.K.Gharat	475369.35	01.11.2012	30.11.2012	Work completed
65	65	Repairs to road up to WBM STD from Navghar Village to Gupta Weigh Bridge at Dronagiri.	M/s.P.K.Gharat	473870.85	01.11.2012	30.11.2012	Work completed

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
66	66	Supplying labour for emergency work at Kundegaon / Pagote Village, Dronagiri.	M/s. N.R.Patil	95472.00	30.10.2012	29.11.2012	Work completed
67	67	Carrying out soil investigation in Sector-5 at Peripheral road around Pagote Village at Dronagiri.	M/s. P.N.Shidore	225500.00	19.10.2012	18.11.2012	Work completed
68	68	Supplying labour for emergency works at Bhendkharl Village Dronagiri.	M/s.H.B.Gharat	116025.00	23.10.2012	22.12.2012	Work completed
69	69	Repairs to road from arterial road to Pagote Village at Dronagiri.	M/s.Virendra B.Tandel	103166.50	12.12.2012	19.12.2012	Work completed
70	70	Repairs to 36m wide road at Bhendkhal village near Balmer Lawrie at Dronagiri.	M/s. Saikiran Construction	473514.67	09.11.2012	08.12.2012	Work completed
71	71	Cleaning of grass & Shrubes from Guest House Complex at Nagaon, Dronagiri.	M/s. Manoj J. Bhoir	85820.00	21.11.2012	20.12.2012	Work completed
72	72	Cleaning of roads by cutting grass 7 shrubs in Sector-52,53,54 & 55 in 12.5% scheme at Dronagiri.	M/s. Sai Samarth	187031.10	09.11.2012	08.12.2012	Work completed
73	73	Operation of water pump & other maintenance work at CIDCO Nodal office at Dronagiri.	M/s. Mahesh Construction	126329.00	21.11.2012	20.11.2013	Work in progress (Yearly Maintenance work)
74	74	Repairs to road at Punjab Warehouse in Sector-2 at Dronagiri (Part-I)	M/s. K.N.Gharat & Co.	475105.06	13.12.2012	12.01.2013	Work completed
75	75	Repairs to road at Punjab Warehouse in Sector-2 at Dronagiri (Part-II)	M/s. K.N.Gharat & Co.	474534.93	13.12.2012	12.02.2012	Work completed
76	76	Supply of Labour for emergency work at Navghar Village at Dronagiri.	M/s.D.M.Bhoir	109616.00	14.12.2012	13.02.2013	Work completed
77	77	Repairs to 36m wide road from BPCL to Freight Station at Dronagiri	M/s. M.H.Patil Construction	469961.20	17.12.2012	16.01.2013	Work completed

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
78	78	Repairs to existing compound fencing of guest house at Nagaon at Dronagiri.	M/s.S.B.Patil	155186.23	18.05.2012	14.01.2013	Work completed
79	79	Cleaning of Central Verge on Arterial road from BPCL to Navghar Village at Dronagiri.	M/s. Vinod S. Banda	301500.00	21.01.2013	20.02.2013	Work completed
80	80	Cleaning of Central Verge on Arterial road from Navghar village to Gupta Bridge at Dronagiri.	M/s. A.K.Patil	297166.25	17.01.2013	16.02.2013	Work completed
81	81	Cleaning of Central verge on Arterial road from Gupta bridge to IOTL at Dronagiri.	M/s. P.K.Thakur	197632.25	17.01.2013	16.02.2013	Work completed
82	82	Providing & Fixing FRP informatory sign boards for H.P. No.3,3A & Mangroves destruction warning sign boards at Dronagiri.	M/s.S.Chandra & Co.	475434.00	30.01.2013	28.02.2013	Work completed
83	83	Repairs to the existing approach road leading to H.P.No.2 in Sector-53 at Dronagiri.	M/s.M.N.Thakur	430108.80	30.01.2013	01.03.2013	Work completed
84	84	Repairs to the existing village link road between Pagote & Kundegaon at Dronagiri.	M/s.S.A.Patil	474066.15	21.02.2013	26.03.2013	Work completed
85	85	Cleaning of ground level & overhead water tank through hygenic & scientic method for fire station & staff quarter, office complex at Dronagiri.	M/s. Suresh Madhavi & Co.	312624.00	22.02.2013	21.02.2014	Work in progress (Yearly Maintenance work)

DETAILS OF WORKS UNDER A-2 AGREEMENTS (2012-13)

STATUS AS ON 31 March 2013

Circle : SE(Dron)

Division : EE(Dron-I)

SR. NO.	Qtn. No.	Name of Work	Name of Agency	Value of Work	Date of Start	Date of Completion	Remarks
86	86	Repairs of Damaged culverts in arterial road at Dronagiri.	M/s. A.V.Patil	475145.41	06.03.2013	05.04.2013	Work in progress
87	87	Desilting of Channel in Sector-11 & 12 at Dronagiri.	M/s. Joyal Construction	427473.60	07.03.2013	06.04.2013	Work in progress
88	88	Providing barbed wire fencing around H.P.No.2 near Navin Sheva in Sec-48, 50 at Dronagiri.	M/s. Shri. R.G.Patil	441578.20	14.03.2013	13.04.2013	Work in progress
89	89	Providing maintenance works of landscaping / garden at CIDCO office premises at Sec-14 Bokadvira at Dronagiri.	M/s. M.J.Patil	371568.00	25.03.2013	24.03.2014	Work in progress (Yearly Maintenance work)

AE(Dron-I)

AEE(Dron-I)

EE(Dron-I)