

Qtn. No.	Name of Work	Name of Agency	Contract Amount	Date of Start	Date of Completion	Remark
2013-14						
1	Repairing of footpath along 20m wide road from building No. PL 6 / 6 to PL 6 / 12 in Sector - 17 at New Panvel (E)	M/s Sunil Patil Transport	408174.25	25.04.2013	24.06.2013	Work in progress
2	Supply and installation of FRP benches in garden at Sector – 8 & 9 at New Panvel (W) & in garden at Sector – 9 at New Panvel (E)	M/s Arihant Industrial Corporation Ltd	476100.00	17.04.2013	16.05.2013	Work completed
3	Providing & applying paint to kerb stone in various sectors in New Panvel (E)	M/s Sai Samarth	403635.10	03.05.2013	02.07.2013	Work in progress
4	Repairing of footpath in front of D' mart and from plot No. 39 to 29 in Sector – 5 at New Panvel (E)	Satyawan B. Shelke	468524.69	30.04.2013	29.06.2013	Work in progress
5	P/F paver blocks and Everlast frames & covers on footpath of main entrance road from NH4 adjacent to HIG type tenements at Sector – 1 at New Panvel (W)	N. D. Pawar	474512.95	30.04.2013	29.06.2013	Work in progress
6	Repairing work of compound wall & Providing chain link fencing & other Miscellaneous work in Garden at Sector – 18 at New Panvel (E)	M/s Mangal Krupa Enterprises	245928.10	06.05.2013	05.07.2013	Work in progress
7	Providing & fixing paver blocks & kerb stone for pathway in garden in Sector – 09 at New Panvel (E)	S. G. Shelke	468128.03	07.05.2013	06.07.2013	Work in progress
8	Repairs to compound wall & other misc works in garden in Sector – 18 at New Panvel (E)	V. K. Mhatre	410156.75	23.04.2013	22.06.2013	Work in progress
9	Repairs to footpath & S. W. Drain at road No. 6 adjacent to Bldgs. No. A9 to A17 in Sector – 13 at New Panvel (E)	M/s K. N. Construction	474879.08	08.05.2013	07.07.2013	Work in progress
10	Modification to SWD adjacent to Mayur apartment along 20m wide road in Sector – 15 at New Panvel (E)	M/s Samarth Kripa Construction	476118.13	18.04.2013	17.06.2013	Work in progress
11	Providing & fixing FRP sectorial signboards at Sector – 12 to 17 at New Panvel (E)	M/s S. Chandra & Co.	461461.00	03.05.2013	02.07.2013	Work in progress
12	Cutting of grass of plots in Sector – 2 to 17 at New Panvel (W)					Work not yet awarded
13	P / L RCC pipe across road for draining water in S. W. Drain in Sector – 18 at New Panvel (E)	M/s Sunil Patil Transport	120945.10	03.05.2013	02.07.2013	Work completed
14	Modification of S. W. Drain and development of footpath adjacent to plot No.1(Neel Enclave) in sector 9 at Khanda colony, New Panvel (W) (Part – I)	P. B. Patil	492033.69	30.04.2013	29.06.2013	Work in progress

Qtn. No.	Name of Work	Name of Agency	Contract Amount	Date of Start	Date of Completion	Remark
15	Modification of S. W. Drain and development of footpath adjacent to plot No.1(Neel Enclave) in sector 9 at Khanda colony, New Panvel (W) (Part –II)	N. S. Bhoir	410817.51	30.04.2013	29.06.2013	Work in progress
16	Providing & fixing paver blocks to existing pathway in garden Sector - 11 New Panvel (E)	Shri A. P. Mhatre	475522.40	22.04.2013	21.06.2013	Work in progress
17	Providing Thermoplastic paint for lane marking for 20m wide road from D'mart to Bikaner junction at New Panvel (E)	M/s Shree Radhe Enterprises	475200.00	22.04.2013	21.06.2013	Work completed
18	Repairing of S. W. Drain in front of plot No. B – 30, 32, 33 Sector – 4, Asudgaon, New Panvel (W).	Manohar R. Gaikwad	419555.20	24.05.2013	23.07.2013	Work in progress
19	Construction of compound wall for garden for plot No. B 28 in Sector – 5 at New Panvel (W)	S. S. Shelke	472850.68	06.06.2013	05.08.2013	Work in progress
20	Providing and fixing paver blocks for footpath on road adjacent to ROB along Bldg No. PL5B 1 to 7 in Sector – 10 at New Panvel (W)	M/s Pooja Construction	470620.84	03.05.2013	02.07.2013	Work in progress
21	Repairing work of compound wall & Providing chain link fencing & other miscellaneous work in Mango Garden at Sector – 14, New Panvel (E)	M/s Baliram Construction	307457.65	30.04.2013	29.06.2013	Work completed
22	Resurfacing of road in front of Shri Ramchandra mission in Sector – 16 at New Panvel (E)	M/s Ocean Construction	474798.83	29.04.2013	28.06.2013	Work completed
23	Providing and laying sewer line for 12.5% scheme near plot No. 64 in Sector – 4, Asudgaon, New Panvel (W)	M/s Om Sai Enterprises	124093.14	11.06.2013	10.08.2013	Work in progress