

Details of works under A-2 agreements

Status as on :- From 1 June 2013 to 30 June 2013

Circle :- SE(Airport)

Division :- EE(Airport-III)

Sr. No.	Name of work/ Quotation No.	Name of Agency	Value of work	Date of Start	Date of Completion	Remark
1	Carrying out topographical survey of Non aeronautical area adjacent to NH-4B near R&R pocket Dapoli. (Part- I) Q. No.02/CIDCO/EE(Airport-	M/s Rane Mangement Consultant Pvt. Ltd	Rs. 4,48,765/-	07/06/2013	06/07/2013	Work completed
2	Carrying out topographical survey of Non aeronautical area adjacent to NH-4B near R&R pocket Dapoli. (Part- II) Q. No.03/CIDCO/EE(Airport-	M/s P. N. Shidhore Civil Engineer (I) Ovt. Ltd	Rs. 4,66,186/-	07/06/2013	06/07/2013	Work completed
3	Desilting of Ulwe stream at R&R pocket near village Dapoli (Pre-monsoon work - Part I) Q. No.08/CIDCO/EE(Airport-III)/2013-14	Shree Sai Samarth Construction	Rs. 2,77,725.60	19/06/2013	18/10/2013	Work in progress
4	Desilting of Ulwe stream at R&R pocket near village Dapoli (Pre-monsoon work - Part II) Q. No.09/CIDCO/EE(Airport-III)/2013-14	R. G. Patil	Rs. 54,718.02	19/06/2013	18/10/2013	Work in progress
5	Providing cash counter and furniture for the office of Navi Mumbai Airport Influence Notified Area (NAINA) at 3rd floor, Belapur Railway Station Complex, Navi Mumbai. Q. No.10/CIDCO/EE(Airport-	Avadhesh M. Yadav	Rs. 2,13,351.88	13/06/2013	12/07/2013	Work in progress

AE (Airport-III)

AEE (Airport-III)

EE(Airport-III)