

CIRCLE - SE(VASHI)

DIVISION - EE(VASHI)

List of A2 work under EE(GHN) Division Till 30th JUNE 2013

Sr. No	Quotation No.	Name of Work	Estimated Value	Date of		Remarks	Agency & Address
				Start	completion		
1	01/CIDCO/EE(GHN)/2013-14	Area levelling of Plot No.37 in Sector-30D at Ghansoli, Navi Mumbai.	41600.00	14/05/2013	13/06/2013	Work Completed	M/s. Jay Yogeshwar Const., Siddhivinayak Society, Room No. 515, At-Gothivali, Rabale - Ghansoli Village, Navi Mumbai- 400 701.
2	02/CIDCO/EE(GHN)/2013-14	Keeping record facility for Administrative Building at Sector-3, Sanpada, Navi Mumbai.	264780.00	31/05/2013	30/07/2013	WIP	M/s. Vaibhav Construction, At Shahabaj Village, Post – Kokan Bhavan, Tal.Dist.Thane, Navi Mumbai- 400 614.
3	03/CIDCO/EE(GHN)/2013-14	Taking & Recording Daily Rainuage at CIDCO Building at Sector-1 ,Vashi.	65738.70	01/06/2013	31/08/2013	WIP	M/s. Vaibhav Construction, At Shahabaj Village, Post – Kokan Bhavan, Tal.Dist.Thane, Navi Mumbai- 400 614.
4	04/CIDCO/EE(GHN)/2013-14	P& Constructing Protective wall with barbed wire fencing for encroached free plot of Talvali village in Sec-22 at Ghansoli.	65739.70	06/06/2013	21/06/2013	Work Completed	M/s. Shree Kalbhairav Const., Civil Engineers & Contractors, House No. 1056, Patil Niwas, At & Post – Ghansoli, Navi Mumbai- 400 701.
5	05/CIDCO/EE(GHN)/2013-14	Taking & Recording Daily Rainuage data from rainuage located at community centre building in Sector-15 at Airoli.	65738.70	01/06/2013	30/10/2013	WIP	M/s. Pratik Construction, Panchdeep , 2/3, Sector-17, CIDCO Colony, AIROLI, Navi Mumbai-400 708. Navi Mumbai- 400 708.
6	07/CIDCO/EE(GHN)/2013-14	Barbed wire fencing for Encroached Free Plot in Sec-10 near Juhu Gaon at Vashi. (Part-I-Front Portion)	233918.19	17/06/2013	01/07/2013	Work Completed	Shri. P. S. BHOIR, Civil Contractors, At & Post – JuhuGaon, Near Gaondevi Ground, Sector – 11, VASHI, Navi Mumbai- 400 705.

CIRCLE - SE(VASHI)

DIVISION - EE(VASHI)

List of A2 work under EE(GHN) Division Till 30th JUNE 2013

Sr. No	Quotation No.	Name of Work	Estimated Value	Date of		Remarks	Agency & Address
				Start	completion		
7	08/CIDCO/EE(GHN)/2 013-14	P& Construction of Plum Concrete Wall with barbed wire fencing & inforatory sign board to plot No. 1,6,6A in Sec-18 at Airoli, Navi	254450.56				Agency Acceptance & Award of Work is in Process
8	09/CIDCO/EE(GHN)/2 013-14	Construction of Protective Compound Wall with barbed wire fencing for Socail facility Plot in Sec-21, Ghansoli.	313877.11	26/06/2013	25/07/2013	WIP	M/s. SHEFALI ENTERPRISES, At & Post – Ghansoli, Main Road, Navi Mumbai- 400 701
9	10/CIDCO/EE(GHN)/2 013-14	Providing & Construction of Plum Concrete Wall with barbed Wire Fencing & Inforatory Sign Baord to open plot in Sec-3 & Plot No.	164523.00			WIP	Agency Acceptance & Award of Work is in Process
10	11/CIDCO/EE(GHN)/2 013-14	Providing & Construction of Plum Concrete Wall with barbed Wire Fencing & Inforatory Sign Baord to gut no. 40, Digha Ishwar nagar at	265552.44			WIP	Agency Acceptance & Award of Work is in Process
11	12/CIDCO/EE(GHN)/2 013-14	P & F Protective Barbed Wire Fencing for Socail facility Plot No. 70 in Sec-20 at	199321.97			WIP	Agency Acceptance & Award of Work is in Process

EE (VASHI)

H. R. THADANI

EMP. NO. 13385