

Sr No	Name of the Project	Chief Engineer In Charge	Executive Engineer-In-Charge	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award	Date of Start of Works (aSPer Tender)	Date of Actual Start of Works on site	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as Per Tender (In Months)	Completion Date aSPer Tender	Completion Date Actual	Expenditure as on Date (Rs. Crore)	Financial Year of the Targeted Close (20XX-YY)
1	Development of land near village Dapoli earmarked for resettlement of Airport project affected villages. (Part -I) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03 /CIDCO /SE (Airport) EE(Airport-III)/ 2012-13	NMIA	EE(AP-Pushpak-II)	Physical Infra	Category-A	6.25	6-Feb-13	21-Feb-13	25-Dec-13	2013-14	13	20-Feb-14	7-May-14	5.87	2014-2015
2	Integrated development of roads, water supply, SWD, sewerage etc. at Sector 2A, Karanjade. CA.No.03/CIDCO/EE(PNL-II)/2012-13 M/s. Swastik Infraclogic (India) Pvt. Ltd.	NMIA	EE(PNL-II)	12.5% SCHEME	Category-A	4.68	30-May-13	14-Jun-13	28-Sep-13	2013-14	12	13-Jun-14	13-Jun-14	3.67	2014-2015
3	Construction of holding pond at Sector -8, & channel connecting to holding pond in sector 5 to 8 up to Taloja River at Taloja Panchanand Nagar Phase-I at Kalamboli. C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/2013-14 M/s. Swastik Infra-logic(India) Pvt.Ltd.	NMIA	EE(PNL-III)	12.5% SCHEME	Category-A	3.81	8-Aug-13	12-Sep-13	12-Sep-13	2013-14	12	11-Sep-14	11-Sep-14	3.17	2014-2015
4	Replacing water supply lines at Warehousing complex at Kalamboli. CA 09/CIDCO/EE(WS-I)/2013-14 M/s J..M. Mhatre	NMIA	EE(WS-I)	Physical Infra	Category-A	3.48	10-Feb-14	10-Feb-14	10-Feb-14	2013-14	9	11/9/2014	9-Nov-14	2.93	2014-2015
5	Development of landfill facility for MSW processing and disposal facility at village CHAL near Taloja (4 th call) CA NO 12/CIDCO/EE(W.S-I)/2012-13 M/s K.D.Patil Const.	NMIA	EE(WS-I)	City Scale	Category-A	1.64	30-Apr-13	14-May-13	14-May-13	2013-14	13	13-May-14	13-May-14	1.5842	2014-2015
6	Construction of Permanent rainshed over concrete platform at MSW processing and disposal facility at Chal, Near Taloja MIDC. C.A. No 05/CIDCO/EE(WS-I)/2013-14 M/s K.D.Patil Const.	NMIA	EE(WS-I)	City Scale	Category-B	4.93	18-Nov-13	16-Dec-13	16-Dec-13	2013-14	7	15-Jun-14	15-Jun-14	5.0544	2014-2015
7	Providing & applying Epoxy painting (Protective coating) to structural trusses for bridge across river Patalganga near village Kharpada & bridge across river Balganga near village Kopar in Tal. Pen, Dist. Raigad under Hetawane Water Supply Scheme. CA.06/CIDCO/SE(W/S)/EE(Het)/12-13 M/s. R. K. Patil.	NMIA	EE(HETAWANE)	City Scale	Category-A	1.00	28-Mar-13	28-Mar-13	28-Mar-13	2012-13	6	27-Sep-13	31-May-14	1.21	2014-2015
8	Raising the height of of 220KV EHV Kalwa-Apta and Kalwa-Taloja Feeder passing through Taloja Panchnandnagar, Phase-I and Phase -II, Navi Mumbai. C.A. No. 03/CIDCO/EE(ELECT-II)/2013-14 Agency : M/s. Ashthavinayak Constn. MSETCL Supervision Charges should be Rs. 52.84 Lacs.	NMIA	EE(ELECT-II)	12.5% SCHEME	Category-A	3.58	24-Sep-13	24-Sep-13	24-Sep-13	2013-14	12	23-Sep-14	23-Sep-14	3.0299	2014-2015
9	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/A) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03/CIDCO/EE(Airport-II)/2012-13	NMIA	EE(AP-R/R-I)	Physical Infra	Category-A	7.06	8-Apr-13	6-May-13	14-Nov-13	2013-14	12	5-May-14	5-May-14	4.8	2014-2015
10	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/B) M/s. J.M.Mhatre Infra Pvt. Ltd. CA.04/CIDCO/EE(Airport-II)/12-13	NMIA	EE(AP-R/R-I)	Physical Infra	Category-A	5.99	29-Jan-13	22-Feb-13	14-Nov-13	2013-14	12	21-Feb-14	7-May-14	5.69	2014-2015
11	Const of Fire station in Sector-19A at Ulwe Node CA.10/CIDCO/SE(Ulwe)/EE(B&U-I)/10-11 M/s. Govardhani Construction	NM	EE(ULWE-I)	Others	Category-A	6.40	5-May-11	10-Jun-11	10-Jun-11	2011-12	18	9-Dec-12	30-Jun-14	5.78	2014-2015
12	Int. Development of Infra works of Balance roads (UPW Stage-I) S.W. Drains etc. in Sector-20 & 21 of 12.50% scheme at Ulwe. 01/CIDCO/SE(ULWE)/EE(ULWE-I)/12-13 M/s. K. D. Construction Pvt. Ltd.	NM	EE(ULWE-I)		Category-A	7.14	24-Jan-13	5-Feb-13	5-Feb-13	2012-13	18	4-Aug-14	4-Aug-14	6.65	2014-2015
13	Design, Planning & Construction of Commercial complex in Sector-19A, Ulwe. CA.01/CIDCO/SE(ULWE)/EE(Ulwe-III)/11-12 M/s. B.G. Shirke Constr. Tech. Pvt. Ltd.	NM	EE(ULWE-III)		Category-A	34.72	19-Nov-12	6-Dec-12	6-Dec-12	2011-12	19	5-Jun-14	5-Jun-14	37.32	2014-2015
14	Construction of Balance Pandav Marg from Taloja Junction to Jail Road at Kharghar CA.02/CIDCO/SE(KHR)/EE(KHR-I)/12-13 M/s. Swastik Infraclogic Co. P. Ltd.	NM	EE(KHR-I)	Roads	Category-A	3.35	10-Nov-13	25-Nov-13	25-Nov-13	2013-14	9	24-Jul-14	24-Jul-14	3.30	2014-2015

Sr No	Name of the Project	Chief Engineer In Charge	Executive Engineer-In-Charge	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award	Date of Start of Works (aSPer Tender)	Date of Actual Start of Works on site	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as Per Tender (In Months)	Completion Date aSPer Tender	Completion Date Actual	Expenditure as on Date (Rs. Crore)	Financial Year of the Targeted Close (20XX-YY)
15	Area Development work and other works in Sector-25 of Central Park at Kharghar CA.02/CIDCO/EE (KHR-I)/2013-14 M/s. Thakur Infraproject Pvt. Ltd.	NM	SE(KHR)	EE(KHR-I) - CENTRAL PARK	Land Development	6.38	16-Dec-13	2-Jan-14	2-Jan-14	2013-14	7	1-Jul-14	1-Jul-14	4.56	2014-2015
16	Development of balance infrastructure works in Sector-10, Kopara Village under 12.5% Scheme at Kharghar. CA.06/CIDCO/EE(KHR-II)/2012-13 M/s. Zenith Constr. Co.	NM	SE(KHR)	EE(KHR-II) - Sector-2 to 21		1.86	21-Jan-13		21-Jan-13	2012-13	15	20-Apr-14	20-Apr-14	1.77	2014-2015
17	Construction of Police station on plot no-23A in sect-7 at Kharghar. CA.05 /CIDCO /SE(KHR)/ EE (KHR-II) /11-12 M/s. Thakur Infraprojects Pvt Ltd	NM	SE(KHR)	EE(KHR-II) - Sector-2 to 22	Others	2.18	14-Jun-12	14-Jun-12	14-Jun-12	2012-13	18	13-Dec-13	31-Mar-14	2.18	2013-2014
18	Construction of approach road from pandav marg taloja junction to HSR plot in sect-22, at Kharghar. CANo-12/ 2012-13 Agency-M/s Thakur IPL	NM	SE(KHR)	EE(KHR-II) - Sector-2 to 23	Roads	2.69	2-May-13	2-May-13	2-May-13	2013-14	12	2-May-14	2-May-14	2.01	2014-2015
19	Integrated Infrastructure development of 11m wide road for Plot No. 06 to 13 in Sector-22 at Kharghar, Navi Mumbai. C.A. No. 04/CIDCO/EE (GC)/2012-13 M/s.Swastik Infra-Logic (India) Pvt. Ltd.	NM	SE(KHR)	EE(KHR-II) - Golf Course	Roads	1.37	7-Oct-13	7-Oct-13	7-Oct-13	2012-13	12	6-Oct-14	6-Oct-14	0.46	2014-2015
20	Construction of CIDCO Exhibition Center including Civil, Interior and site development work at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi. CA No 01/CIDCO/CE & GM (Tech)/ACE (I & NT) /08-09 Agency: M/s. IVRCL Infrastructures & Projects Ltd.	NM	SE(HSG)	EE(EC)	EE (EC)	114.35	19-Dec-08	15-Jan-09	01-May-09	2009-2010	16	4-Apr-10	30-Apr-14	152.24	2014-2015
21	Providing & Fixing Signages to CIDCO Exhibition Centre IN Sector-30A, Vashi, Navi Mumbai. C.A.No.03/CIDCO/EE (EC)/2013-14 Agency : M/s. Sakura Signs Pvt. Ltd.	NM	SE(HSG)	EE(EC)	EE (EC)	1.49	01-Feb-14	01-Feb-14	01-Feb-14	2013-2014	6	30-Jul-14	30-Jul-14	0.85	2014-2015
22	Construction of Police Station at Belapur & Other allied Works. C.A. No.01/CIDCO/SE(D)/EE(NL)/2012-13 M/s. Thakur Infra Pvt. Ltd.	NM	SE (Vashi)	EE (Vashi)		4.23	28-Dec-12	28-Dec-12	28-Dec-12	2012-13	24	27-Dec-14	27-Dec-14	3.02	2014-2015
23	Comprehensive O & M of MSW for CIDCO area. C.A. No 08/CIDCO/EE(WS-I)/2014-15 M/s. R. K. Patil	NMIA	SE(WS)	EE(WS-i)		2.00	20-Jun-14	20-Jun-14	20-Jun-14	2014-15	2	10-Aug-14	10-Aug-14	1.98	2014-2015