

Projects Completed in FY 2015-16 (till June)

Sr No	Name of the Project	Chief Engineer In Charge	Executive Engineer-In-Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award	Date of Start of Works (aSPer Tender)	Date of Actual Start of Works on site	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as Per Tender (In Months)	Completion Date aSPer Tender	Completion Date Actual	Expenditure as on Date (Rs. Crore)	Financial Year of the Targeted Close (20XX-YY)	Time Elapsed (In Months)	
1	Const. of SWD along 36 m road from BL & Co to BPCL including footpath development CA.07/CIDCO/EE(Dron-I)/2013-14 M/s. K. D. Construction Pvt. Ltd.	NM	SE(DRON)	EE(DRON-I)	Physical Infra	Category-A	6.91	03-Feb-14	04-Mar-14	04-Mar-14	2013-2014	12	3-Mar-15	4-Jun-15	6.07	2015-2016	16.10	
2	Integrated Infrastructure Development (Road, SW Drain) upto 1st Stage in Sectors 47 & 48 C.A. No. 02/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. P.P. Kharpatil Const. Pvt. Ltd.	NM	SE(DRON)	EE(DRON-II)	12.5% SCHEME	Roads	Category-A	15.1658	25-Sep-13	24-Oct-13	24-Oct-13	2013-2014	24	23-Oct-15	23-Oct-15	13.55	2015-2016	20.50
3	Strengthening /Resurfacing of arterial road 36 m. wide road from Khopata bridge to IOTL sctor-1 at Dronagiri, Navi Mumbai. C.A. No.03/CIDCO/EE(Dron-I)/13-14 Agency : M/s. P.P. Kharpatil Construction Pvt. Ltd.	NM	SE(DRON)	EE(DRON-III)	Physical Infra	Roads	Category-A	33.01	02-Dec-13	17-Dec-13	17-Dec-13	2013-2014	18	16-Jun-15	15-Jun-15	39.37	2015-2016	18.70
4	Development of integrated infrastructure works under 12.5% Scheme in Sector-16 at Ulwe. CA. 05/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	NM	SE(ULWE)	EE(ULWE-I)	12.5% SCHEME		Category-A	7.68	14-May-13	09-Jul-13	09-Jul-13	2013-2014	26	8-Jul-15	8-Jul-15	6.6748	2015-2016	24
5	Upgradation of roads in sect-2, 3,4,5 & 8 at Kharghar Navi Mumbai CA No-15/CIDCO/EE(KHR-II)/2013-14 M/s Shri Krishna Construction	NM	SE(KHR)	EE(KHR-II) - Sector-2 to 21	Physical Infra	Roads	Category-A	4.81	08-Jan-14	27-Jan-14	27-Jan-14	2013-2014	17	26-May-15	26-May-15	2.51	2015-2016	17
6	Resurfacing of roads in sect-11, 12 & 15 at kharghar M/s Ajwani Infrastructure pvt ltd CA NO-27/2013-14	NM	SE(KHR)	EE(KHR-II) - Sector-2 to 22	Physical Infra	Roads	Category-A	3.56	02-Jul-14	02-Jul-14	02-Jul-14	2014-2015	16	1-Nov-15	1-Nov-15	3.15	2015-2016	12
7	Construction of approach road from pandav marg taloja junction to HSR plot in sect-22, at Kharghar. CANo-12/ 2012-13 Agency-M/s Thakur IPL	NM	SE(KHR)	EE(KHR-II) - Sector-2 to 23	Physical Infra	Roads	Category-A	2.69	02-May-13	02-May-13	02-May-13	2013-2014	12	2-May-14	2-May-14	2.01	2014-2015	26
8	Upgradation of Pravesh marg, Pandav Marg & other 35m wide peripheral roads in Sector-19,20 & 21 at Kharghar. Navi Mumbai. CANo-13/CIDCO/EE(KHR-II)/2013-14 Agency-M/s VUB Engineering Pvt. Ltd.	NM	SE(KHR)	EE(KHR-II) - Sector-2 to 24	City Scale	Roads	Category-A	4.7	23-Jan-14	23-Jan-14	23-Jan-14	2013-2014	16	22-May-15	22-May-15	4.86	2015-2016	17
9	Construction of box culvert on 20m wide road across 45m wide channel in Sect-11 at Kharghar, Navi Mumbai. CANo-22/CIDCO/EE(KHR-II)/2013-14 Agency-M/s Shri Venkateshwara IPL	NM	SE(KHR)	EE(KHR-II) - Sector-2 to 25	Physical Infra	Bridges	Category-A	3.37	24-Feb-14	24-Feb-14	24-Feb-14	2013-2014	12	23-Feb-15	23-Feb-15	1.38	2014-2015	16
10	Construction of Bus Terminus in Sector-16 at Kalamboli CA.07/CIDCO/EE(KLM-I)/2013-14 M/s. Zenith Construction	NM	SE(K&K)	EE(KLM-I)	Physical Infra	Others	Category-A	2.09	06-May-14	29-May-14	29-May-14	2014-2015	13	28-May-15	28-May-15	1.9408	2015-2016	13
11	Construction of Peripheral S.W. Drains at R&R-1 Pocket for Navi Mumbai International Airport at Vadghar, Navi Mumbai (Part-I) CA No. 01/CIDCO/EE(AP-R/R-I)/2012-13 M/s. P. D. Earthmovers	NMIA	SE(P&AP-R/R)	EE(AP-R/R-I)	Physical Infra	Storm Water	Category-A	2.59	09-Dec-13	09-Dec-13	09-Dec-13	2013-14	18	08-Jun-15	08-Jun-15	2.11	2015-2016	19