

Details of works under A - 2 Agreements

Status as on **31.07.2013**

Circle : **SE(P&K)**

Division : **EE(KLM-I)**

Sr. No.	Qtn. No.	Name of Work	Name of Agency	Value of work	Date of start	Date of completion	Remark
1	1	Repairs and Rehabilitation of canteen in Bus-Terminal KWC at Kalamboli.	M/s. Hetal Enterprises	3.49	12/4/2013	11/6/2013	Work completed
2	2	Disposal of scrap material as STP in Sector - 12 at Kalamboli.	M/s.Sara Enterprises	0.87	6/5/2013	10/5/2013	Amount Paid
3	3	Providing barbed wire fencing to plots earmarked for society (15, 16, 17) in Sector - 1 Kalamboli.	M/s. Sheweta Construction	4.2	25/4/13	24/5/13	Final Bill Paid
4	4	Providing UCR masonry compound wall with RCC jali to plots earmarked for HFSI plots (27,28,29 & 30) in Sector - 4 at Kalamboli. (Part - A)	M/s. Nilesh Enterprises	4.83	2/5/2013	30/5/13	Final Bill Paid
5	5	Providing UCR masonry compound wall with RCC jali to plots earmarked for HFSI plots (27,28,29 & 30) in Sector - 4 at Kalamboli. (Part - B)	Shri. N. M. Bhagat	2.78	2/5/2013	30/5/13	Final Bill Paid
6	6	Providing & fixing barbed wire fencing for Plot nO. B-13, Sector - 18 reserved for Garden & ESR at Kalamboli.	Shri. Nitin S. Gaikwad	1.13	30/4/13	20/6/13	Final Bill Paid
7	7	Repairs to compound wall & other misc.works for garden opposite school in Sector - 6E, KRC at Kalambolio.	Sameer N. Tandel	3.62	27/5/13	26/6/13	WIP
8	8	Repairs to compound wall & other misc works for garden besides water tank in Sector - 6E KRC at Kalamboli.	Omkar N. Bhagat	2.02	27/5/13	26/6/13	WIP
9	9	Repairs to compound wall & other misc works for garden in Sector 4E, KRC at Kalamboli.	Roshan R. Bhagat	2.81	27/5/13	26/6/13	WIP
10	10	Reinstatement (Up to WBM Stage) of the trenches made by MGL in sector 5, 8 & 10 (P) in KRC, at Kalamboli, Navi Mumbai.	M/s. Nirankar Enterprises	2.89	27/5/13	26/6/13	Work completed
11	11	Providing barbed wire fencing to social Facility plots (9, 9A, 9B & 9C) in Sector – 11 at Kalamboli, Navi Mumbai.	Shri. Ishwar Nana Patil	1.99	6/6/2013	5/7/2013	WIP
12	12	Providing barbed wire fencing to social Facility plots (6, 6A, 6B, 6C, 6D & 8A) in Sector – 11 at Kalamboli, Navi Mumbai.	Shri. Kailash P. Patil	2.86	6/6/2013	5/7/2013	WIP
13	13	Desilting of S. W. Drain in Sector - 1 to 11 in K.R.C. at Kalamboli. (Part - I)	Shri. A. V. Patil	0.82	1/6/2013	30/09/2013	WIP
14	14	Desilting of S. W. Drain in Sector - 1 to 11 in K.R.C. at Kalamboli. (Part - II)	Shri. Suresh Sripati Pagade	0.82	1/6/2013	30/09/2013	WIP
15	15	Desilting of S. W. Drain in Sector - 1E to 6E in K.R.C. at Kalamboli. (Part - I)	Shri. A. B. Patil	0.85	1/6/2013	30/09/2013	WIP
16	16	Desilting of S. W. Drain in Sector - 1E to 6E in K.R.C. at Kalamboli. (Part - II)	Ramanchandra N. Pagade	0.85	1/6/2013	30/09/2013	WIP
17	17	Desilting of S. W. Drain in Sector - 1E to 6E in K.R.C. at Kalamboli. (Part - III)	Shri. S. A. Thakur	0.85	1/6/2013	30/09/2013	WIP
18	18	Desilting of S. W. Drain in Sector - 1E to 6E in K.R.C. at Kalamboli. (Part - IV)	Shri. B. S. Kadake	0.85	1/6/2013	30/09/2013	WIP

19	19	Desilting of S. W. Drain in Sector - 17, 19 & 20 in K.R.C. at Kalamboli. (Part - I)	Shri. Ravindra P. Gaikwad	0.81	1/6/2013	30/09/2013	WIP
20	20	Desilting of S. W. Drain in Sector - 17, 19 & 20 in K.R.C. at Kalamboli. (Part - II)	Shri. Jaydas V. Patil	0.81	1/6/2013	30/09/2013	WIP
21	21	Desilting of S. W. Drain in Sector - 17, 19 & 20 in K.R.C. at Kalamboli. (Part - III)	Shri. Ravindra G. Patil	0.81	1/6/2013	30/09/2013	WIP
22	22	Desilting of S. W. Drain in Sector - 17, 19 & 20 in K.R.C. at Kalamboli. (Part - IV)	Shri. J. B. Pagade	0.81	1/6/2013	30/09/2013	WIP
23	23	Desilting of S. W. Drain in Sector - 16, 16E, 8E & 10E in K.R.C. at Kalamboli. (Part - I)	Shri. Padmakar B. Patil	0.75	1/6/2013	30/09/2013	WIP
24	24	Desilting of S. W. Drain in Sector - 16, 16E, 8E & 10E in K.R.C. at Kalamboli. (Part - II)	Shri. L. J. Patil	0.75	1/6/2013	30/09/2013	WIP
25	25	Desilting of S. W. Drain in Sector - 16, 16E, 8E & 10E in K.R.C. at Kalamboli. (Part - III)	Shri. Vaman U. Bhoir	0.75	1/6/2013	30/09/2013	WIP
26	26	Desilting of S.W.Drains of Taloja link road nodal side from NH-4 to 30m. Wide road at Kalamboli.	Shri. B. R. Patil	0.55	1/6/2013	30/09/2013	WIP
27	27	Providing sand bags at various locations at Kalamboli. (Part - I)	Shri. Tulsiram B. Pagade	0.53	1/6/2013	30/09/2013	WIP
28	28	Providing sand bags at various locations at Kalamboli. (Part - II)	Shri. Bhagvat G. Patil	0.53	1/6/2013	30/09/2013	WIP
29	29	Providing sand bags at various locations at Kalamboli. (Part - III)	Shri. H. M. Patil	0.53	1/6/2013	30/09/2013	WIP
30	30	Providing sand bags at various locations at Kalamboli. (Part - IV)	Shri. Mahesh R. More	0.53	1/6/2013	30/09/2013	WIP
31	31	Providing sand bags at various locations at Kalamboli. (Part - V)	Shri. Manohar Nirmal Bhoir	0.53	1/6/2013	30/09/2013	WIP
32	32	Providing sand bags at various locations at Kalamboli. (Part - VI)	Shri. Ganesh Changa Kadake	0.53	1/6/2013	30/09/2013	WIP
33	33	Desilting of S. W. Drains in KWC area at Kalamboli. (Part - I)	R.B.Khutarkar & Others	0.76	1/6/2013	30/09/2013	WIP
34	34	Desilting of S. W. Drains in KWC area at Kalamboli. (Part - II)	Naresh Gokul Patil & Others	0.76	1/6/2013	30/09/2013	WIP
35	35	Desilting of S. W. Drains in KWC area at Kalamboli. (Part - III)	Ganesh K. Khutale & Others	0.76	1/6/2013	30/09/2013	WIP
36	36	Desilting of S. W. Drains in KWC area at Kalamboli. (Part - IV)	M.T. Patil & Others	0.76	1/6/2013	30/09/2013	WIP
37	37	Desilting of S. W. Drains in KWC area at Kalamboli. (Part - V)	Arvind Ankush Kadav & Others	0.76	1/6/2013	30/09/2013	WIP
38	38	Desilting of S. W. Drains in KWC area at Kalamboli. (Part - VI)	Vikram C. Bhor & Others	0.76	1/6/2013	30/09/2013	WIP
39	39	Repairs to roads for main entries to Boudhapada, Kalamboli, Navi Mumbai.	Shri. M. S. Gaikwad	3.12	14/06/2013	26/06/2013	Work completed Bill paid
40	40	Reinstatement (Up to WBM Stage) of the trenches made by MGL in sector 10 (Part) in KRC, at Kalamboli, Navi Mumbai.	Shri. Rohidas P. Patil	2.81	10/6/2013	9/7/2013	Work completed Bill to be paid
41	41	Desilting of Ganapati Visarjan Lake in Sector - 12, KRC at Kalamboli.(Part - I)	Shri. Omkar Mohan Patil	3.00	7/6/2013	20/6/2013	Work completed Bill paid
42	42	Desilting of Ganapati Visarjan Lake in Sector - 12, KRC at Kalamboli.(Part - II)	Shri. Goma Janu Patil	3.00	7/6/2013	20/6/2013	Work completed Bill paid

43	43	Desilting of Ganapati Visarjan Lake in Sector - 12, KRC at Kalamboli.(Part - III)	Shri. Ashok D. Thakur	3.00	7/6/2013	20/6/2013	Work completed Bill paid
44	44	Renovation work of EE(KLM-I) office at 1st floor in Nodal office building in Sector - 5E at Kalamboli.	M/s. Sheetal Enterprises	4.70	13/06/2013	12/7/2013	Final bill Paid
45	45	Providing channel around plot No. B - 13, Sector - 18, Boudhwadi, Roadpali at Kalamboli.	Shri.P.C. Gaikwad	2.48	17/06/13	27/06/13	Final bill Paid
46	46	Construction of pathway near electrical sub-station in Sector - 15 at Kalamboli.	Shri. Arun Trimbak Thakur	2.06	8/7/2013	7/8/2013	WIP
47	47	Providing kutchra drain for disposal of storm water from Roadpali village to pond in Kalamboli. (Part - I)	Shri. Baburao A. Patil	1.47	1/6/2013	30/9/2013	WIP
48	48	Providing kutchra drain for disposal of storm water from Roadpali village to pond in Kalamboli. (Part - II)	Shri. C. K. Patil	1.47	1/6/2013	30/9/2013	WIP
49	49	Repair to compound wall along link road at Kalamboli.	Shri. K.A. Kadke	2.85	3/7/2013	2/8/2013	WIP
50	50	Desilting of channel from Sector - 1 to Holding pond. (Part - I)	Shri. M. S. Bhagat	1.27	1/6/2013	30/9/2013	WIP
51	51	Desilting of channel from Sector - 1 to Holding pond. (Part - II)	Shri. Ananta A. Bhagat	1.27	1/6/2013	30/9/2013	WIP
52	52	Desilting of channel between Sector - 6 & 8 at Kalamboli. (Part - I)	Shri. Dharma C. Patil	1.11	1/6/2013	30/9/2013	WIP
53	53	Desilting of channel between Sector - 6 & 8 at Kalamboli. (Part - II)	M/s. Shreya Construction	1.11	1/6/2013	30/9/2013	WIP
54	54	Desilting of channel between Sector - 6 & 8 at Kalamboli. (Part - III)	Shri. Kailash P. Patil	1.11	1/6/2013	30/9/2013	WIP
55	55	Desilting of channel between Sector - 6 & 8 at Kalamboli. (Part - IV)	Shri. Kiran Jomesh Thakur	1.11	1/6/2013	30/9/2013	WIP
56	56	Desilting of channel along Nh-4 near Boudhwadi at Kalamboli.	Shri. Premnath Gaikwad	1.08	1/6/2013	30/9/2013	WIP
57	57	Desilting of central channel in KRC at Kalamboli. (Part - I)	Shri. Aadesh A. Patil	1.09	1/6/2013	30/9/2013	WIP
58	58	Desilting of central channel in KRC at Kalamboli. (Part - II)	Shri. Sandesh J. Gaikwad	1.09	1/6/2013	30/9/2013	WIP
59	59	Desilting of central channel in KRC at Kalamboli. (Part - III)	Shri. Dilip K. Gaikwad	1.09	1/6/2013	30/9/2013	WIP
60	60	Desilting of central channel in KRC at Kalamboli. (Part - IV)	Shri. Sidhant J. Gaikwad	1.09	1/6/2013	30/9/2013	WIP
61	61	Desilting of central channel in KRC at Kalamboli. (Part - V)	Shri. Pandurang N. Patil	1.09	1/6/2013	30/9/2013	WIP
62	62	Desilting of central channel in KRC at Kalamboli. (Part - VI)	Shri. V. B. Kadav	1.09	1/6/2013	30/9/2013	WIP
63	63	Desilting of central channel in KRC at Kalamboli. (Part - VII)	Shri. Baburao A. Patil	1.09	1/6/2013	30/9/2013	WIP
64	64	Desilting of central channel in KRC at Kalamboli. (Part - VIII)	Shri. Dinesh C. Patil	1.09	1/6/2013	30/9/2013	WIP
65	65	Desilting of central channel in KRC at Kalamboli. (Part - IX)	Shri. Nitin S. Gaikwad	1.09	1/6/2013	30/9/2013	WIP
66	66	Desilting of central channel in KRC at Kalamboli. (Part - X)	Shri. Kamlakar N. Patil	1.09	1/6/2013	30/9/2013	WIP
67	67	Desilting of central channel at Kalamboli. (Part - I)	Shri. Suresh Janu Gharat	0.68	1/6/2013	30/9/2013	WIP
68	68	Desilting of central channel at Kalamboli. (Part - II)	Shri. Mohan Hari Vaskar	0.68	1/6/2013	30/9/2013	WIP
69	69	Desilting of central channel at Kalamboli. (Part - III)	Shri. Dilip Bhagwan Bhoir	0.68	1/6/2013	30/9/2013	WIP

70	70	Desilting of central channel at Kalamboli. (Part - IV)	Shri. Naresh Lahu Ulwekar	0.68	1/6/2013	30/9/2013	WIP
71	71	Desilting of central channel at Kalamboli. (Part - V)	Shri. Neelesh V. Bhoir	0.68	1/6/2013	30/9/2013	WIP
72	72	Desilting of central channel at Kalamboli. (Part - VI)	Shri. Prabhakar H.Ulwekar	0.68	1/6/2013	30/9/2013	WIP
73	73	Desilting for Temporary channel at NH-4 from Jeevika Hotel to central channel in KWC at Kalamboli. (Part - I)	Shri. Vilas Palekar	0.71	1/6/2013	30/9/2013	WIP
74	74	Desilting for Temporary channel at NH-4 from Jeevika Hotel to central channel in KWC at Kalamboli. (Part - II)	Shri. Shripath Laxman Patil	0.71	1/6/2013	30/9/2013	WIP
75	75	Desilting for Temporary channel at NH-4 from Foodland to central channel & along expressway building in KWC at Kalamboli. (Part - I)	Shri. Sandesh G. Patil	0.59	1/6/2013	30/9/2013	WIP
76	76	Desilting for Temporary channel at NH-4 from Foodland to central channel & along expressway building in KWC at Kalamboli. (Part - II)	Shri. Ananta Pandurang Ulwekar	0.59	1/6/2013	30/9/2013	WIP
77	77	Desilting for Temporary channel at NH-4 from Foodland to central channel & along expressway building in KWC at Kalamboli. (Part - III)	Shri. Jaidas R. Patil	0.59	1/6/2013	30/9/2013	WIP
78	78	Desilting for Temporary channel at NH-4 from Foodland to central channel & along expressway building in KWC at Kalamboli. (Part - IV)	Shri. Rajesh Baliram Patil	0.59	1/6/2013	30/9/2013	WIP
79	79	Desilting for Temporary channel at ACC paint to central channel at Kalamboli. (Part - I)	M/s. Shivshakti Construction	0.74	1/6/2013	30/9/2013	WIP
80	80	Desilting for Temporary channel at ACC paint to central channel at Kalamboli. (Part - II)	Shri. Rajesh Laxman Ulwekar	0.74	1/6/2013	30/9/2013	WIP
81	81	Desilting for Temporary channel at ACC paint to central channel at Kalamboli. (Part - III)	Shri. Krishna Liladhar Tembe	0.74	1/6/2013	30/9/2013	WIP
82	82	Desilting for Temporary channel at ACC paint to central channel at Kalamboli. (Part - IV)	Shri. Satish Vasal Ulwekar	0.74	1/6/2013	30/9/2013	WIP
83	83	Providing Temp. pumping arrangement for disposal of strom water near Garden in Sector - 2 & near yesh complex in Kalamboli. (Part - I)	Shri. B. C. Ulvekar	1.47	26/06/2013	30/09/2013	WIP
84	84	Providing Temp. pumping arrangement for disposal of strom water near Garden in Sector - 2 & near yesh complex in Sector - 6 at Kalamboli. (Part - II)	Shri. Sandip Posha Patil	1.47	26/06/2013	30/09/2013	WIP
85	85	Providing Temp. pumping arrangement for disposal of sewage water at Temp. pump house in KRC at Kalamboli. (Part - I)	M/s. M. T. Patil	2.13	26/06/2013	30/09/2013	WIP
86	86	Providing Temp. pumping arrangement for disposal of sewage water at Temp. pump house in KRC at Kalamboli. (Part - II)	Shri. Rohidas P. Patil	2.13	26/06/2013	30/09/2013	WIP
87	87	Providing Temp. pumping arrangement for disposal of sewage water at Temp. pump house in KRC at Kalamboli. (Part - III)	Shri. C. K. Bhoir	2.13	26/06/2013	30/09/2013	WIP
88	88	Providing Temp. pumping arrangement for disposal of sewage water at Temp. pump house in KRC at Kalamboli. (Part - IV)	Shri. B. M. Patil	2.13	26/06/2013	30/09/2013	WIP

89	89	Providing Temp. pumping arrangement for disposal of sewage water at Temp. pump house in KRC at Kalamboli. (Part - V)	Shri. Jagan P. Patil	2.10	26/06/2013	30/09/2013	WIP
90	90	P/F & maintaing FRP gates of pipe outlets inholding pond	M/s. Sakura	6.78	26/06/2013	30/09/2013	WIP
91	91	Removing obstructin in Holding pond & channel in KRC at Kalamboli. (Part - I)	Shri. Satish Tembhe	1.57	26/06/2013	30/09/2013	WIP
92	92	Removing obstructin in Holding pond & channel in KRC at Kalamboli. (Part - II)	Shri. S. M. Thakur	1.57	26/06/2013	30/09/2013	WIP
93	93	Replacing damaged / missing covers are S. W. Drains in KRC at Kalamboli.	M/s. Akash Construction	4.74	26/06/2013	30/09/2013	WIP
94	94	Removing obstruction from Box channel provided from Roadpali village pond to Kasadi River & H.P. in Sector - 19 at Kalamboli. (Part - I)	Shri. Kailash K. Kadake	1.47	26/06/2013	30/09/2013	WIP
95	95	Removing obstruction from Box channel provided from Roadpali village pond to Kasadi River & H.P. in Sector - 19 at Kalamboli. (Part - II)	Shri. K. A. Thakur	1.47	26/06/2013	30/09/2013	WIP
96	96	Providing JCB & Labour for urgent emergency works during monsoon at Kalamboli. (Part - I)	Shri. Ramesh P. Patil	2.04	26/06/2013	30/09/2013	WIP
97	97	Providing JCB & Labour for urgent emergency works during monsoon at Kalamboli. (Part - II)	Shri. Waman P. Patil	2.04	26/06/2013	30/09/2013	WIP
98	98	Providing Temp. providing arrangement for disposal of stagnant water at various places in KRC. (Part - I)	Shri. R. R. Patil	1.23	26/06/2013	30/09/2013	WIP
99	99	Providing Temp. providing arrangement for disposal of stagnant water at various places in KRC. (Part - II)	M/s. Pratiksha Construction	1.23	26/06/2013	30/09/2013	WIP
100	100	Providing Temp. providing arrangement for disposal of stagnant water at various places in KRC. (Part - III)	M/s. Shweta Construction	1.23	26/06/2013	30/09/2013	WIP
101	101	Repairs & construction of Eaisling compound wall reasils of foodland along kasadi river at Kalamboli.	Shri. S. J. Patil	3.51	3/7/2013	2/8/2013	WIP
102	102	Development of central verge along 30M. Wide road from NH-4 up to Sector - 16E at Kalamboli. (Part - I)	Shri. G. R. Bhagat	4.98	26/07/2013	25/09/2013	WIP
103	103	Development of central verge along 30M. Wide road from NH-4 up to Sector - 16E at Kalamboli. (Part -II)	Sanjay Enterprises	4.98	26/07/2013	25/09/2013	WIP
104	104	Supply of JCB for urgent emergency works during monsoon in KWC at Kalamboli.	M/s. Sai Krupa Construction	3.04	27/6/2013	30-09-13	WIP
105	105	Supply of labour for urgent emergency works during monsoon in KWC at Kalamboli.	M/s. Ulwekar Construction	1.42	27/6/2013	30-09-13	WIP
106	106	Providing flap gate arrangements for RCC pipe outlets to divesion channel in KWC at Kalamboli.	M/s. Heena Enterprises	1.80	27/6/2013	30-09-13	WIP
107	107	Providing temporary pumping arrangement during monsoon in KWC at Kalamboli.	M/s. Prakash N. Bhoir	2.79	27/6/2013	30-09-13	WIP
108	108	Repairs and painting to compound wall and other misc. works for common play ground in sector – 1 in KRC at Kalamboli. (Part – I)	Shri. H. M. Bhagat	2.31	----	----	Work order to be issued

109	109	Repairs and painting to compound wall and other misc. works for common play ground in sector – 1 in KRC at Kalamboli. (Part – II)	Shri. Maya Bhagat	2.40	----	----	Work order to be issued
110	110	Development of footpath on Roadpali village side of 20m wide road in Sector - 16E KRC at Kalamboli.	Shri. Y. M. Patil	3.06	26/07/2013	25/9/2013	WIP
111	111	Construction of houses for the displaced Adivasis of Roadpali village at Kalamboli.(Reimbursement of watch & ward security arrangements)	M/s. Ulwekar Construction	1.20	1/5/2013	31/10/2013	WIP
112	112	Construction of parapet wall on bridge of Link road at kalamboli.	Bhau N. Patil	3.35	30/07/13	29/08/13	Work awarded recently

AE(KLM-I)

AEE(KLM-I)

EE(KLM-I)