

Status of GIA Works After Approval

Circle : SE (Ulwe)
Division : EE (UL-II)

Status as on **31.03.2013**

Sr. No.	Resolution No.	Name of Work	Date of Approval of Proposal	Date of Work Order	Name of Grampanchayat to whom work has awarded	Value of work	Amt. & Date of Release of			Remarks
							1st Inst.	2nd Inst.	3rd & F Inst.	
1	48 (I) 20.10.2011	P/Const. of conc. Pathways for Bal area of Shelghar village. M/s. S.R.Gharat	03.04.2012	17.04.2012	Gavan	688,399.00	14.08.2012	14.08.2012	14.08.2012	Work completed
2	48 19.11.2009	Const. of approach road to various toilets under GIA scheme for Kopar village M/s. Ganesh & Co.	07.06.2012	15.06.12	Gavan	513,233.15	<u>153969.95</u> 11.09.2012	<u>153969.95</u> 11.09.2012	<u>205293.25</u> 11.09.2012	Work completed
3	55 (I) 22.11.2011	Beautification of village pond & Const. of Ganesh visarjan ghat in Belapada village M/s. Kiran Enterprises	07.06.2012	21.06.2012	Gavan	992,800.75	<u>297,840.00</u> 24.01.2013	<u>297,840.00</u> 01.03.2013		Work completed Final inst. Yet to be released
4	454-12 (1) 28.03.2012	P/Laying G.I.water supply line under GIA scheme for Uttarpada village, Nhava	09.10.12 (77/2012)	07.12.12	Nhava	801,472.50				Work in progress
5	454-12 (2) 28.03.2012	Const. of Brick Drain for Uttarpada village at Nhava Khadi, Nhava.	09.10.12 (78/2012)	07.12.12	Nhava	831,210.24				Work in progress
6	306 - 27 20.07.2011	Const. of S.W.drains & pathways under GIA scheme for Nhava village	09.10.2012	--	Nhava	1,573,989.95				Tendering process in progress
7	325 - 2 21.10.2011	Const. of brick drains along with pathways under GIA scheme for Madhalapada village, Nhava	17.12.2012	--	Nhava	2,638,491.67				Tendering process in progress
	15(5) 28.05.2009	Construction of pathways alongwith S.W.Drain for Kopar village	15.11.2011	10.12.2011	M/s J.M.Mhatre Info.Pvt.Ltd.	44,61,552.00	35,17,543.00		9,38,451.00	Work completed

EE (UL-II)