

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
1	Const of Fire station in Sector-19A at Ulwe Node CA.10/CIDCO/SE(Ulwe)/EE(B&U-I)/10-11 M/s. Govardhani Construction	North	EE(ULWE-I)	Physical Infra	Others	Category-A	6.40	May 5, 11	June 10, 11	June 10, 11
2	Construction of 50M wide channel in Sec-6 Ulwe 03/CIDCO/SE(ULWE)/EE(Ulwe-I)/11-12 M/s Thakur Infraprojects Pvt. Ltd.	North	EE(ULWE-I)	Physical Infra	Water Supply	Category-A	3.36	December 14, 11	January 2, 12	January 2, 12
3	Integrated development of balance infrastructural works of Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply etc. in Sector- 23 under 12.5% Scheme at Ulwe, Navi Mumbai. 03/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. V.U.B. Engineering Pvt. Ltd.	North	EE(ULWE-I)	12.5% SCHEME		Category-A	7.59	May 2, 13	May 24, 13	May 24, 13
4	Int. Development of Infra works of Balance roads (UPW Stage-I) S.W. Drains etc. in Sector-20 & 21 of 12.50% scheme at Ulwe. 01/CIDCO/SE(ULWE)/EE(ULWE-I)/12-13 M/s. K. D. Construction Pvt. Ltd.	North	EE(ULWE-I)	12.5% SCHEME		Category-A	7.14	January 24, 13	February 5, 13	February 5, 13
5	Integrated development of infrastructural works of balance Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply lines etc. in Sector – 2, 3 & 5 of 12.5% Scheme at Ulwe, Navi Mumbai. 02/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. Girish Enterprises.	North	EE(ULWE-I)	12.5% SCHEME		Category-A	4.94	May 2, 13	June 6, 13	June 6, 13
6	Construction of Balance carriageway upto 1st stage of 30m wide road & balance Sewerline along 30m wide road CA.11/CIDCO/EE(B&U-I)/10-11 M/s. Girish Enterprises	North	EE(ULWE-I)	12.5% SCHEME		Category-A	2.37	May 23, 11	July 12, 11	July 12, 11
7	Construction of School Building for Raigad Zilla Parishad for Vahal Vilage at Ulwe Node C.A.02/CIDCO/EE(B&U-I)/2010-11 M/s. Thakur Infraproject Ltd.	North	EE(ULWE-I)	GIA		Category-A	2.45	May 5, 11	January 10, 12	January 10, 12
8	Integrated development work in Sec-18 CA 01 CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	12.5% SCHEME		Category-A	19.72	January 20, 11	February 14, 11	February 14, 11
9	Construction of BOX culvert at location 3, across 35mtr widechannel along 30mtr wide arterial road in Sector 17-18 at Ulwe Node. CA.07/CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Saffire Constructions	North	EE(ULWE-II)	12.5% SCHEME		Category-A	1.75	June 28, 11	July 25, 11	July 25, 11
10	Area levelling by rock cutting in Sector18 at Ulwe CA.02/CIDCO/SE(Ulwe)/EE(UL-II)/11-12 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	12.5% SCHEME		Category-A	4.41	November 3, 11	December 20, 11	December 20, 11
11	Construction of peripheral Storm Water Drains around Sport complex in Sector-16A at Ulwe. CA.05/SE(Ulwe)/EE(UI-II)/2011-12 M/s. Thakur Infraproject Pvt. Ltd.	North	EE(ULWE-II)	12.5% SCHEME		Category-A	5.23	July 5, 12	July 23, 12	July 23, 12
12	Integrated infra works in Sector 8 at Ulwe Node. CA.09/CIDCO/SE(Ulwe)/EE(Ulwe-II)/12-13 M/s. K.D. Construction Pvt. Ltd.	North	EE(ULWE-II)	12.5% SCHEME		Category-A	7.98	February 17, 14	February 28, 14	February 28, 14

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
13	Development of integrated infrastructure works under 12.5% Scheme in Sector-17 at Ulwe. CA.04/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13. M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	12.5% SCHEME		Category-A	9.22	January 24, 13	February 12, 13	February 12, 13
14	Development of integrated infrastructure works under 12.5% Scheme in Sector-16 at Ulwe. CA. 05/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	12.5% SCHEME		Category-A	7.62	May 14, 13	July 9, 13	July 9, 13
15	P/L 800 mm. D.I. water supply feeder main for phase-II area from Amra marg to sec-18 at Ulwe. CA.01/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	12.5% SCHEME		Category-A	3.48	August 11, 12	March 14, 13	March 14, 13
16	Designing, providing and constructing 1 MLD STP in sector-20, Ulwe C.A.02/CIDCO/SE(Ulwe)/EE(Ulwe-III)/2011-12 M/s. Girish Enterprises Pvt. Ltd	North	EE(ULWE-III)	Physical Infra		Category-A	3.54	December 22, 11	January 4, 12	January 4, 12
17	Design, Planning & Construction of Commercial complex in Sector-19A, Ulwe. CA.01/CIDCO/SE(ULWE)/EE(Ulwe-III)/11-12 M/s. B.G. Shirke Constr. Tech. Pvt. Ltd.	North	EE(ULWE-III)	Commercial Infra		Category-A	34.72	November 19, 12	December 6, 12	December 6, 12
18	Construction/Upgradation of 36 M wide road (one carriageway) leading to Coastal Road, Dronagiri (1st Stage) C.A.01/CIDCO/EE(Dron-I)/2011-12 M/s. P.P.Kharpatil	North	EE(DRON-I)	Physical Infra	Roads	Category-A	3.00	February 24, 12	February 28, 12	February 28, 12
19	Construction of RCC Box Culvert on 36.00 m wide road near BPCL in Sec-9 at Dronagiri. C.A.No.02/CIDCO/EE(Dron-I)/2011-12 M/s. P P Kharpatil	North	EE(DRON-I)	Physical Infra		Category-A	1.08	May 5, 12	May 5, 12	May 5, 12
20	Reclamation of Proposed Metro Depot Plot No. 10 at Dronagiri. CA.04/CIDCO/EE(Dron-I)/2013-14 M/s. Shrinivasa Const. Corporation Pvt. Ltd.	North	EE(DRON-I)	Physical Infra		Category-A	4.94	14-Nov-13	17-Feb-14	17-Feb-14
21	Const. of SWD along 36 m road from BL & Co to BPCL including footpath development CA.07/CIDCO/EE(Dron-I)/2013-14 M/s. K. D. Construction Pvt. Ltd.	North	EE(DRON-I)	Physical Infra		Category-A	6.91	3-Feb-14	4-Mar-14	4-Mar-14
22	Providing & laying sewer line in Sector-50 &51 under 12.5% scheme at Dronagiri CA 03/CIDCO/EE(Dron-I)/2008-09 M/s DAS offshore Engg. Pvt. Ltd	North	EE(DRON-I)	12.5% SCHEME	Sewerage	Category-A	4.90			
23	Integrated development of Physical Infrastructure works in sector-52 to 55 under 12.5% scheme at Dronagiri C.A.No. 06/CIDCO/EE(Dron-I)/2013-14 M/s. J. M. Mhatre Infraprojects. Pvt. Ltd.	North	EE(DRON-I)	12.5% SCHEME		Category-A	36.00	2-Dec-13	9-Jan-14	9-Jan-14
24	Construction of community centre in Bhendkhal Village	North	EE(DRON-I)	GIA		Category-A	1.30			
25	Reclamation in Sec-43 & 45 at Dronagiri, Navi Mumbai. 02/CIDCO/SE(DRON)/EE(DRON-II)/2012-13 Agency M/s. Ajwani Infrastructure Pvt. Ltd.	North	EE(DRON-II)	Physical Infra	Others	Category-A	3.99	January 21, 13	February 7, 13	April 1, 13

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
26	Upgradation of peripheral roads including SWD & footpath Development around Navghar village at Dronagiri C.A.01/CIDCO/EE(Dron-I)/2012-13 Agency: M/s. L.T. Patil & Sons	North	EE(DRON-II)	Physical Infra	Roads	Category-A	3.56	January 11, 12	November 12, 12	May 2, 13
27	Integrated Infrastructure Development (Road, SW Drain) upto 1st Stage in Sectors 47 & 48 C.A. No. 02/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. P.P. Kharpatil Const. Pvt. Ltd.	North	EE(DRON-II)	12.5% SCHEME	Roads	Category-A	15.17	September 25, 13	October 24, 13	October 24, 13
28	Integrated Infrastructure Development (Road, SW Drain, Channel and Box Culvert) upto 1st Stage in Sectors 56 & 59 C.A. No. 03/CIDCO/EE(DRON-II)/2012-13 Agency : M/s. J.M. Mhatre Infraproject Pvt. Ltd.	North	EE(DRON-II)	12.5% SCHEME	Roads	Category-A	20.25	June 18, 13	July 16, 13	October 17, 13
29	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 15. CA.04/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. VUB Engineering.	North	EE(DRON-II)	12.5% SCHEME	Roads	Category-A	13.34	March 12, 13	December 19, 13	January 15, 14
30	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 27. CA. 01/CIDCO/EE(DRON-II)/13-14 Agency : M/s. TIPL	North	EE(DRON-II)	12.5% SCHEME	Roads	Category-A	16.31	June 11, 13	September 12, 13	January 15, 13
31	Construction of 11M Wide Road Along with SW Drain around Panje village at Dronagiri.	North	EE(DRON-II)	12.5% SCHEME	Roads	Category-A	3.16	January 16, 14	April 2, 14	April 2, 14
32	P/L RCC Drainage line, PVC Line alongwith construction of Pathways at Panje Village CA. /CIDCO/EE(Dron-II)/2013-14	North	EE(DRON-II)	12.5% SCHEME	Roads	Category-A	1.12			
33	Construction of two RCC culverts on SH-54 near Bokadvira village at Bokadvira	North	EE(DRON-II)	Deposit Work	Others	Category-A	3.16	February 1, 12	February 1, 12	February 1, 12
34	Strengthening /Resurfacing of arterial road 36 m. wide road from Khopata bridge to IOTL srctor-1 at Dronagiri, Navi Mumbai. C.A. No.03/CIDCO/EE(Dron-I)/13-14 Agency : M/s. P.P. Kharpatil Construction Pvt. Ltd.	North	EE(DRON-III)	Physical Infra	Roads	Category-A	33.01	December 2, 13	December 17, 13	December 17, 13
35	Integrated development of physical infrastructure in sector-50 & 51 under 12.5% scheme at Dronagiri C.A. No. 05/CIDCO/EE(DRON-I)/2013-14 M/s. Thakur Infraprojects Pvt. Ltd.	North	EE(DRON-III)	12.5% SCHEME	Others	Category-A	17.85	December 2, 13	December 19, 13	December 19, 13
36	Construction of compound wall for crematorium & burial ground in sector-51A at Dronagiri. C.A. No. 01/CIDCO/EE(dron-III)/2013-14 M/s. L.T. Patil & Sons.	North	EE(DRON-III)	Social Infra	Others	Category-A	1.85	January 16, 14	February 3, 14	February 3, 14

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
37	Design & Construction . of MIG Type Tenements & HIG Type Tenements along with the shops & offices in Sect. 36 at Kharghar. CA.No.01/CIDCO/SE(Hsg)/KHR/11-12 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	Housing	Housing along with onsite infrastructure works.	Category-A	492.87	October 24, 11	November 3, 11	November 3, 11
38	Integrated development of 35m wide road & allied roads from Pandav Marg to Housing Scheme in Sector-36, at Kharghar. CA.No.01/CIDCO/SE(HSG)/EE(HSGI)/ 2012-13. M/s. Shree Venkateshwara Infrastructure Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	Physical Infra	Road Construction & Allied Services from Pandav Marg to MIG/HIG Housing Project in Sector-36.	Category-A	14.76	July 10, 13	September 17, 13	September 17, 13
39	Area reclamation	North	EE(HSG-I) & EE(HSG-II)	Physical Infra		Category-A	1.00			
40	Const. of 35M wide Access Road	North	EE(HSG-I) & EE(HSG-II)	Physical Infra		Category-A	1.70			
41	Design & Construction of EWS & LIG type Tenements with Shops and On-Site Infrastructure works in Sector-36 at Kharghar, Navi Mumbai. C.A.01/CIDCO/SE(HSG)/KHR/2012-13 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-III) & EE(HSG-I)	Housing	Housing	Category-A	553.84	February 5, 13	February 5, 13	February 5, 13
42	Replacing A.C. W/s lines with D.I. W/s lines in Growth centre & Housing schems at Nagar-I	North	EE(AUR-II)	Waluj	Nagar-I	Category-A	2.33	March 1, 13	March 1, 13	March 1, 13
43	Construction of 15,18 & 24m wide WBM roads in balance part outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	Waluj	Nagar-I	Category-A	2.98	July 16, 13	July 16, 13	July 16, 13
44	P/L/L/J D.I. Water supply lines outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	Waluj	Nagar-I	Category-A	1.23	July 16, 13	July 16, 13	July 16, 13
45	Replacement of Balance A.C. Water supply lines with D.I. lines outside Growth Centre at Nagar-I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	Waluj	Nagar-I	Category-A	1.18	January 31, 14	January 31, 14	January 31, 14
46	P/L Sewer lines outside GC at Nagar -I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	Waluj	Nagar-I	Category-A	4.24	February 24, 14	February 24, 14	February 24, 14
47	Signages Works in CIDCO Exhibition Centre C.A.No.03/CIDCO/EE (EC)/2013-14	North	EE(EC)	SE (Vashi)	EE (EC)	Category-A	1.52	February 1, 14	February 1, 14	February 1, 14
48	Fixed / Loose Furniture	North	EE(EC)	SE (Vashi)	EE (EC)	Category-A	3.00	March 1, 14	March 1, 14	March 1, 14
49	Construction of CIDCO Exhibition Center including Civil, Interior and site development work at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi. CA No 01/CIDCO/CE & GM (Tech)/ACE (I & NT) /08-09 Agency: M/s. IVRCL Infrastructures & Projects Ltd.	North	EE(EC)	SE (Vashi)	EE (EC)	Category-A	157.1	January 15, 09	January 15, 09	May 1, 09

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
50	Interior work of Auditorium of CIDCO Exhibition Centre on plot no. 1A, 15, 29 & 30 in sector- 30A at Vashi, Navi Mumbai. C. A. No. 01/ CIDCO/ SE(Vashi & VV)/ EE (Vashi)/ 2011-12. Agency: Sanjiv Yajnik & Associates	North	EE(EC)	SE (Vashi)	EE (EC)	Category-A	2.92	March 20, 12	March 20, 12	March 20, 12
51	Construction of Bridge across 40 m wide channel for Approach Road to Vashi Railway Station in Sector-1 at Sanpada. CA.03/CIDCO/SE(NL)/EE(Vashi-I)/2009-10 M/s. K. D. Construction Co. Pvt. Ltd.	North	EE(VASHI)	SE (Vashi)	EE (Vashi)	Category-A	1.60	June 5, 10	June 5, 10	June 5, 10
52	Construction of Channel ABC in Sec-8A at Airoli, Navi Mumbai. CA No.: 05/CIDCO/SE(D)/EE(NL)/2009-10 Agency: M/s.Shree Venkateshwara Infrastructure Pvt Ltd	North	EE(VASHI)	SE (Vashi)	EE (Vashi)	Category-A	2.61	November 9, 12	November 9, 12	November 9, 12
53	Construction of Police Station at Belapur & Other allied Works. C.A. No.01/CIDCO/SE(D)/EE(NL)/2012-13 M/s. Thakur Infra Pvt. Ltd.	North	EE(VASHI)	SE (Vashi)	EE (Vashi)	Category-A	4.23	December 28, 12	December 28, 12	December 28, 12
54	Topographical Survey of NAINA & KHOPTA notified area using terrestrial laser scanning (LIDAR) Technology.	North	EE(NM)	City Scale	Land Development	Category-A	6.38			
55	Construction of balance S.W. Drain along Pandav Marg from Tata Hospital to pandav - Jal Marg Junction and Construction of balance 11m wide Service road & S.W. Drain along pandav marg at Kharghar. CA. 05/CIDCO/SE(WS&KHR-II)/EE(KHR-I)/13-14 M/s. Govardhani Construction Co.	South	EE(KHR-I)	Physical Infra	Roads	Category-A	6.74	7-Jan-14	23-Jan-14	23-Jan-14
56	Construction of Balance Pandav Marg from Talaja Junction to Jail Road at Kharghar CA.02/CIDCO/SE(KHR)/EE(KHR-I)/12-13 M/s. Swastik Infralogic Co. P. Ltd.	South	EE(KHR-I)	Physical Infra	Roads	Category-A	3.35	10-Nov-13	25-Nov-13	25-Nov-13
57	Asphalting of roads and development of footpath of 12.5% scheme area at Sector 34 & 35 at Kharghar, Navi Mumbai CA.01/CIDCO/SE(KHR)/EE(KHR-I) /12-13 M/s. Zenith Construction Co.	South	EE(KHR-I)	12.5% SCHEME	Roads	Category-A	6.16	25-Mar-13	8-Apr-13	8-Apr-13
58	Construction Of Entrance Bld, toilet blocks, Food plazas, nursery Bldg, and dias CA.02/CIDCO/SE(KHR-II)/07-08 M/s. Klassic Const. Pvt. Ltd.	South	EE(KHR-I)	City Scale	Parks and Gardens	Category-A	16.61	14-Nov-08	14-Nov-08	14-Nov-08
59	Designing, Supplying, Installing and Commissioning of Multi Media Laser Show Water Screen integrated with hybrid musical fountain at Amphitheatre in Sector -23, Central park at Kharghar. (Fountain F6). 01/CIDCO/EE(KHR-I)/2013-14	South	EE(KHR-I)	City Scale	Parks and Gardens	Category-A	1.00			
60	Area Development work and other works in Sector-25 of Central Park at Kharghar CA.02/CIDCO/EE (KHR-I)/2013-14 M/s. Thakur Infraproject Pvt. Ltd.	South	EE(KHR-I)	Physical Infra	Land Development	Category-A	6.38	16-Dec-13	2-Jan-14	2-Jan-14
61	Training of existing Storm Water Channel from Golf course to Talaja creek at Kharghar- Part-II. Ch-900 to Ch-3205 C. A. No. 05/CIDCO/EE(KHR-II)/2012-13 Agency: M/s Shree Venkateshwara Infrastructure Pvt Ltd	South	EE(KHR-II)	Physical Infra	Storm Water	Category-A	10.08	23-Jan-13	12-Feb-13	12-Feb-13

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
62	Up gradation of roads in Sector-2,3,4,5 & 8 at Kharghar, Navi Mumbai. CA.15/CIDCO/EE(KHR-I)/2013-14 M/s. Shree Krishna Construction	South	EE(KHR-II)	Physical Infra	Roads	Category-A	4.58	8-Jan-14	27-Jan-14	27-Jan-14
63	Construction of Box Culvert on 20m wide road across 45m wide channel in Sect-11 at Kharghar, Navi Mumbai. CA.22/CIDCO/EE(KHR-II)/2013-14 M/s. Shree Venkateshwara IPL	South	EE(KHR-II)	Physical Infra	Bridges	Category-A	3.42	24-Feb-14	24-Feb-14	24-Feb-14
64	Construction of SW channel along the foot of Kharghar Hill in sect-5 at Kharghar, Navi Mumbai CA 18/CIDCO/EE(KHR-II)/2013-14 M/s Girish Enterprises Pvt Ltd	South	EE(KHR-II)	Physical Infra		Category-A	3.83	25-Feb-14	25-Feb-14	25-Feb-14
65	Upgradation/ resurfacing of roads in sect 11, 12 & 15	South	EE(KHR-II)	Physical Infra		Category-A	3.34			
66	Upgradation of internal roads in sect-19,20 & 21 at Kharghar Navi Mumbai CA No-14/CIDCO/EE(KHR-II)/2013-14 M/s Shri Krishna Construction	South	EE(KHR-II)	Physical Infra		Category-A	2.47	23-Jan-14	23-Jan-14	23-Jan-14
67	Construction of approach road from pandav marg taloja junction to HSR plot in sect-22, at Kharghar. CANo-12/ 2012-13 Agency-M/s Thakur IPL	South	EE(KHR-II)	Physical Infra	Roads	Category-A	2.69	2-May-13	2-May-13	2-May-13
68	Construction of Police station on plot no-23A in sect-7 at Kharghar. CA.05 /CIDCO /SE(KHR)/ EE (KHR-II) /11-12 M/s. Thakur Inraprojects Pvt Ltd	South	EE(KHR-II)	Social Infra	Others	Category-A	2.18	14-Jun-12	14-Jun-12	14-Jun-12
69	Development of garden (Zodiac) on plot no.43, Sector-19, Kharghar, Navi Mumbai. C.A. No. 01/CIDCO/EE(KHR-I)/2013-14 M/s. BVG India Ltd.	South	EE(KHR-II)	Physical Infra	Parks and Gardens	Category-A	1.40	9-Oct-13	19-Dec-13	19-Dec-13
70	Development of balance infrastructure works in Sector-10, Kopara Village under 12.5% Scheme at Kharghar. CA.06/CIDCO/EE(KHR-II)/2012-13 M/s. Zenith Constr. Co.	South	EE(KHR-II)	12.5% SCHEME		Category-A	1.86	21-Jan-13	21-Jan-13	21-Jan-13
71	Integrated development of Balance infrastructure in Sector – 19, Murbipada at Kharghar. CA.05/CIDCO/EE(KHR-II)/2013-14 M/s. Govardhani Constructions	South	EE(KHR-II)	12.5% SCHEME		Category-A	2.58	21-Jan-14	21-Jan-14	21-Jan-14
72	Construction of concrete road along Metro Rail route.	South	EE(KHR-II)	City Scale		Category-A	49.66			
73	Upgradation of Pravesh Marg, Pandav Marg & Other 35m wide peripheral roads in Sec-19, 20 & 21 at Kharghar, Navi Mumbai. CA.13/CIDCO/EE(KHR-II)/2013-14 M/s. VUB Engg. Pvt. Ltd.	South	EE(KHR-II)	City Scale		Category-A	4.69	23-Jan-14	23-Jan-14	23-Jan-14
74	Renistatement of road trenches excavated for laying electrical cables in various sectors, at Kharghar. CANo-02/ 2013-14 Agency-M/s Zenith Construction	South	EE(KHR-II)	Deposit Work	Roads	Category-A	1.53	12-Dec-13	12-Dec-13	3-Apr-14
75	Construction of Various culverts in Sector-22 within Golf Course at Kharghar, Navi Mumbai. C.A. No. 04/CIDCO/EE (GC)/2009-10 M/s Vikon	South	EE(KHR-II)	Physical Infra	Others	Category-A	1.4	3-Aug-10	3-Aug-10	3-Aug-10

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
76	Construction of Club house for Golf Course at Kharghar, Navi Mumbai. C.A.No.: 06/CIDCO/EE(GC)/2011-12 M/s. KDCPL	South	EE(KHR-II)	Physical Infra	Others	Category-A	3.19	21-Jan-13	21-Jan-13	21-Jan-13
77	Maintenance of Grass Turf and landscape for Kharghar Valley Golf Course (KVGK) at Kharghar, Navi Mumbai. M/s. Irrigation Product International (P) Ltd. C. A. No. 03/CIDCO/EE(GC)/2012-13	South	EE(KHR-II)	Physical Infra	Others	Category-A	2.13	1-Jun-13	1-Jun-13	1-Jun-13
78	Integrated infrastructure development of 11m wide road for Plot No. 06 to 13 in sector-22 at Kharghar, Navi Mumbai. C. A. No. 04/CIDCO/EE(GC)/2012-13 M/s Swastik Infra-Logic (India) Pvt. Ltd.	South	EE(KHR-II)	Physical Infra	Others	Category-A	1.37	7-Oct-13	7-Oct-13	7-Oct-13
79	Providing and laying polymer based Geo membrane for pond lining to lakes in Golf Course at Kharghar. M/s. Ajwani Infrastructure Pvt. Ltd. 02/CIDCO/EE (GC)/2013-14	South	EE(KHR-II)	Physical Infra	Others	Category-A	1.45	21-Jan-14	21-Jan-14	21-Jan-14
80	Development of NIFT campus on plot 15 (2nd phase) & plot 20 in sector-4 at Kharghar Navi Mumbai.	South	EE(KHR-III)	Deposit Work	College	Category-A	103.38	30-Aug-10	11-Oct-10	11-Oct-10
81	Construction of Gramvikas bhavan on plot no. 76-A , in sector 21, at Kharghar in Navi Mumbai. C.A.No. 06/ CIDCO/CE&GM(T) /ACE(II)/2008-09 Agency : M/s IVRCL Ltd. , Navi Mumbai.	South	EE(KHR-III)	Deposit Work		Category-A	19.35			
82	Construction of Hospital Building of RRIH Mumbai on Plot No. 38 & 39 in sector-18 at Kharghar, Navi Mumbai. CA No. 01 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	Deposit Work	Others	Category-A	17.81		-----	
83	Interior work for Gram Vikas Bhavan Building (Part-1) (Inclusive of fire alarm and PA System) CA No. 02 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	Deposit Work	Others	Category-A	3.85		-----	
84	Interior works for Auditorium of Gram Vikas Bhavan (part-2) (Inclusive of fire alarm and PA System) CA No. 03 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	Deposit Work	Others	Category-A	2.30		-----	
85	Integrated infrastructure development in sectors-25, 26 & 27 at Kamothe.	South	EE(KMT)	Physical Infra		Category-A	11.50			
86	Construction of Police Station in sector-7 at Kamothe. C.A. 01 / CIDCO/ SE(P&K)/ EE(KMT) / 11-12 M/s R.K.Patil	South	EE(KMT)	Physical Infra		Category-A	2.08	23-Feb-12	23-Feb-12	23-Feb-12
87	Construction of Hawker Market in sector 24 at Kamothe C.A. No. 01/CIDCO/EE(KMT)2012-13 Agency : M/s. R. K. Patil	South	EE(KMT)	Physical Infra		Category-A	1.43	21-May-13	21-May-13	21-May-13
88	Asphalting of Peripheral Roads (Stage-II) in sectors 19,21 & 22 and Asphalting of Internal Roads (Stage-II) in sectors 19 to 22 & 24 of Phase -II area under 12.50% scheme at Kamothe. C.A.02/CIDCO/SE(P&K)/EE(KMT)/2011-12 M/s. Monica Construction	South	EE(KMT)	12.5% SCHEME		Category-A	5.57	11-Apr-12	11-Apr-12	11-Apr-12
89	Development of artificial pond for Ganesh Visarjan in (NDZ) Sec-2, 3.	South	EE(KMT)	Social Infra		Category-A	1.00	8-Oct-13	8-Oct-13	8-Oct-13

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
90	Upgradation of peripheral roads in Kalamboli Warehousing Complex at Kalmboli. CA.09/CIDCO/EE(KLM-I)/2011-12 M/s. J. M. Mhatre Infraprojects P. Ltd.	South	EE(KLM-I)	Physical Infra	Roads	Category-A	76.39	19-Nov-12	6-Dec-12	6-Dec-12
91	Compound walls to major P.F. / S.F plots / unsold plots in Kalamboli	South	EE(KLM-I)	Physical Infra		Category-A	2.00			
92	Designing, Providing, Constructing, Erecting & Commissioning of 50 MLD capacity high tech Sewage treatment plant (STP) including O & M for 5 years in Sector 12 at Kalamboli, Navi Mumbai on Contractor's own design with Cyclic Activated Sludge / SBR Technology. 12/CIDCO/EE(KLM-I)/08-09 M/s.Gharpure Engineering and Constructions (P) Ltd	South	EE(KLM-I)	City Scale		Category-A	4553.56	31-Dec-11	31-Dec-11	31-Dec-11
93	Construction of storm water channel works in Taloja Panchanand Nagar phase-II at Kalamboli Node Navi Mumbai C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/12-13 Agency:- M/s Das offshore Pvt.Ltd.	South	EE(KLM-II)	Physical Infra	Storm Water	Category-A	3.60	29-May-13	15-Jul-13	15-Jul-13
94	Construction of holding pond at Sector -8, & channel connecting to holding pond in sector 5 to 8 up to Taloja River at Taloja Panchanand Nagar Phase-I at Kalamboli. C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/2013-14 M/s. Swastik Infra-logic(India) Pvt.Ltd.	South	EE(KLM-II)	12.5% SCHEME	Storm Water	Category-A	3.81	8-Aug-13	12-Sep-13	12-Sep-13
95	Resurfacing of internal roads in various Sectors at New panvel (E & W)	South	EE(PNL-I)	Physical Infra		Category-A	5.60			
96	Development of Garden in Sector 16 at New panvel(E)	South	EE(PNL-I)	Physical Infra		Category-A	4.78	7-May-14	28-Apr-14	28-Apr-14
97	Development of parks & Gardens including consultancy charges at New panvel(E & W)	South	EE(PNL-I)	Physical Infra		Category-A	1.00			
98	Reclamation of Sector 5 A & Sector- 6 A, Karanjade.	South	EE(PNL-II)	12.5% SCHEME		Category-A	18.21	4-Mar-14	28-Apr-14	28-Apr-14
99	Providing & Laying 800 mm dia M.S. Pipe Line (Feeder Main) from MJP's 1320 mm dia. Gravity main to Sector-2 for 12.5% Scheme at Karanjade. C.A. No. 02/CIDCO/EE(PNL-II)/2013-14 M/s. Govardhani Construction Co.	South	EE(PNL-II)	12.5% SCHEME		Category-A	4.28	11-Oct-13	24-Oct-13	24-Oct-13

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
100	Integrated development of roads, water supply, SWD, sewerage etc. at Sector 2A, Karanjade. CA.No.03/CIDCO/EE(PNL-II)/2012-13 M/s. Swastik Infralogic (India) Pvt. Ltd.	South	EE(PNL-II)	12.5% SCHEME		Category-A	4.68	30-May-13	14-Jun-13	28-Sep-13
101	Construction of channels at Karanjade	South	EE(PNL-II)	12.5% SCHEME		Category-A	5.00	-	-	
102	Providing & laying 800 mm dia D.I. Sewage Rising Main from P2 Pump house Panvel (W) to Kamothe STP C.A. No 03/CIDCO/EE(PNL-II)/2013-14 M/s Lalit Constructions	South	EE(PNL-II)	City Scale		Category-A	5.38	21-Oct-13	31-Oct-13	31-Oct-13
103	Cosntruction of 70MLD STP at Kharghar CA No. 06/CIDCO/EE(ENV-I)/08-09 M/s Hindustan Dorr Oliver Ltd.	South	EE(WS-I)	Physical Infra		Category-A	60.30	25-Jun-09	1-Dec-09	1-Dec-09
104	Providing and laying 500mm /800mm dia DI pipeline from BPCL sector 09 upto 36 m road along GTBS, MSEB at Drongiri node CA 11 /CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)	Physical Infra		Category-A	3.94			
105	P&F individual water meter for flat rate consumer at New Panvel CA 04/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)	Physical Infra		Category-A	3.73			
106	Replacing water supply lines at Warehousing complex at Kalamboli. CA 09/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)	Physical Infra		Category-A	3.48			
107	Comprehensive operation and maitenance of MSW procesing and disposal facility at chal tloja MIDC C.A 12/CIDCO/EE(WS-I)/2010-11 M/s. BEIL	South	EE(WS-I)	City Scale		Category-A	5.99	1-Feb-12	17-Feb-12	17-Feb-12
108	Construction of Permanent rainshed over concrete platform at MSW processing and disposal facility at Chal, Near Taloja MIDC. C.A. No 05/CIDCO/EE(WS-I)/2013-14 M/s K.D.Patil Const.	South	EE(WS-I)	City Scale		Category-A	4.93	18-Nov-13	16-Dec-13	16-Dec-13
109	Development of landfill facility for MSW processing and disposal facility at village CHAL near Taloja (4 th call) CA NO 12/CIDCO/EE(W.S-I)/2011-12	South	EE(WS-I)	City Scale		Category-A	1.64	30-Apr-13	14-May-13	14-May-13
110	Construction of 25 MLD sewage pump house in Sector-9 at Kharghar. CA.02/CIDCO/EE(WS-II)/2013-14 M/s.Girish Enterprise	South	EE(WS-II)	Physical Infra	Sewerage	Category-A	5.05	31-Jan-14	18-Feb-14	18-Feb-14
111	P/ L 1500 mm dia M.S. Gravity main along NH-4B from MBR Vahal to to Kalamboli Jn.under Het. w/s scheme CA.05/CIDCO/EE(Env-Het)/2008-09) M/s. SMC Infrastructures Pvt. Ltd	South	EE(WS-II)	City Scale	Water Supply	Category-A	81.91	9-Jun-09	23-Jun-09	23-Jun-09
112	Manufacturing, Providing, laying, jointing, testing and commissioning of 1500 mm dia. M.S.pipeline from kalamboli junction to MBR in Sector-26 ,Kharghar along Sion-Panvel Expressway. CA.01/CIDCO/SE(ENV)/EE(ENV-II)/10-11 M/s Koya & Co. Construction (P) Ltd.	South	EE(WS-II)	City Scale	Water Supply	Category-A	43.95	13-Jan-11	28-Jan-11	28-Jan-11

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
113	Providing & applying Epoxy painting (Protective coating) to structural trusses for bridge across river Patalganga near village Kharpada & bridge across river Balganga near village Kopar in Tal. Pen, Dist. Raigad under Hetawane Water Supply Scheme. C.A.No. 06/CIDCO/SE(W/S)/ EE(Hetawane)/ 2012 – 13 M/s. R. K. Patil.	South	EE(HETAWANE)	City Scale	Water Supply	Category-A	1.00	28-Mar-13	28-Mar-13	28-Mar-13
114	City Illumination with Power Supply arrangement in Sector-3,5,6,9,10, 13,20 & 21 at Kharghar.	South	EE(ELECT-I)	Physical Infra		Category-A	1.50			
115	Development of power supply infrastructure distribution network including construction of 33/11 KV & 11/0.4 KV HT Substations & allied electrical work in sector-25 to 45, Kharghar Node, N' Mumbai (Phase-I) C.A. No. 12/CIDCO/EE(Elect-I)/2011-12 M/S. IVRCL Ltd	South	EE(ELECT-I)	Deposit Work		Category-A	60.98	30-Aug-12	30-Aug-12	30-Aug-12
116	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) & Plot No. 20, Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)	Deposit Work		Category-A	4.35			
117	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)	Deposit Work		Category-A	3.70			
118	Shifting of 22 KV HT/LT OH lines in Karanjade Node.	South	EE(ELECT-I)	12.5% SCHEME		Category-A	2.00			
119	Providing Solar Energy System in CIDCO Bhavan premises. CA No.29/EE(Elect-II)/2011-12 M/s Autonic Energy system Pvt.Ltd	South	EE(ELECT-II)	Physical Infra		Category-A	1.47			
120	Providing street lighting on road stretch from Ekmat chowk to Airport at Latur. CA No.CIDCO/SE(Elect)/EE(E/M)/2008-09/27 M/s Impex Electricals	South	EE(ELECT-II)	Physical Infra		Category-A	1.32			
121	Supply of fire vehicles for fire services of CIDCO . CA.17/CIDCO/EE(ELECT-II)/11-12 M/s Devi Fires Services	South	EE(ELECT-II)	Social Infra		Category-A	4.63			
122	Providing Street lighting on various road under 12.5% scheme on sector 1 to 15 at Panchnandnagar taloja Phase-I. CA No.22/CIDCO/EE(Elect-II)/2011-12 M/s J.J.Electric	South	EE(ELECT-II)	12.5% SCHEME		Category-A	1.51			
123	Raising the height of of 220KV EHV Kalwa-Apta and Kalwa-Taloja Feeder passing through Taloja Panchnandnagar, Phase-I and Phase -II, Navi Mumbai. C.A. No. 03/CIDCO/EE(ELECT-II)/2013-14 Agency : M/s. Ashthavinayak Constrn. MSETCL Supervision Charges should be Rs. 52.84 Lacs.	South	EE(ELECT-II)	12.5% SCHEME		Category-A	3.58			

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
124	Development of Power supply infrastructure distribution network including 33KV Substation equipment & construction of 11/0.4 KV HT Substation & Allied work in Ulwe Node, Navi Mumbai. (Phase-I) Priority - I & II (3rd Call) C.A.No. 12/CIDCO/EE(ELECT-II)/2011-12 Agency : Leena Powertech Engineer Pvt. Ltd.	South	EE(ELECT-II)	Deposit Work		Category-A	44.87			
125	Providing, erecting, testing & commissioning of HVAC system for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 03/CIDCO/ CE&GM(T)/ SE(Elect.)/2008-09 M/S Blue Star Ltd.	South	EE(ELECT-III)	Physical Infra		Category-A	14.07			
126	Providing, erecting, testing & commissioning of Electrical (HT, LT & Internal Electrification), Building Management System & Audio Visual Works for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 04/ CIDCO / CE&GM(T)/ SE(Elect.)/2008-09 M/S Leena Power Tech Pvt. Ltd.	South	EE(ELECT-III)	Physical Infra		Category-A	35.75			
127	Raising and Modification of MSETCL's 220 KV Double Circuit Uran-Kharghar line between Station 3 & 4 obstructing the development of Metro Rail. CA.113/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)	City Scale		Category-A	2.52	29-Jul-13	28-Mar-13	
128	Raising and Modification of MSETCL's 220 KV Double Circuit Aapta-Kalwa Line for Development of Depot at Taloja Panchanand CA.111/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)	City Scale		Category-A	1.21	7-Apr-13	3-Mar-14	
129	Construction of peripheral S.W. Drains at R&R-1 pocket for Navi Mumbai International Airport at Vadghar, Navi Mumbai. (Part-I) M/s. P.D. Earthmovers CA No. 01/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	Physical Infra	Storm Water	Category-A	2.59	10-Sep-12	9-Dec-13	Dec 9, 2013
130	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/A) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	Physical Infra	Land Development	Category-A	7.06	8-Apr-13	6-May-13	14-Nov-13
131	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/B) M/s. J.M.Mhatre Infra Pvt. Ltd. CA.04/CIDCO/EE(Airport-II)/12-13	South	EE(AIRPORT-II)	Physical Infra	Land Development	Category-A	5.99	29-Jan-13	22-Feb-13	14-Nov-13
132	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-I) M/s J. M. mhatre Infra Pvt. Ltd. C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13	South	EE(AIRPORT-III)	Physical Infra	Storm Water	Category-A	4.56	16-Nov-12	1-Jan-13	25-Dec-13
133	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Govardhani Construction Co. C.A. No 02 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- A)	South	EE(AIRPORT-III)	Physical Infra	Storm Water	Category-A	3.77	16-Nov-12	1-Jan-13	25-Dec-13

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
134	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Girish Enterprises Pvt. Ltd C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- B)	South	EE(AIRPORT-III)	Physical Infra	Storm Water	Category-A	3.77	16-Nov-12	1-Jan-13	25-Dec-13
135	Development of land near village Dapoli earmarked for resettlement of Airport project affected villages. (Part -I) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03 /CIDCO /SE (Airport) EE(Airport-III)/ 2012-13	South	EE(AIRPORT-III)	Physical Infra	Land Development	Category-A	6.25	6-Feb-13	21-Feb-13	25-Dec-13
136	Construction of Skywalk Project at Kharghar. C.A. 02/CIDCO/RP/EE(BPR-I) / 10-11 M/s. J. Kumar	Special Project	EE(BPR-I)	City Scale		Category-A	32.72	15-Feb-10	15-Feb-10	15-Feb-10
137	ROB at Pendhar Construction of ROB at level crossing LC-11 on Diva-Panvel railway line & on NH-4 at Pendhar leading to 12.5% scheme at Panchanand. C.A. 06/ CIDCO / RP/ SE (TP-III & HQ)/ 10-11	Special Project	EE(BPR-I)	City Scale		Category-A	44.57	23-Jan-12	23-Jan-12	23-Jan-12
138	Comprehensive maintenance such as providing round the clock security arrangements, mechanical cleaning and sweeping and maintenance of electrical fittings & fixtures, escalators including all consumables at Pedestrian skywalk at Kharghar, Navi Mumbai. C.A	Special Project	EE(BPR-I)	M & R works		Category-A	1.602	02-Dec-13	02-Dec-13	02-Dec-13
139	Providinhg & laying Murum embankment & sub-ballast layer for track formation from Ch. 2790 to Ch. 7900m on Nerul-Uran railway line,Navi Mumbai. C.A.No.01/CIDCO/RP/SE(TP-II&HQ)/EE(NUR-I)/2013-14	Special Projects	EE(NUR-I)	Physical Infra	Others	Category-A	4.81	12-Feb-14	21-Feb-14	21-Feb-14
140	Construction of Seawood Railway Station Complex M/s. L&T Limited	Special Projects	EE(NUR-II)	Physical Infra	Others	Category-A	35.00	24-Jun-08	24-Jun-08	3-Aug-11
141	Construction of ROB on Nerul-Uran Railway line at ch. 19817.50 m near GTPS MSEB at Dronagiri . CA No 01/CIDCO/CE(SP)/SE(HQ)/13-14	Special Projects	EE(NUR-II)	City Scale	Flyovers	Category-A	43.68	23-May-14	23-May-14	23-May-14
142	Construction of pipe outlet structure on HP. No.02 at Dronagiri.	CE (SP)	EE(TNR)	Sector-56 Dronagiri	-	Category-A	15.20	17-Jan-13	2-Jan-13	2-Feb-13

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
143	Construction of ROB on Diva-Panvel Railway Line at Kalamboli. CA.02/CIDCO/RP/EE(PP&Q)/10-11 M/s. J.M. Mhatre Infra Pvt. Ltd.	Special Projects	EE(PP&Q)	City Scale	Bridges	Category-A	51.69	22-Dec-11	22-Dec-11	22-Dec-11
144	Design & Construction of Five Nos. of Elevated Metro Station at Central Park of Kharghar, Pethpada, Sector 34 Kharghar, Panchanand and Pendhar for Navi Mumbai Metro Line No.1.	CE (SP)	EE(MR-I)	City scale Development	Infrastructure	Category-A	142.00	6-Jan-12	7-Jun-12	7-Jun-12
145	Detailed Project Report " for Belapur-Taloja-Kalamboli-Khandeshwar Metro corridor	CE (SP)	EE(MR-I)	City scale Development	Infrastructure	Category-A	2.75	12-Aug-09	12-Aug-09	12-Aug-09

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
146	Design & construction of 4.34 kms elevated viaduct between ch.(-) 50 m to ch.(+) 5130 m excluding six stations on Belapur-Taloja-Khandeshwar corridor of Navi Mumbai Metro. CA No. 01/CIDCO/RP/SE(TP-III & HQ)/10-11	Special Projects	EE(MR-II)	City Scale	Metro	Category-A	158.95	1-Jul-11	1-Jul-11	1-Jul-11
147	Construction of channel, Area leveling for Metro Depot cum workshop at Taloja, Navi Mumbai	Special Projects	EE(MR-III)	City Scale	Metro	Category-A	10.99	12-Jun-12	12-Jun-12	12-Jun-12
148	Cnstruction of Retaining wall & Precast RCC Compound Wall to Metro Depot Plot at Taloja Pachnand	Special Projects	EE(MR-III)	City Scale	Metro	Category-A	11.05	11-Sep-12	11-Sep-12	11-Sep-12
149	Design and construction of Depot cum Workshop at Taloja for Navi Mumbai Mto Line-1	Special Projects	EE(MR-III)	City Scale	Metro	Category-A	131.92	20-Feb-13	20-Feb-13	20-Feb-13
150	Design and Construction of Six Nos. of Elevated Metro Stations at Sector 7 CBD Belapur, Science Park, Utsav Chowk, Sector 11 & Sector 14 of Kharghar and Elevated Metro Terminal Station at	CE(SP)	EE(MR-IV)	City scale Development	Infrastructure	Category-A	179.17	8/30/2012	8/30/2012	8/30/2012

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Sector - Main Classification	Sector - Sub Classification	Category of the Project (Cat-A / Cat-B)	Project Value (In Rs. Crore)	Date of Tender Award (mm/dd/yyyy)	Date of Start of Works (as per Tender) (mm/dd/yyyy)	Date of Actual Start of Works on site (mm/dd/yyyy)
151	Design & constn. of 4.91 kms elevated viaduct between ch.5130m to ch.10740m excl.5 stations on Bel.-Taloja-Khanda corr.of N.M.	Special Projects	EE(MR-V)	City Scale	Metro	Category-A	145.96	22-Jun-11	22-Jun-11	22-Jun-11
152	Appointment of General Consultant for Metro Project from Belapur to Pendhar Navi Mumbai.	Special Projects	EE(MR-V)	City Scale	Metro	Category-A	53.75	1-Feb-11	1-Feb-11	1-Feb-11
153	Civil works for construction of viaduct from main line to depot	Special Projects	EE(MR-V)	City Scale	Metro	Category-A	67.995	5-Feb-14	5-Feb-14	5-Feb-14

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
1	Const of Fire station in Sector-19A at Ulwe Node CA.10/CIDCO/SE(Ulwe)/EE(B&U-I)/10-11 M/s. Govardhani Construction	North	EE(ULWE-I)	2011-2012	19	December 9, 12	June 30, 14	4.95	36	36	189%	77%
2	Construction of 50M wide channel in Sec-6 Ulwe 03/CIDCO/SE(ULWE)/EE(Ulwe-I)/11-12 M/s Thakur Infraprojects Pvt. Ltd.	North	EE(ULWE-I)	2011-2012	19	July 1, 13	July 1, 13	3.21	29	29	153%	96%
3	Integrated development of balance infrastructural works of Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply etc. in Sector- 23 under 12.5% Scheme at Ulwe, Navi Mumbai. 03/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. V.U.B. Engineering Pvt. Ltd.	North	EE(ULWE-I)	2013-2014	19	November 23, 14	November 23, 14	1.16	13	13	68%	15%
4	Int. Development of Infra works of Balance roads (UPW Stage-I) S.W. Drains etc. in Sector-20 & 21 of 12.50% scheme at Ulwe. 01/CIDCO/SE(ULWE)/EE(ULWE-I)/12-13 M/s. K. D. Construction Pvt. Ltd.	North	EE(ULWE-I)	2012-2013	19	August 4, 14	August 4, 14	4.51	16	16	84%	63%
5	Integrated development of infrastructural works of balance Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply lines etc. in Sector – 2, 3 & 5 of 12.5% Scheme at Ulwe, Navi Mumbai. 02/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. Girish Enterprises.	North	EE(ULWE-I)	2013-2014	19	December 5, 14	December 6, 14	1.37	12	12	63%	28%
6	Construction of Balance carriageway upto 1st stage of 30m wide road & balance Sewerline along 30m wide road CA.11/CIDCO/EE(B&U-I)/10-11 M/s. Girish Enterprises	North	EE(ULWE-I)	2011-2012	20	January 11, 13	March 31, 13	2.23	35	35	175%	94%
7	Construction of School Building for Raigad Zilla Parishad for Vahal Vilage at Ulwe Node C.A.02/CIDCO/EE(B&U-I)/2010-11 M/s. Thakur Infraproject Ltd.	North	EE(ULWE-I)	2011-2012	27	July 9, 13	November 20, 13	2.35	29	29	107%	96%
8	Integrated development work in Sec-18 CA 01 CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	2010-2011	19	August 13, 12	December 20, 12	19.54	40	40	211%	99%
9	Construction of BOX culvert at location 3, across 35mtr widechannel along 30mtr wide arterial road in Sector 17-18 at Ulwe Node. CA.07/CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Saffire Constructions	North	EE(ULWE-II)	2011-2012	24	June 30, 13	November 11, 13	1.55	35	35	146%	89%
10	Area levelling by rock cutting in Sector18 at Ulwe CA.02/CIDCO/SE(Ulwe)/EE(UL-II)/11-12 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	2011-2012	14	December 19, 12	December 19, 12	3.91	30	30	214%	89%
11	Construction of peripheral Storm Water Drains around Sport complex in Sector-16A at Ulwe. CA.05/SE(Ulwe)/EE(UI-II)/2011-12 M/s. Thakur Infraproject Pvt. Ltd.	North	EE(ULWE-II)	2012-2013	13	July 22, 13	July 22, 13	5.15	23	23	177%	99%
12	Integrated infra works in Sector 8 at Ulwe Node. CA.09/CIDCO/SE(Ulwe)/EE(Ulwe-II)/12-13 M/s. K.D. Construction Pvt. Ltd.	North	EE(ULWE-II)	2013-2014	25	February 27, 16	February 27, 16	0	3	3	12%	0%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
13	Development of integrated infrastructure works under 12.5% Scheme in Sector-17 at Ulwe. CA.04/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13. M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	2012-2013	25	February 10, 15	February 10, 15	8.27	16	16	64%	90%
14	Development of integrated infrastructure works under 12.5% Scheme in Sector-16 at Ulwe. CA. 05/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	2013-2014	26	July 8, 15	July 8, 15	3	11	11	42%	39%
15	P/L 800 mm. D.I. water supply feeder main for phase-II area from Amra marg to sec-18 at Ulwe. CA.01/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	2012-2013	22	June 13, 14	6/13/2014	1.78	15	15	68%	51%
16	Designing, providing and constructing 1 MLD STP in sector-20, Ulwe C.A.02/CIDCO/SE(Ulwe)/EE(Ulwe-III)/2011-12 M/s. Girish Enterprises Pvt. Ltd	North	EE(ULWE-III)	2011-2012	6	July 3, 12	July 3, 12	3.10	29	29	483%	88%
17	Design, Planning & Construction of Commercial complex in Sector-19A, Ulwe. CA.01/CIDCO/SE(ULWE)/EE(Ulwe-III)/11-12 M/s. B.G. Shirke Constr. Tech. Pvt. Ltd.	North	EE(ULWE-III)	2012-2013	19	June 5, 14	June 5, 14	23.08	18	18	95%	66%
18	Construction/Upgradation of 36 M wide road (one carriageway) leading to Coastal Road, Dronagiri (1st Stage) C.A.01/CIDCO/EE(Dron-I)/2011-12 M/s. P.P.Kharpatil	North	EE(DRON-I)	2011-2012	12	February 27, 13	February 27, 13	2.91	27	27	225%	97%
19	Construction of RCC Box Culvert on 36.00 m wide road near BPCL in Sec-9 at Dronagiri. C.A.No.02/CIDCO/EE(Dron-I)/2011-12 M/s. P P Kharpatil	North	EE(DRON-I)	2012-2013	12	May 4, 13	June 4, 13	0.95	25	25	208%	88%
20	Reclamation of Proposed Metro Depot Plot No. 10 at Dronagiri. CA.04/CIDCO/EE(Dron-I)/2013-14 M/s. Shrinivasa Const. Corporation Pvt. Ltd.	North	EE(DRON-I)	2013-2014	14	January 16, 15	January 16, 15	0.00	4	4	29%	0%
21	Const. of SWD along 36 m road from BL & Co to BPCL including footpath development CA.07/CIDCO/EE(Dron-I)/2013-14 M/s. K. D. Construction Pvt. Ltd.	North	EE(DRON-I)	2013-2014	13	March 3, 15	March 3, 15	0.00	3	3	23%	0%
22	Providing & laying sewer line in Sector-50 &51 under 12.5% scheme at Dronagiri CA 03/CIDCO/EE(Dron-I)/2008-09 M/s DAS offshore Engg. Pvt. Ltd	North	EE(DRON-I)				Work Completed.	3.03				
23	Integrated development of Physical Infrastructure works in sector-52 to 55 under 12.5% scheme at Dronagiri C.A.No. 06/CIDCO/EE(Dron-I)/2013-14 M/s. J. M. Mhatre Infraprojects. Pvt. Ltd.	North	EE(DRON-I)	2013-2014	24	January 8, 16	January 8, 16	0.00	5	5	21%	0%
24	Construction of community centre in Bhendkhal Village	North	EE(DRON-I)									
25	Reclamation in Sec-43 & 45 at Dronagiri, Navi Mumbai. 02/CIDCO/SE(DRON)/EE(DRON-II)/2012-13 Agency M/s. Ajwani Infrastructure Pvt. Ltd.	North	EE(DRON-II)	2013-2014	19	August 6, 14	February 5, 15	0.11	14	14	74%	3%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
26	Upgradation of peripheral roads including SWD & footpath Development around Navghar village at Dronagiri C.A.01/CIDCO/EE(Dron-I)/2012-13 Agency: M/s. L.T. Patil & Sons	North	EE(DRON-II)	2013-2014	33	October 3, 14	May 6, 14	0.96	13	13	39%	27%
27	Integrated Infrastructure Development (Road, SW Drain) upto 1st Stage in Sectors 47 & 48 C.A. No. 02/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. P.P. Kharpatil Const. Pvt. Ltd.	North	EE(DRON-II)	2013-2014	25	October 23, 15	October 23, 15	4	8	8	32%	26%
28	Integrated Infrastructure Development (Road, SW Drain, Channel and Box Culvert) upto 1st Stage in Sectors 56 & 59 C.A. No. 03/CIDCO/EE(DRON-II)/2012-13 Agency : M/s. J.M. Mhatre Infraproject Pvt. Ltd.	North	EE(DRON-II)	2013-2014	25	July 15, 15	July 15, 15	1.48	8	8	32%	7%
29	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 15. CA.04/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. VUB Engineering.	North	EE(DRON-II)	2013-2014	34	December 18, 15	December 18, 15	0	5	5	15%	0%
30	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 27. CA. 01/CIDCO/EE(DRON-II)/13-14 Agency : M/s. TIPL	North	EE(DRON-II)	2012-2013	26	August 12, 15	August 12, 15	1.53	17	17	65%	9%
31	Construction of 11M Wide Road Along with SW Drain around Panje village at Dronagiri.	North	EE(DRON-II)	2014-2015	15	April 5, 15	April 5, 15	0	2	2	13%	0%
32	P/L RCC Drainage line, PVC Line alongwith construction of Pathways at Panje Village CA. /CIDCO/EE(Dron-II)/2013-14	North	EE(DRON-II)									
33	Construction of two RCC culverts on SH-54 near Bokadvira village at Bokadvira	North	EE(DRON-II)	2011-2012	11	January 1, 13	December 25, 13	2.36	28	28	255%	75%
34	Strengthening /Resurfacing of arterial road 36 m. wide road from Khopata bridge to IOTL srctor-1 at Dronagiri, Navi Mumbai. C.A. No.03/CIDCO/EE(Dron-I)/13-14 Agency : M/s. P.P. Kharpatil Construction Pvt. Ltd.	North	EE(DRON-III)	2013-2014	18	June 16, 15	June 16, 15	18.62	6	6	33%	56%
35	Integrated development of physical infrastructure in sector-50 & 51 under 12.5% scheme at Dronagiri C.A. No. 05/CIDCO/EE(DRON-I)/2013-14 M/s. Thakur Infraprojects Pvt. Ltd.	North	EE(DRON-III)	2013-2014	25	December 18, 15	December 18, 15	1.33	6	6	24%	7%
36	Construction of compound wall for crematorium & burial ground in sector-51A at Dronagiri. C.A. No. 01/CIDCO/EE(dron-III)/2013-14 M/s. L.T. Patil & Sons.	North	EE(DRON-III)	2013-2014	13	February 2, 15	February 2, 15	0.00	4	4	31%	0%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
37	Design & Construction . of MIG Type Tenements & HIG Type Tenements along with the shops & offices in Sect. 36 at Kharghar. CA.No.01/CIDCO/SE(Hsg)/KHR/11-12 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	2011-2012	31	May 2, 14	May 2, 14	379.95	31	31	100%	77%
38	Integrated development of 35m wide road & allied roads from Pandav Marg to Housing Scheme in Sector-36, at Kharghar. CA.No.01/CIDCO/SE(HSG)/EE(HSGI)/ 2012-13. M/s. Shree Venkateshwara Infrastructure Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	2013-2014	17	December 16, 14	December 16, 14	3.47	9	9	53%	24%
39	Area reclamation	North	EE(HSG-I) & EE(HSG-II)									
40	Const. of 35M wide Access Road	North	EE(HSG-I) & EE(HSG-II)									
41	Design & Construction of EWS & LIG type Tenements with Shops and On-Site Infrastructure works in Sector-36 at Kharghar, Navi Mumbai. C.A.01/CIDCO/SE(HSG)/KHR/2012-13 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-III) & EE(HSG-IV)	2012-2013	27	May 4, 15	December 31, 15	142.96	16	16	59%	26%
42	Replacing A.C. W/s lines with D.I. W/s lines in Growth centre & Housing schems at Nagar-I	North	EE(AUR-II)	2012-2013	12	February 28, 14	February 28, 14	1.69	15	15	125%	73%
43	Construction of 15,18 & 24m wide WBM roads in balance part outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	2013-2014	18	January 15, 15	January 15, 15	0.00	11	11	61%	0%
44	P/L/L/J D.I. Water supply lines outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	2013-2014	6	January 15, 14	January 15, 14	0.85	11	11	183%	69%
45	Replacement of Balance A.C. Water supply lines with D.I. lines outside Growth Centre at Nagar-I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	2013-2014	6	July 30, 14	July 30, 14	0.00	4	4	67%	0%
46	P/L Sewer lines outside GC at Nagar -I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	2013-2014	18	August 23, 15	August 23, 15	0.00	4	4	22%	0%
47	Signages Works in CIDCO Exhibition Centre C.A.No.03/CIDCO/EE (EC)/2013-14	North	EE(EC)	2013-2014	6	July 30, 14	July 30, 14	0	4	4	67%	0%
48	Fixed / Loose Furniture	North	EE(EC)	2013-2014	5	August 3, 14	August 3, 14	0	3	3	60%	0%
49	Construction of CIDCO Exhibition Center including Civil, Interior and site development work at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi. CA No 01/CIDCO/CE & GM (Tech)/ACE (I & NT) /08-09 Agency: M/s. IVRCL Infrastructures & Projects Ltd.	North	EE(EC)	2009-2010	15	April 4, 10	March 31, 14	150.64	61	61	407%	96%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
50	Interior work of Auditorium of CIDCO Exhibition Centre on plot no. 1A, 15, 29 & 30 in sector- 30A at Vashi, Navi Mumbai. C. A. No. 01/ CIDCO/ SE(Vashi & VV)/ EE (Vashi)/ 2011-12. Agency: Sanjiv Yajnik & Associates	North	EE(EC)	2011-2012	6	September 19, 12	February 18, 14	2.54	27	27	450%	87%
51	Construction of Bridge across 40 m wide channel for Approach Road to Vashi Railway Station in Sector-1 at Sanpada. CA.03/CIDCO/SE(NL)/EE(Vashi-I)/2009-10 M/s. K. D. Construction Co. Pvt. Ltd.	North	EE(VASHI)	2010-2011	11	May 8, 11	May 8, 11	0.92	48	48	436%	58%
52	Construction of Channel ABC in Sec-8A at Airoli, Navi Mumbai. CA No.: 05/CIDCO/SE(D)/EE(NL)/2009-10 Agency: M/s.Shree Venkateshwara Infrastructure Pvt Ltd	North	EE(VASHI)	2012-2013	21	August 5, 14	November 8, 14	2.42	19	19	90%	93%
53	Construction of Police Station at Belapur & Other allied Works. C.A. No.01/CIDCO/SE(D)/EE(NL)/2012-13 M/s. Thakur Infra Pvt. Ltd.	North	EE(VASHI)	2012-2013	24	December 27, 14	December 27, 14	0.28	17	17	71%	7%
54	Topographical Survey of NAINA & KHOPTA notified area using terrestrial laser scanning (LIDAR) Technology.	North	EE(NM)									
55	Construction of balance S.W. Drain along Pandav Marg from Tata Hospital to pandav - Jal Marg Junction and Construction of balance 11m wide Service road & S.W. Drain along pandav marg at Kharghar. CA. 05/CIDCO/SE(WS&KHR-II)/EE(KHR-I)/13-14 M/s. Govardhani Construction Co.	South	EE(KHR-I)	2013-2014	16	22-Apr-15	22-Apr-15	0.97	5	5	31%	14%
56	Construction of Balance Pandav Marg from Talaja Junction to Jail Road at Kharghar CA.02/CIDCO/SE(KHR)/EE(KHR-I)/12-13 M/s. Swastik Infralogic Co. P. Ltd.	South	EE(KHR-I)	2013-2014	9	24-Jul-14	24-Jul-14	3.1	7	7	78%	93%
57	Asphalting of roads and development of footpath of 12.5% scheme area at Sector 34 & 35 at Kharghar, Navi Mumbai CA.01/CIDCO/SE(KHR)/EE(KHR-I) /12-13 M/s. Zenith Construction Co.	South	EE(KHR-I)	2013-2014	16	7-Jul-14	7-Jul-14	1.05	14	14	88%	17%
58	Construction Of Entrance Bld, toilet blocks, Food plazas, nursery Bldg, and dias CA.02/CIDCO/SE(KHR-II)/07-08 M/s. Klassic Const. Pvt. Ltd.	South	EE(KHR-I)	2008-2009	30	30-Apr-11	30-Apr-11	15.84	67	67	223%	95%
59	Designing, Supplying, Installing and Commissioning of Multi Media Laser Show Water Screen integrated with hybrid musical fountain at Amphitheatre in Sector -23, Central park at Kharghar. (Fountain F6). 01/CIDCO/EE(KHR-I)/2013-14	South	EE(KHR-I)		0							
60	Area Development work and other works in Sector-25 of Central Park at Kharghar CA.02/CIDCO/EE (KHR-I)/2013-14 M/s. Thakur Infraproject Pvt. Ltd.	South	EE(KHR-I)	2013-2014	7	1-Jul-14	1-Jul-14	2.09	5	5	71%	33%
61	Training of existing Storm Water Channel from Golf course to Talaja creek at Kharghar- Part-II. Ch-900 to Ch-3205 C. A. No. 05/CIDCO/EE(KHR-II)/2012-13 Agency: M/s Shree Venkateshwara Infrastructure Pvt Ltd	South	EE(KHR-II)	2012-2013	19	18-Aug-14	18-Aug-14	4.05	16	16	84%	40%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
62	Up gradation of roads in Sector-2,3,4,5 & 8 at Kharghar, Navi Mumbai. CA.15/CIDCO/EE(KHR-I)/2013-14 M/s. Shree Krishna Construction	South	EE(KHR-II)	2013-2014	17	26-May-15	26-May-14	1.49	5	5	29%	33%
63	Construction of Box Culvert on 20m wide road across 45m wide channel in Sect-11 at Kharghar, Navi Mumbai. CA.22/CIDCO/EE(KHR-II)/2013-14 M/s. Shree Venkateshwara IPL	South	EE(KHR-II)	2013-2014	12	23-Feb-15	23-Feb-15	0	4	4	33%	0%
64	Construction of SW channel along the foot of Kharghar Hill in sect-5 at Kharghar, Navi Mumbai CA 18/CIDCO/EE(KHR-II)/2013-14 M/s Girish Enterprises Pvt Ltd	South	EE(KHR-II)	2013-2014	12	24-Feb-15	24-Feb-15	0	4	4	33%	0%
65	Upgradation/ resurfacing of roads in sect 11, 12 & 15	South	EE(KHR-II)		0							
66	Upgradation of internal roads in sect-19,20 & 21 at Kharghar Navi Mumbai CA No-14/CIDCO/EE(KHR-II)/2013-14 M/s Shri Krishna Construction	South	EE(KHR-II)	2013-2014	13	22-Feb-15	22-Feb-15	0	5	5	38%	0%
67	Construction of approach road from pandav marg taloja junction to HSR plot in sect-22, at Kharghar. CANo-12/ 2012-13 Agency-M/s Thakur IPL	South	EE(KHR-II)	2013-2014	12	2-May-14	2-May-14	0.72	13	13	108%	27%
68	Construction of Police station on plot no-23A in sect-7 at Kharghar. CA.05 /CIDCO /SE(KHR)/ EE (KHR-II) /11-12 M/s. Thakur Inraprojects Pvt Ltd	South	EE(KHR-II)	2012-2013	18	13-Dec-13	31-Mar-14	1.85	24	24	133%	85%
69	Development of garden (Zodiac) on plot no.43, Sector-19, Kharghar, Navi Mumbai. C.A. No. 01/CIDCO/EE(KHR-I)/2013-14 M/s. BVG India Ltd.	South	EE(KHR-II)	2013-2014	15	18-Dec-14	12/182014	0.06	6	6	40%	4%
70	Development of balance infrastructure works in Sector-10, Kopara Village under 12.5% Scheme at Kharghar. CA.06/CIDCO/EE(KHR-II)/2012-13 M/s. Zenith Constr. Co.	South	EE(KHR-II)	2012-2013	15	21-Apr-14	21-Apr-14	1.58	17	17	113%	85%
71	Integrated development of Balance infrastructure in Sector – 19, Murbipada at Kharghar. CA.05/CIDCO/EE(KHR-II)/2013-14 M/s. Govardhani Constructions	South	EE(KHR-II)	2013-2014	12	20-Jan-15	20-Jan-15	0	5	5	42%	0%
72	Construction of concrete road along Metro Rail route.	South	EE(KHR-II)		0							
73	Upgradation of Pravesh Marg, Pandav Marg & Other 35m wide peripheral roads in Sec-19, 20 & 21 at Kharghar, Navi Mumbai. CA.13/CIDCO/EE(KHR-II)/2013-14 M/s. VUB Engg. Pvt. Ltd.	South	EE(KHR-II)	2013-2014	16	22-May-15	22-May-15	0	5	5	31%	0%
74	Renistatement of road trenches excavated for laying electrical cables in various sectors, at Kharghar. CANo-02/ 2013-14 Agency-M/s Zenith Construction	South	EE(KHR-II)	2014-2015	6	11-Jun-14	WIP	0	2	2	33%	0%
75	Construction of Various culverts in Sector-22 within Golf Course at Kharghar, Navi Mumbai. C.A. No. 04/CIDCO/EE (GC)/2009-10 M/s Vikon	South	EE(KHR-II)	2010-2011	12	2-Aug-11	31-Dec-12	1.1	46	46	383%	79%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
76	Construction of Club house for Golf Course at Kharghar, Navi Mumbai. C.A.No.: 06/CIDCO/EE(GC)/2011-12 M/s. KDCPL	South	EE(KHR-II)	2012-2013	12	20-Jan-14	19-Apr-14	1.04	17	17	142%	33%
77	Maintenance of Grass Turf and landscape for Kharghar Valley Golf Course (KVGc) at Kharghar, Navi Mumbai. M/s. Irrigation Product International (P) Ltd. C. A. No. 03/CIDCO/EE(GC)/2012-13	South	EE(KHR-II)	2013-2014	12	31-May-14	31-Aug-14	1.29	12	12	100%	61%
78	Integrated infrastructure development of 11m wide road for Plot No. 06 to 13 in sector-22 at Kharghar, Navi Mumbai. C. A. No. 04/CIDCO/EE(GC)/2012-13 M/s Swastik Infra-Logic (India) Pvt. Ltd.	South	EE(KHR-II)	2013-2014	12	6-Oct-14	6-Oct-14	0.32	8	8	67%	23%
79	Providing and laying polymer based Geo membrane for pond lining to lakes in Golf Course at Kharghar. M/s. Ajwani Infrastructure Pvt. Ltd. 02/CIDCO/EE (GC)/2013-14	South	EE(KHR-II)	2013-2014	12	20-Jan-15	20-Jan-15	0	5	5	42%	0%
80	Development of NIFT campus on plot 15 (2nd phase) & plot 20 in sector-4 at Kharghar Navi Mumbai.	South	EE(KHR-III)	2010-2011	26	10/10/2012	31-Oct-14	57.52	44	44	169%	56%
81	Construction of Gramvikas bhavan on plot no. 76-A , in sector 21,at Kharghar in Navi Mumbai. C.A.No. 06/ CIDCO/CE&GM(T) /ACE(II)/2008-09 Agency : M/s IVRCL Ltd. , Navi Mumbai.	South	EE(KHR-III)									
82	Construction of Hospital Building of RRIH Mumbai on Plot No. 38 & 39 in sector-18 at Kharghar, Navi Mumbai. CA No. 01 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)		-----	-----	-----	-----				
83	Interior work for Gram Vikas Bhavan Building (Part-1) (Inclusive of fire alarm and PA System) CA No. 02 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)		-----	-----	-----	-----				
84	Interior works for Auditorium of Gram Vikas Bhavan (part-2) (Inclusive of fire alarm and PA System) CA No. 03 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)		-----	-----	-----	-----				
85	Integrated infrastructure development in sectors-25, 26 &27 at Kamothe.	South	EE(KMT)		0			0.55				
86	Construction of Police Station in sector-7 at Kamothe. C.A. 01 / CIDCO/ SE(P&K)/ EE(KMT) / 11-12 M/s R.K.Patil	South	EE(KMT)	2011-2012	18	22-Aug-13	22-Aug-13	0.00	28	28	156%	0%
87	Construction of Hawker Market in sector 24 at Kamothe C.A. No. 01/CIDCO/EE(KMT)2012-13 Agency : M/s. R. K. Patil	South	EE(KMT)	2013-2014	18	20-Nov-14	20-Nov-14	0.56	13	13	72%	39%
88	Asphalting of Peripheral Roads (Stage-II) in sectors 19,21 & 22 and Asphalting of Internal Roads (Stage-II) in sectors 19 to 22 & 24 of Phase -II area under 12.50% scheme at Kamothe. C.A.02/CIDCO/SE(P&K)/EE(KMT)/2011-12 M/s. Monica Construction	South	EE(KMT)	2012-2013	19	31-Oct-13	31-Oct-13	4.81	26	26	137%	86%
89	Development of artificial pond for Ganesh Visarjan in (NDZ) Sec-2, 3.	South	EE(KMT)	2013-2014	5	15-Mar-14	15-Mar-14	0.29	8	8	160%	29%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
90	Upgradation of peripheral roads in Kalamboli Warehousing Complex at Kalmboli. CA.09/CIDCO/EE(KLM-I)/2011-12 M/s. J. M. Mhatre Infraprojects P. Ltd.	South	EE(KLM-I)	2012-2013	25	5-Dec-14	5-Dec-14	37.44	18	18	72%	49%
91	Compound walls to major P.F. / S.F plots / unsold plots in Kalamboli	South	EE(KLM-I)		0			0.00				
92	Designing, Providing, Constructing, Erecting & Commissioning of 50 MLD capacity high tech Sewage treatment plant (STP) including O & M for 5 years in Sector 12 at Kalamboli , Navi Mumbai on Contractor's own design with Cyclic Activated Sludge / SBR Technology. 12/CIDCO/EE(KLM-I)/08-09 M/s.Gharpure Engineering and Constructions (P) Ltd	South	EE(KLM-I)	2011-2012	61	30-Dec-16	30-Dec-16	44.50	29	29	48%	1%
93	Construction of storm water channel works in Taloja Panchanand Nagar phase-II at Kalamboli Node Navi Mumbai C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/12-13 Agency:- M/s Das offshore Pvt.Ltd.	South	EE(KLM-II)	2013-2014	14	14-Jul-14	14-Jul-14	0.56	11	11	79%	16%
94	Construction of holdng pond at Sector -8, & channel connecting to holding pond in sector 5 to 8 up to Taloja River at Taloja Panchanand Nagar Phase-I at Kalamboli. C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/2013-14 M/s. Swastik Infra-logic(India) Pvt.Ltd.	South	EE(KLM-II)	2013-2014	13	11-Sep-14	11-Sep-14	1.29	9	9	69%	34%
95	Resurfacing of internal roads in various Sectors at New panvel (E & W)	South	EE(PNL-I)		0			0.09				
96	Development of Garden in Sector 16 at New panvel(E)	South	EE(PNL-I)	2014-2015	15	27-Jul-15	27-Jul-15	0.00	1	1	7%	0%
97	Development of parks & Gardens including consultancy charges at New panvel(E & W)	South	EE(PNL-I)		0			0.00				
98	Reclamation of Sector 5 A & Sector- 6 A, Karanjade.	South	EE(PNL-II)	2014-2015	12	27-Apr-15	27-Apr-15	0.00	1	1	8%	0%
99	Providing & Laying 800 mm dia M.S. Pipe Line (Feeder Main) from MJP's 1320 mm dia. Gravity main to Sector-2 for 12.5% Scheme at Karanjade. C.A. No. 02/CIDCO/EE(PNL-II)/2013-14 M/s. Govardhani Construction Co.	South	EE(PNL-II)	2013-2014	9	23-Jul-14	23-Jul-14	2.92	8	8	89%	68%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
100	Integrated development of roads, water supply, SWD, sewerage etc. at Sector 2A, Karanjade. CA.No.03/CIDCO/EE(PNL-II)/2012-13 M/s. Swastik Infralogic (India) Pvt. Ltd.	South	EE(PNL-II)	2013-2014	12	13-Jun-14	13-Jun-14	1.84	8	8	67%	39%
101	Construction of channels at Karanjade	South	EE(PNL-II)			-	-	0.05			0%	1%
102	Providing & laying 800 mm dia D.I. Sewage Rising Main from P2 Pump house Panvel (W) to Kamothe STP C.A. No 03/CIDCO/EE(PNL-II)/2013-14 M/s Lalit Constructions	South	EE(PNL-II)	2013-2014	9	30-Jul-14	30-Jul-14	3.55	7	7	78%	66%
103	Cosntruction of 70MLD STP at Kharghar CA No. 06/CIDCO/EE(ENV-I)/08-09 M/s Hindustan Dorr Oliver Ltd.	South	EE(WS-I)	2009-2010	54	30-Nov-13	31-Aug-14	46.59	54	54	100%	77%
104	Providing and laying 500mm /800mm dia DI pipeline from BPCL sector 09 upto 36 m road along GTBS, MSEB at Drongiri node CA 11 /CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)									
105	P&F individual water meter for flat rate consumer at New Panvel CA 04/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)									
106	Replacing water supply lines at Warehousing complex at Kalamboli. CA 09/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)									
107	Comprehensive operation and maitenace of MSW procesing and disposal facility at chal tloja MIDC C.A 12/CIDCO/EE(WS-I)/2010-11 M/s. BEIL	South	EE(WS-I)	2011-2012	25	16-Feb-14	16-Feb-14	4.81	28	28	112%	80%
108	Construction of Permanent rainshed over concrete platform at MSW processing and disposal facility at Chal, Near Taloja MIDC. C.A. No 05/CIDCO/EE(WS-I)/2013-14 M/s K.D.Patil Const.	South	EE(WS-I)	2013-2014	7	15-Jun-14	15-Jun-14	1.05	6	6	86%	21%
109	Development of landfill facility for MSW processing and disposal facility at village CHAL near Taloja (4 th call) CA NO 12/CIDCO/EE(W.S-I)/2011-12	South	EE(WS-I)	2013-2014	13	13-May-14	13-May-14	0.2	13	13	100%	12%
110	Construction of 25 MLD sewage pump house in Sector-9 at Kharghar. CA.02/CIDCO/EE(WS-II)/2013-14 M/s.Girish Enterprise	South	EE(WS-II)	2013-2014	19	17-Aug-15	17-Aug-15	0.00	4	4	21%	0%
111	P/ L 1500 mm dia M.S. Gravity main along NH-4B from MBR Vahal to to Kalamboli Jn.under Het. w/s scheme CA.05/CIDCO/EE(Env-Het)/2008-09) M/s. SMC Infrastructures Pvt. Ltd	South	EE(WS-II)	2009-2010	31	22-Dec-11	31-Mar-14	36.226	60	60	194%	44%
112	Manufacturing, Providing, laying, jointing, testing and commissioning of 1500 mm dia. M.S.pipeline from kalamboli junction to MBR in Sector-26 ,Kharghar along Sion-Panvel Expressway. CA.01/CIDCO/SE(ENV)/EE(ENV-II)/10-11 M/s Koya & Co. Construction (P) Ltd.	South	EE(WS-II)	2010-2011	25	27-Jan-13	25-Jul-13	27.17	40	40	160%	62%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
113	Providing & applying Epoxy painting (Protective coating) to structural trusses for bridge across river Patalganga near village Kharpada & bridge across river Balganga near village Kopar in Tal. Pen, Dist. Raigad under Hetawane Water Supply Scheme. C.A.No. 06/CIDCO/SE(W/S)/ EE(Hetawane)/ 2012 – 13 M/s. R. K. Patil.	South	EE(HETAWANE)	2012-2013	6	27-Sep-13	31-May-14	0.71	14	14	233%	71%
114	City Illumination with Power Supply arrangement in Sector-3,5,6,9,10, 13,20 & 21 at Kharghar.	South	EE(ELECT-I)					0.11				
115	Development of power supply infrastructure distribution network including construction of 33/11 KV & 11/0.4 KV HT Substations & allied electrical work in sector-25 to 45, Kharghar Node, N' Mumbai (Phase-I) C.A. No. 12/CIDCO/EE(Elect-I)/2011-12 M/S. IVRCL Ltd	South	EE(ELECT-I)	2012-2013	24	29-Aug-14	29-Aug-14	8.89	21	21	88%	15%
116	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) & Plot No. 20, Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)					0.00				
117	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)					0.00				
118	Shifting of 22 KV HT/LT OH lines in Karanjade Node.	South	EE(ELECT-I)					0.004				
119	Providing Solar Energy System in CIDCO Bhavan premises. CA No.29/EE(Elect-II)/2011-12 M/s Autonic Energy system Pvt.Ltd	South	EE(ELECT-II)					1.38				
120	Providing street lighting on road stretch from Ekmat chowk to Airport at Latur. CA No.CIDCO/SE(Elect)/EE(E/M)/2008-09/27 M/s Impex Electricals	South	EE(ELECT-II)					0.47				
121	Supply of fire vehicles for fire services of CIDCO . CA.17/CIDCO/EE(ELECT-II)/11-12 M/s Devi Fires Services	South	EE(ELECT-II)					2.61				
122	Providing Street lighting on various road under 12.5% scheme on sector 1 to 15 at Panchnandnagar taloja Phase-I. CA No.22/CIDCO/EE(Elect-II)/2011-12 M/s J.J.Electric	South	EE(ELECT-II)					1.48				
123	Raising the height of of 220KV EHV Kalwa-Apta and Kalwa-Taloja Feeder passing through Taloja Panchnandnagar, Phase-I and Phase -II, Navi Mumbai. C.A. No. 03/CIDCO/EE(ELECT-II)/2013-14 Agency : M/s. Ashthavinayak Constrn. MSETCL Supervision Charges should be Rs. 52.84 Lacs.	South	EE(ELECT-II)					1.17				

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
124	Development of Power supply infrastructure distribution network including 33KV Substation equipment & construction of 11/0.4 KV HT Substation & Allied work in Ulwe Node, Navi Mumbai. (Phase-I) Priority - I & II (3rd Call) C.A.No. 12/CIDCO/EE(ELECT-II)/2011-12 Agency : Leena Powertech Engineer Pvt. Ltd.	South	EE(ELECT-II)					27.03				
125	Providing, erecting, testing & commissioning of HVAC system for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 03/CIDCO/ CE&GM(T)/ SE(Elect.)/2008-09 M/S Blue Star Ltd.	South	EE(ELECT-III)					11.44				
126	Providing, erecting, testing & commissioning of Electrical (HT, LT & Internal Electrification), Building Management System & Audio Visual Works for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 04/ CIDCO / CE&GM(T)/ SE(Elect.)/2008-09 M/S Leena Power Tech Pvt. Ltd.	South	EE(ELECT-III)					28.52				
127	Raising and Modification of MSETCL's 220 KV Double Circuit Uran-Kharghar line between Station 3 & 4 obstructing the development of Metro Rail. CA.113/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)					0.55				
128	Raising and Modification of MSETCL's 220 KV Double Circuit Aapta-Kalwa Line for Development of Depot at Taloja Panchanand CA.111/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)					0.79				
129	Construction of peripheral S.W. Drains at R&R-1 pocket for Navi Mumbai International Airport at Vadghar, Navi Mumbai. (Part-I) M/s. P.D. Earthmovers CA No. 01/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	2013-2014	33	8-Jun-15	8-Jun-15	0.31	6	6	18%	12%
130	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/A) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	2013-2014	13	5-May-14	5-May-14	2.79	7	7	54%	40%
131	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/B) M/s. J.M.Mhatre Infra Pvt. Ltd. CA.04/CIDCO/EE(Airport-II)/12-13	South	EE(AIRPORT-II)	2013-2014	13	21-Feb-14	7-May-14	3.96	7	7	54%	66%
132	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-I) M/s J. M. mhatre Infra Pvt. Ltd. C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13	South	EE(AIRPORT-III)	2013-2014	20	30-Jun-14	31-Mar-15	0.94	6	6	30%	21%
133	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Govardhani Construction Co. C.A. No 02 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- A)	South	EE(AIRPORT-III)	2013-2014	20	30-Jun-14	31-Mar-15	1.21	6	6	30%	32%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
134	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Girish Enterprises Pvt. Ltd C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- B)	South	EE(AIRPORT-III)	2013-2014	20	30-Jun-14	31-Mar-15	0.90	6	6	30%	24%
135	Development of land near village Dapoli earmarked for resettlement of Airport project affected villages. (Part -I) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03 /CIDCO /SE (Airport) EE(Airport-III)/ 2012-13	South	EE(AIRPORT-III)	2013-2014	13	20-Feb-14	7-May-14	2.27	6	6	46%	36%
136	Contruction of Skywalk Project at Kharghar. C.A. 02/CIDCO/RP/EE(BPR-I) / 10-11 M/s. J. Kumar	Special Project	EE(BPR-I)	2009-2010	10	14-Dec-10	31-Aug-12	32.90	52	52	520%	101%
137	ROB at Pendhar Construction of ROB at level crossing LC-11 on Diva-Panvel railway railway line & on NH-4 at Pendhar leading to 12.5% scheme at Panchanand. C.A. 06/ CIDCO / RP/ SE (TP-III & HQ)/ 10-11	Special Project	EE(BPR-I)	2011-2012	27	22-Apr-14	31-Oct-14	7.50	29	29	107%	17%
138	Comprehensive maintenance such as providing round the clock security arrangements, mechanical cleaning and sweeping and maintenance of electrical fittings & fixtures, escalators including all consumables at Pedestrian skywalk at Kharghar, Navi Mumbai. C.A	Special Project	EE(BPR-I)	2013-2014	37	01-Dec-16	01-Dec-16	0.18	6	6	16%	11%
139	Providinhg & laying Murum embankment & sub-ballast layer for track formation from Ch. 2790 to Ch. 7900m on Nerul-Uran railway line,Navi Mumbai. C.A.No.01/CIDCO/RP/SE(TP-II&HQ)/EE(NUR-I)/2013-14	Special Projects	EE(NUR-I)	2013-2014	12	20-Feb-15	20-Feb-15	0	4	4	33%	0%
140	Construction of Seawood Railway Station Complex M/s. L&T Limited	Special Projects	EE(NUR-II)	2011-2012	36	23-Jun-11	3-Aug-14	7.73	34	34	94%	22%
141	Construction of ROB on Nerul-Uran Railway line at ch. 19817.50 m near GTPS MSEB at Dronagiri . CA No 01/CIDCO/CE(SP)/SE(HQ)/13-14	Special Projects	EE(NUR-II)	2014-2015	30	22-Nov-16	22-Nov-16	0.00	1	1	3%	0%
142	Construction of pipe outlet structure on HP. No.02 at Dronagiri.	CE (SP)	EE(TNR)	2012-2013	18	31-Jul-14	31-Jul-14	9.05	16	16	89%	60%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
143	Construction of ROB on Diva-Panvel Railway Line at Kalamboli. CA.02/CIDCO/RP/EE(PP&Q)/10-11 M/s. J.M. Mhatre Infra Pvt. Ltd.	Special Projects	EE(PP&Q)	2011-2012	24.00	21-Dec-13	14-May-14	28.00	30	30	125%	54%
144	Design & Construction of Five Nos. of Elevated Metro Station at Central Park of Kharghar, Pethpada, Sector 34 Kharghar, Panchanand and Pendhar for Navi Mumbai Metro Line No.1.	CE (SP)	EE(MR-I)	2012-2013	22	5-May-14	17-Oct-14	54.8	24	24	109%	39%
145	Detailed Project Report " for Belapur-Taloja-Kalamboli-Khandeshwar Metro corridor	CE (SP)	EE(MR-I)	2009-2010	6	11-Feb-10	31-Oct-11	1.91	58	58	967%	69%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
146	Design & construction of 4.34 kms elevated viaduct between ch.(-) 50 m to ch.(+) 5130 m excluding six stations on Belapur-Taloja-Khandeshwar corridor of Navi Mumbai Metro. CA No. 01/CIDCO/RP/SE(TP-III & HQ)/10-11	Special Projects	EE(MR-II)	2011-2012	24	30/06/2013 Extended up to 31/03/2014 and further extension of time requested by Agency up to 31/03/2015	31-Mar-15	104.99	35	35	146%	66%
147	Construction of channel, Area leveling for Metro Depot cum workshop at Taloja, Navi Mumbai	Special Projects	EE(MR-III)	2012-2013	12	11-Jun-13	30-Nov-13	9.87	24	24	200%	90%
148	Cnstruction of Retaining wall & Precast RCC Compound Wall to Metro Depot Plot at Taloja Pachnand	Special Projects	EE(MR-III)	2012-2013	12	10-Sep-13	10-May-14	11.51	21	21	175%	104%
149	Design and construction of Depot cum Workshop at Taloja for Navi Mumbai Mto Line-1	Special Projects	EE(MR-III)	2012-2013	24	19-Feb-15	19-Feb-15	7.58	16	16	67%	6%
150	Design and Construction of Six Nos. of Elevated Metro Stations at Sector 7 CBD Belapur, Science Park, Utsav Chowk, Sector 11 & Sector 14 of Kharghar and Elevated Metro Terminal Station at	CE(SP)	EE(MR-IV)	2012-2013	22	06/30/2014	06/30/2014	59.49	21	21	95%	33%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Financial Year of the Actual Start (20XX-YY)	Duration of Completion as per Tender (In Months)	Completion Date as per Tender (mm/dd/yyyy)	Completion Date Actual (Targeted) (mm/dd/yyyy)	Expenditure as on May-14 (Rs. Crore)	Time Elapsed (In Months)	Progress of Time (In Months)	Progress of Time (In %)	Progress of Expenditure (In %)
151	Design & constn. of 4.91 kms elevated viaduct between ch.5130m to ch.10740m excl.5 stations on Bel.-Taloja-Khanda corr.of N.M.	Special Projects	EE(MR-V)	2011-2012	24	21-Jun-13	21-Sep-15	117.26	36	36	150%	80%
152	Appointment of General Consultant for Metro Project from Belapur to Pendhar Navi Mumbai.	Special Projects	EE(MR-V)	2010-2011	42	31-Jul-14	31-Jul-14	28	40	40	95%	52%
153	Civil works for construction of viaduct from main line to depot	Special Projects	EE(MR-V)	2013-2014	15	8-Jan-15	8-Jan-15	0	4	4	27%	0%

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
1	Const of Fire station in Sector-19A at Ulwe Node CA.10/CIDCO/SE(Ulwe)/EE(B&U-I)/10-11 M/s. Govardhani Construction	North	EE(ULWE-I)	0.70	0.00		One	Applied upto 30th June 2014	Yes	No	6.39
2	Construction of 50M wide channel in Sec-6 Ulwe 03/CIDCO/SE(ULWE)/EE(Ulwe-I)/11-12 M/s Thakur Infraprojects Pvt. Ltd.	North	EE(ULWE-I)	0.00	0.00		Nil	N.A.	No	-	3.36
3	Integrated development of balance infrastructural works of Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply etc. in Sector- 23 under 12.5% Scheme at Ulwe, Navi Mumbai. 03/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. V.U.B. Engineering Pvt. Ltd.	North	EE(ULWE-I)	6.99	0.27	4%	Nil	N.A.	No	No	7.59
4	Int. Development of Infra works of Balance roads (UPW Stage-I) S.W. Drains etc. in Sector-20 & 21 of 12.50% scheme at Ulwe. 01/CIDCO/SE(ULWE)/EE(ULWE-I)/12-13 M/s. K. D. Construction Pvt. Ltd.	North	EE(ULWE-I)	3.77	0.75	20%	Nil	N.A.	No	No	7.14
5	Integrated development of infrastructural works of balance Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply lines etc. in Sector – 2, 3 & 5 of 12.5% Scheme at Ulwe, Navi Mumbai. 02/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. Girish Enterprises.	North	EE(ULWE-I)	3.64	0.18	5%	Nil	N.A.	NA	No	4.94
6	Construction of Balance carriageway upto 1st stage of 30m wide road & balance Sewerline along 30m wide road CA.11/CIDCO/EE(B&U-I)/10-11 M/s. Girish Enterprises	North	EE(ULWE-I)	0.00	0.00		One	March 31, 13	No	No	2.33
7	Construction of School Building for Raigad Zilla Parishad for Vahal Vilage at Ulwe Node C.A.02/CIDCO/EE(B&U-I)/2010-11 M/s. Thakur Infraproject Ltd.	North	EE(ULWE-I)	0.00	0.00		1	November 20, 13	No	No	2.4
8	Integrated development work in Sec-18 CA 01 CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	0	0.95		1	12/20/2012	NO	NO	19.72
9	Construction of BOX culvert at location 3, across 35mtr widechannel along 30mtr wide arterial road in Sector 17-18 at Ulwe Node. CA.07/CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Saffire Constructions	North	EE(ULWE-II)	0	1.55		1	6/30/2013	YES	NO	1.75
10	Area levelling by rock cutting in Sector18 at Ulwe CA.02/CIDCO/SE(Ulwe)/EE(UL-II)/11-12 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	0	0		0	NA	NA	NA	3.91
11	Construction of peripheral Storm Water Drains around Sport complex in Sector-16A at Ulwe. CA.05/SE(Ulwe)/EE(UI-II)/2011-12 M/s. Thakur Infraproject Pvt. Ltd.	North	EE(ULWE-II)	0	2.47		0	NA	NA	NA	5.15
12	Integrated infra works in Sector 8 at Ulwe Node. CA.09/CIDCO/SE(Ulwe)/EE(Ulwe-II)/12-13 M/s. K.D. Construction Pvt. Ltd.	North	EE(ULWE-II)	6	0		Nil	NA	No	No	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
13	Development of integrated infrastructure works under 12.5% Scheme in Sector-17 at Ulwe. CA.04/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13. M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	3.99	1.71	43%	-	NA	NA	NA	
14	Development of integrated infrastructure works under 12.5% Scheme in Sector-16 at Ulwe. CA. 05/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	5.49	0.7	13%	-	NA	NA	NA	
15	P/L 800 mm. D.I. water supply feeder main for phase-II area from Amra marg to sec-18 at Ulwe. CA.01/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	1.7	0		-	NA	NA	NA	
16	Designing, providing and constructing 1 MLD STP in sector-20, Ulwe C.A.02/CIDCO/SE(Ulwe)/EE(Ulwe-III)/2011-12 M/s. Girish Enterprises Pvt. Ltd	North	EE(ULWE-III)	0.14	0.00						
17	Design, Planning & Construction of Commercial complex in Sector-19A, Ulwe. CA.01/CIDCO/SE(ULWE)/EE(Ulwe-III)/11-12 M/s. B.G. Shirke Constr. Tech. Pvt. Ltd.	North	EE(ULWE-III)	16	1.17	7%					
18	Construction/Upgradation of 36 M wide road (one carriageway) leading to Coastal Road, Dronagiri (1st Stage) C.A.01/CIDCO/EE(Dron-I)/2011-12 M/s. P.P.Kharpatil	North	EE(DRON-I)	0.09	0.00		Nil	N.A.	No	No	2.91
19	Construction of RCC Box Culvert on 36.00 m wide road near BPCL in Sec-9 at Dronagiri. C.A.No.02/CIDCO/EE(Dron-I)/2011-12 M/s. P P Kharpatil	North	EE(DRON-I)	0.13	0.00		1		No	No	0.95
20	Reclamation of Proposed Metro Depot Plot No. 10 at Dronagiri. CA.04/CIDCO/EE(Dron-I)/2013-14 M/s. Shrinivasa Const. Corporation Pvt. Ltd.	North	EE(DRON-I)	4.74	0.00						
21	Const. of SWD along 36 m road from BL & Co to BPCL including footpath development CA.07/CIDCO/EE(Dron-I)/2013-14 M/s. K. D. Construction Pvt. Ltd.	North	EE(DRON-I)	6.71	0.00						
22	Providing & laying sewer line in Sector-50 &51 under 12.5% scheme at Dronagiri CA 03/CIDCO/EE(Dron-I)/2008-09 M/s DAS offshore Engg. Pvt. Ltd	North	EE(DRON-I)	1.57	0.00						
23	Integrated development of Physical Infrastructure works in sector-52 to 55 under 12.5% scheme at Dronagiri C.A.No. 06/CIDCO/EE(Dron-I)/2013-14 M/s. J. M. Mhatre Infraprojects. Pvt. Ltd.	North	EE(DRON-I)	20.00	0.00						
24	Construction of community centre in Bhendkhal Village	North	EE(DRON-I)	1.30	0.00						
25	Reclamation in Sec-43 & 45 at Dronagiri, Navi Mumbai. 02/CIDCO/SE(DRON)/EE(DRON-II)/2012-13 Agency M/s. Ajwani Infrastructure Pvt. Ltd.	North	EE(DRON-II)	3.39	0.105	3%	NA	NA	NA	No	3.99

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
26	Upgradation of peripheral roads including SWD & footpath Development around Navghar village at Dronagiri C.A.01/CIDCO/EE(Dron-I)/2012-13 Agency: M/s. L.T. Patil & Sons	North	EE(DRON-II)	0.85	0.00		Nil	NA	Yes	No	3.55
27	Integrated Infrastructure Development (Road, SW Drain) upto 1st Stage in Sectors 47 & 48 C.A. No. 02/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. P.P. Kharpatil Const. Pvt. Ltd.	North	EE(DRON-II)	10.00	4.00	40%	NA	NA	NA	NA	15.16
28	Integrated Infrastructure Development (Road, SW Drain, Channel and Box Culvert) upto 1st Stage in Sectors 56 & 59 C.A. No. 03/CIDCO/EE(DRON-II)/2012-13 Agency : M/s. J.M. Mhatre Infraproject Pvt. Ltd.	North	EE(DRON-II)	12.00	1.48	12%	NA	NA	NA	NA	20.25
29	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 15. CA.04/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. VUB Engineering.	North	EE(DRON-II)	6.00	0.00		NA	NA	NA	NA	
30	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 27. CA. 01/CIDCO/EE(DRON-II)/13-14 Agency : M/s. TIPL	North	EE(DRON-II)	7.00	0.67	10%	NA	NA	NA	NA	16.31
31	Construction of 11M Wide Road Along with SW Drain around Panje village at Dronagiri.	North	EE(DRON-II)	2	0.00		NA	NA	NA	NA	
32	P/L RCC Drainage line, PVC Line alongwith construction of Pathways at Panje Village CA. /CIDCO/EE(Dron-II)/2013-14	North	EE(DRON-II)	1.07	0.00						
33	Construction of two RCC culverts on SH-54 near Bokadvira village at Bokadvira	North	EE(DRON-II)	0.57	0.32	56%	01 By PWD	31/12/13	No	No	3.16
34	Strengthening /Resurfacing of arterial road 36 m. wide road from Khopata bridge to IOTL srctor-1 at Dronagiri, Navi Mumbai. C.A. No.03/CIDCO/EE(Dron-I)/13-14 Agency : M/s. P.P. Kharpatil Construction Pvt. Ltd.	North	EE(DRON-III)	10	12.28	123%	0	NA	No	No	33.03
35	Integrated development of physical infrastructure in sector-50 & 51under 12.5% scheme at Dronagiri C.A. No. 05/CIDCO/EE(DRON-I)/2013-14 M/s. Thakur Infraprojects Pvt. Ltd.	North	EE(DRON-III)	8.50	1.33	16%	0	NA	No	No	17.85
36	Construction of compound wall for crematorium & burial ground in sector-51A at Dronagiri. C.A. No. 01/CIDCO/EE(dron-III)/2013-14 M/s. L.T. Patil & Sons.	North	EE(DRON-III)	1.5	0.00		0	NA	No	No	1.85

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
37	Design & Construction . of MIG Type Tenements & HIG Type Tenements along with the shops & offices in Sect. 36 at Kharghar. CA.No.01/CIDCO/SE(Hsg)/KHR/11-12 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	77.77	33.97	44%	Nil	NA	Yes	Yes	492.87
38	Integrated development of 35m wide road & allied roads from Pandav Marg to Housing Scheme in Sector-36, at Kharghar. CA.No.01/CIDCO/SE(HSG)/EE(HSGI)/ 2012-13. M/s. Shree Venkateshwara Infrastructure Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	7.19	1.81	25%	NA	NA	Yes	Yes	20.43
39	Area reclamation	North	EE(HSG-I) & EE(HSG-II)	1	0.00						
40	Const. of 35M wide Access Road	North	EE(HSG-I) & EE(HSG-II)	1.7	0.00						
41	Design & Construction of EWS & LIG type Tenements with Shops and On-Site Infrastructure works in Sector-36 at Kharghar, Navi Mumbai. C.A.01/CIDCO/SE(HSG)/KHR/2012-13 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-III) & EE(HSG-IV)	376.00	124.33	33%	--	--	--	Yes	553.40
42	Replacing A.C. W/s lines with D.I. W/s lines in Growth centre & Housing schems at Nagar-I	North	EE(AUR-II)	2.07	1.69	82%	N.A.	N.A.	N.A.	N.A.	2.33
43	Construction of 15,18 & 24m wide WBM roads in balance part outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	3.00	0.00		N.A.	N.A.	N.A.	N.A.	2.98
44	P/L/L/J D.I. Water supply lines outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	1.00	0.85	85%	N.A.	N.A.	N.A.	N.A.	1.23
45	Replacement of Balance A.C. Water supply lines with D.I. lines outside Growth Centre at Nagar-I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	1.18	0.00		N.A.	N.A.	N.A.	N.A.	1.18
46	P/L Sewer lines outside GC at Nagar -I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	0.25	0.00		N.A.	N.A.	N.A.	N.A.	4.24
47	Signages Works in CIDCO Exhibition Centre C.A.No.03/CIDCO/EE (EC)/2013-14	North	EE(EC)	1.07	0.00						
48	Fixed / Loose Furniture	North	EE(EC)	2.90	0.00						
49	Construction of CIDCO Exhibition Center including Civil, Interior and site development work at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi. CA No 01/CIDCO/CE & GM (Tech)/ACE (I & NT) /08-09 Agency: M/s. IVRCL Infrastructures & Projects Ltd.	North	EE(EC)	1.00	0.990	99%	3 nos.	May 31, 13	No	No	157.10

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
50	Interior work of Auditorium of CIDCO Exhibition Centre on plot no. 1A, 15, 29 & 30 in sector- 30A at Vashi, Navi Mumbai. C. A. No. 01/ CIDCO/ SE(Vashi & VV)/ EE (Vashi)/ 2011-12. Agency: Sanjiv Yajnik & Associates	North	EE(EC)	0.00	0.320		–	–	–	–	2.7973
51	Construction of Bridge across 40 m wide channel for Approach Road to Vashi Railway Station in Sector-1 at Sanpada. CA.03/CIDCO/SE(NL)/EE(Vashi-I)/2009-10 M/s. K. D. Construction Co. Pvt. Ltd.	North	EE(VASHI)	0	0.41		–	–	No	No	1.6
52	Construction of Channel ABC in Sec-8A at Airoli, Navi Mumbai. CA No.: 05/CIDCO/SE(D)/EE(NL)/2009-10 Agency: M/s.Shree Venkateshwara Infrastructure Pvt Ltd	North	EE(VASHI)	0.19	0.00		–	–	No	No	2.13
53	Construction of Police Station at Belapur & Other allied Works. C.A. No.01/CIDCO/SE(D)/EE(NL)/2012-13 M/s. Thakur Infra Pvt. Ltd.	North	EE(VASHI)	3	0.350	12%	–	–	No	No	1.57
54	Topographical Survey of NAINA & KHOPTA notified area using terrestrial laser scanning (LIDAR) Technology.	North	EE(NM)	10.00	0.00						
55	Construction of balance S.W. Drain along Pandav Marg from Tata Hospital to pandav - Jal Marg Junction and Construction of balance 11m wide Service road & S.W. Drain along pandav marg at Kharghar. CA. 05/CIDCO/SE(WS&KHR-II)/EE(KHR-I)/13-14 M/s. Govardhani Construction Co.	South	EE(KHR-I)	3.00	0.97	32%	Nil	Nil	No	No	6.74
56	Construction of Balance Pandav Marg from Talaja Junction to Jail Road at Kharghar CA.02/CIDCO/SE(KHR)/EE(KHR-I)/12-13 M/s. Swastik Infralogic Co. P. Ltd.	South	EE(KHR-I)	0.52	0.43	82%	No	NA	No	No	3.35
57	Asphalting of roads and development of footpath of 12.5% scheme area at Sector 34 & 35 at Kharghar, Navi Mumbai CA.01/CIDCO/SE(KHR)/EE(KHR-I) /12-13 M/s. Zenith Construction Co.	South	EE(KHR-I)	2.00	1.05	53%	Nil	Nil	No	No	6.16
58	Construction Of Entrance Bld, toilet blocks, Food plazas, nursery Bldg, and dias CA.02/CIDCO/SE(KHR-II)/07-08 M/s. Klassic Const. Pvt. Ltd.	South	EE(KHR-I)	0.56	0.00		Nil	Nil	No	No	
59	Designing, Supplying, Installing and Commissioning of Multi Media Laser Show Water Screen integrated with hybrid musical fountain at Amphitheatre in Sector -23, Central park at Kharghar. (Fountain F6). 01/CIDCO/EE(KHR-I)/2013-14	South	EE(KHR-I)	0.25	0.00						
60	Area Development work and other works in Sector-25 of Central Park at Kharghar CA.02/CIDCO/EE (KHR-I)/2013–14 M/s. Thakur Infraproject Pvt. Ltd.	South	EE(KHR-I)	4.00	1.37	34%	Nil	NA	No	No	6.38
61	Training of existing Storm Water Channel from Golf course to Talaja creek at Kharghar- Part-II. Ch-900 to Ch-3205 C. A. No. 05/CIDCO/EE(KHR-II)/2012-13 Agency: M/s Shree Venkateshwara Infrastructure Pvt Ltd	South	EE(KHR-II)	6.09	0.42	7%	NIL	NA	No	No	1.859

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
62	Up gradation of roads in Sector-2,3,4,5 & 8 at Kharghar, Navi Mumbai. CA.15/CIDCO/EE(KHR-I)/2013-14 M/s. Shree Krishna Construction	South	EE(KHR-II)	4.18	1.49	36%	NIL	NIL	NO	No	4.58
63	Construction of Box Culvert on 20m wide road across 45m wide channel in Sect-11 at Kharghar, Navi Mumbai. CA.22/CIDCO/EE(KHR-II)/2013-14 M/s. Shree Venkateshwara IPL	South	EE(KHR-II)	3.42	0						
64	Construction of SW channel along the foot of Kharghar Hill in sect-5 at Kharghar, Navi Mumbai CA 18/CIDCO/EE(KHR-II)/2013-14 M/s Girish Enterprises Pvt Ltd	South	EE(KHR-II)	3.68	0						
65	Upgradation/ resurfacing of roads in sect 11, 12 & 15	South	EE(KHR-II)	3.24							
66	Upgradation of internal roads in sect-19,20 & 21 at Kharghar Navi Mumbai CA No-14/CIDCO/EE(KHR-II)/2013-14 M/s Shri Krishna Construction	South	EE(KHR-II)	2.16	0						
67	Construction of approach road from pandav marg taloja junction to HSR plot in sect-22, at Kharghar. CANo-12/ 2012-13 Agency-M/s Thakur IPL	South	EE(KHR-II)	0.69	0		NA	NA	No	No	NA
68	Construction of Police station on plot no-23A in sect-7 at Kharghar. CA.05 /CIDCO /SE(KHR)/ EE (KHR-II) /11-12 M/s. Thakur Infraprojects Pvt Ltd	South	EE(KHR-II)	1.76			NA	31-Mar-14	No	No	2.29
69	Development of garden (Zodiac) on plot no.43, Sector-19, Kharghar, Navi Mumbai. C.A. No. 01/CIDCO/EE(KHR-I)/2013-14 M/s. BVG India Ltd.	South	EE(KHR-II)	1.01	0.05	5%	NIL	NIL	NO	No	1.4
70	Development of balance infrastructure works in Sector-10, Kopara Village under 12.5% Scheme at Kharghar. CA.06/CIDCO/EE(KHR-II)/2012-13 M/s. Zenith Constr. Co.	South	EE(KHR-II)	0.28	0.81	289%					
71	Integrated development of Balance infrastructure in Sector – 19, Murbipada at Kharghar. CA.05/CIDCO/EE(KHR-II)/2013-14 M/s. Govardhani Constructions	South	EE(KHR-II)	2.00	0						
72	Construction of concrete road along Metro Rail route.	South	EE(KHR-II)	15.00	0						
73	Upgradation of Pravesh Marg, Pandav Marg & Other 35m wide peripheral roads in Sec-19, 20 & 21 at Kharghar, Navi Mumbai. CA.13/CIDCO/EE(KHR-II)/2013-14 M/s. VUB Engg. Pvt. Ltd.	South	EE(KHR-II)	3.50	0						
74	Renistatement of road trenches excavated for laying electrical cables in various sectors, at Kharghar. CANo-02/ 2013-14 Agency-M/s Zenith Construction	South	EE(KHR-II)	1.13	0		NA	NA	No	No	NA
75	Construction of Various culverts in Sector-22 within Golf Course at Kharghar, Navi Mumbai. C.A. No. 04/CIDCO/EE (GC)/2009-10 M/s Vikon	South	EE(KHR-II)	0.00	0.1		NIL	31-Dec-12	No	No	1.19

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
76	Construction of Club house for Golf Course at Kharghar, Navi Mumbai. C.A.No.: 06/CIDCO/EE(GC)/2011-12 M/s. KDCPL	South	EE(KHR-II)	1.1	0.51	46%	NIL	NIL	NO	No	3.19
77	Maintenance of Grass Turf and landscape for Kharghar Valley Golf Course (KVGCC) at Kharghar, Navi Mumbai. M/s. Irrigation Product International (P) Ltd. C. A. No. 03/CIDCO/EE(GC)/2012-13	South	EE(KHR-II)	0.4	0.71	178%	NIL	NIL	NO	No	2.13
78	Integrated infrastructure development of 11m wide road for Plot No. 06 to 13 in sector-22 at Kharghar, Navi Mumbai. C. A. No. 04/CIDCO/EE(GC)/2012-13 M/s Swastik Infra-Logic (India) Pvt. Ltd.	South	EE(KHR-II)	1.02	0.32	31%	NIL	NIL	NO	No	1.37
79	Providing and laying polymer based Geo membrane for pond lining to lakes in Golf Course at Kharghar. M/s. Ajwani Infrastructure Pvt. Ltd. 02/CIDCO/EE (GC)/2013-14	South	EE(KHR-II)	1	0		NIL	NIL	NO	No	1.45
80	Development of NIFT campus on plot 15 (2nd phase) & plot 20 in sector-4 at Kharghar Navi Mumbai.	South	EE(KHR-III)	43.56	1.84	4%	first Extension 31.12.2013	31.12.13	yes more than 3 months	yes	102.00
81	Construction of Gramvikas bhavan on plot no. 76-A , in sector 21,at Kharghar in Navi Mumbai. C.A.No. 06/ CIDCO/CE&GM(T) /ACE(II)/2008-09 Agency : M/s IVRCL Ltd. , Navi Mumbai.	South	EE(KHR-III)	0.01							
82	Construction of Hospital Building of RRIH Mumbai on Plot No. 38 & 39 in sector-18 at Kharghar, Navi Mumbai. CA No. 01 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	10.00	0.00		-----	-----	-----	-----	-----
83	Interior work for Gram Vikas Bhavan Building (Part-1) (Inclusive of fire alarm and PA System) CA No. 02 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	3.50	0.00		-----	-----	-----	-----	-----
84	Interior works for Auditorium of Gram Vikas Bhavan (part-2) (Inclusive of fire alarm and PA System) CA No. 03 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	2.00	0.00		-----	-----	-----	-----	-----
85	Integrated infrastructure development in sectors-25, 26 &27 at Kamothe.	South	EE(KMT)	5.00	0.00						
86	Construction of Police Station in sector-7 at Kamothe. C.A. 01 / CIDCO/ SE(P&K)/ EE(KMT) / 11-12 M/s R.K.Patil	South	EE(KMT)	0.30	1.52	507%					
87	Construction of Hawker Market in sector 24 at Kamothe C.A. No. 01/CIDCO/EE(KMT)2012-13 Agency : M/s. R. K. Patil	South	EE(KMT)	0.93	0.56	60%					
88	Asphalting of Peripheral Roads (Stage-II) in sectors 19,21 & 22 and Asphalting of Internal Roads (Stage-II) in sectors 19 to 22 & 24 of Phase -II area under 12.50% scheme at Kamothe. C.A.02/CIDCO/SE(P&K)/EE(KMT)/2011-12 M/s. Monica Construction	South	EE(KMT)	1.04	0.39	37%					
89	Development of artificial pond for Ganesh Visarjan in (NDZ) Sec-2, 3.	South	EE(KMT)	0.85	0.17	20%					

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
90	Upgradation of peripheral roads in Kalamboli Warehousing Complex at Kalmboli. CA.09/CIDCO/EE(KLM-I)/2011-12 M/s. J. M. Mhatre Infraprojects P. Ltd.	South	EE(KLM-I)	40.93	8.26	20%	Nil	NA	NA	NA	76.38
91	Compound walls to major P.F. / S.F plots / unsold plots in Kalamboli	South	EE(KLM-I)	1.50	0.00						
92	Designing, Providing, Constructing, Erecting & Commissioning of 50 MLD capacity high tech Sewage treatment plant (STP) including O & M for 5 years in Sector 12 at Kalamboli , Navi Mumbai on Contractor's own design with Cyclic Activated Sludge / SBR Technology. 12/CIDCO/EE(KLM-I)/08-09 M/s.Gharpure Engineering and Constructions (P) Ltd	South	EE(KLM-I)	0.30	0.00						
93	Construction of storm water channel works in Taloja Panchanand Nagar phase-II at Kalamboli Node Navi Mumbai C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/12-13 Agency:- M/s Das offshore Pvt.Ltd.	South	EE(KLM-II)	2.10	0.15	7%	Nil	NA	No	No	3.60
94	Construction of holdng pond at Sector -8, & channel connecting to holding pond in sector 5 to 8 up to Taloja River at Taloja Panchanand Nagar Phase-I at Kalamboli. C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/2013-14 M/s. Swastik Infra-logic(India) Pvt.Ltd.	South	EE(KLM-II)	2.60	0.00		0	NA	No	No	3.81
95	Resurfacing of internal roads in various Sectors at New panvel (E & W)	South	EE(PNL-I)	2.46	0.00						
96	Development of Garden in Sector 16 at New panvel(E)	South	EE(PNL-I)	1.00	0.00		N.A.	N.A.	No	No	4.78
97	Development of parks & Gardens including consultancy charges at New panvel(E & W)	South	EE(PNL-I)	0.25	0.00						
98	Reclamation of Sector 5 A & Sector- 6 A, Karanjade.	South	EE(PNL-II)	15.00	0.00		N.A.	N.A.	No	No	23.31
99	Providing & Laying 800 mm dia M.S. Pipe Line (Feeder Main) from MJP's 1320 mm dia. Gravity main to Sector-2 for 12.5% Scheme at Karanjade. C.A. No. 02/CIDCO/EE(PNL-II)/2013-14 M/s. Govardhani Construction Co.	South	EE(PNL-II)	2.28	0.44	19%	Nil	N.A.	No	No	4.28

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
100	Integrated development of roads, water supply, SWD, sewerage etc. at Sector 2A, Karanjade. CA.No.03/CIDCO/EE(PNL-II)/2012-13 M/s. Swastik Infralogic (India) Pvt. Ltd.	South	EE(PNL-II)	3.78	0.36	9%	Nil	Nil	Yes	Yes	4.68
101	Construction of channels at Karanjade	South	EE(PNL-II)	0.21	0.00		N.A.	N.A.	No	No	19.70
102	Providing & laying 800 mm dia D.I. Sewage Rising Main from P2 Pump house Panvel (W) to Kamothe STP C.A. No 03/CIDCO/EE(PNL-II)/2013-14 M/s Lalit Constructions	South	EE(PNL-II)	2.45	0.40	16%	Nil	Nil	Yes	No	5.38
103	Cosntruction of 70MLD STP at Kharghar CA No. 06/CIDCO/EE(ENV-I)/08-09 M/s Hindustan Dorr Oliver Ltd.	South	EE(WS-I)	9.73	0		1	05.21.2012	Yes	No	-
104	Providing and laying 500mm /800mm dia DI pipeline from BPCL sector 09 upto 36 m road along GTBS, MSEB at Drongiri node CA 11 /CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)	3.18	0						
105	P&F individual water meter for flat rate consumer at New Panvel CA 04/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)	2.98	0						
106	Replacing water supply lines at Warehousing complex at Kalamboli. CA 09/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)	2.41	0						
107	Comprehensive operation and maitenace of MSW procesing and disposal facility at chal tloja MIDC C.A 12/CIDCO/EE(WS-I)/2010-11 M/s. BEIL	South	EE(WS-I)	1.97	0		1	05.06.2014	No	No	-
108	Construction of Permanent rainshed over concrete platform at MSW processing and disposal facility at Chal, Near Taloja MIDC. C.A. No 05/CIDCO/EE(WS-I)/2013-14 M/s K.D.Patil Const.	South	EE(WS-I)	3.14	0		-	-	-	No	-
109	Development of landfill facility for MSW processing and disposal facility at village CHAL near Taloja (4 th call) CA NO 12/CIDCO/EE(W.S-I)/2011-12	South	EE(WS-I)	0.31	0		-	-	-	No	-
110	Construction of 25 MLD sewage pump house in Sector-9 at Kharghar. CA.02/CIDCO/EE(WS-II)/2013-14 M/s.Girish Enterprise	South	EE(WS-II)	2.50	0.00		0	N.A.	No	No	5.05
111	P/ L 1500 mm dia M.S. Gravity main along NH-4B from MBR Vahal to to Kalamboli Jn.under Het. w/s scheme CA.05/CIDCO/EE(Env-Het)/2008-09) M/s. SMC Infrastructures Pvt. Ltd	South	EE(WS-II)	20.00	0.00		0.00	-	Yes	Yes	81.91
112	Manufacturing, Providing, laying, jointing, testing and commissioning of 1500 mm dia. M.S.pipeline from kalamboli junction to MBR in Sector-26 ,Kharghar along Sion-Panvel Expressway. CA.01/CIDCO/SE(ENV)/EE(ENV-II)/10-11 M/s Koya & Co. Construction (P) Ltd.	South	EE(WS-II)	10.00	2.02	20%	1	25-Jul-13	Yes	No	43.95

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
113	Providing & applying Epoxy painting (Protective coating) to structural trusses for bridge across river Patalganga near village Kharpada & bridge across river Balganga near village Kopar in Tal. Pen, Dist. Raigad under Hetawane Water Supply Scheme. C.A.No. 06/CIDCO/SE(W/S)/ EE(Hetawane)/ 2012 – 13 M/s. R. K. Patil.	South	EE(HETAWANE)	0.9	0		Not yet sanction, proposal sent to 1st extension upto 31.05.2014	Not yet approved	Yes	No	1.26
114	City Illumination with Power Supply arrangement in Sector-3,5,6,9,10, 13,20 & 21 at Kharghar.	South	EE(ELECT-I)	1.15	0.06	5%					
115	Development of power supply infrastructure distribution network including construction of 33/11 KV & 11/0.4 KV HT Substations & allied electrical work in sector-25 to 45, Kharghar Node, N' Mumbai (Phase-I) C.A. No. 12/CIDCO/EE(Elect-I)/2011-12 M/S. IVRCL Ltd	South	EE(ELECT-I)	29.11	0.00		NIL	NIL	NO	NO	52.02
116	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) & Plot No. 20, Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)	4.35	0.00						
117	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)	2.7	0.00						
118	Shifting of 22 KV HT/LT OH lines in Karanjade Node.	South	EE(ELECT-I)	1	0.00						
119	Providing Solar Energy System in CIDCO Bhavan premises. CA No.29/EE(Elect-II)/2011-12 M/s Autonic Energy system Pvt.Ltd	South	EE(ELECT-II)	0.05	0.00						
120	Providing street lighting on road stretch from Ekmat chowk to Airport at Latur. CA No.CIDCO/SE(Elect)/EE(E/M)/2008-09/27 M/s Impex Electricals	South	EE(ELECT-II)	0.85	0.00						
121	Supply of fire vehicles for fire services of CIDCO . CA.17/CIDCO/EE(ELECT-II)/11-12 M/s Devi Fires Services	South	EE(ELECT-II)	1.27	0.00						
122	Providing Street lighting on various road under 12.5% scheme on sector 1 to 15 at Panchnandnagar taloja Phase-I. CA No.22/CIDCO/EE(Elect-II)/2011-12 M/s J.J.Electric	South	EE(ELECT-II)	0.04	0.00						
123	Raising the height of of 220KV EHV Kalwa-Apta and Kalwa-Taloja Feeder passing through Taloja Panchnandnagar, Phase-I and Phase -II, Navi Mumbai. C.A. No. 03/CIDCO/EE(ELECT-II)/2013-14 Agency : M/s. Ashthavinayak Constr. MSETCL Supervision Charges should be Rs. 52.84 Lacs.	South	EE(ELECT-II)	2.05	0.49	24%					

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
124	Development of Power supply infrastructure distribution network including 33KV Substation equipment & construction of 11/0.4 KV HT Substation & Allied work in Ulwe Node, Navi Mumbai. (Phase-I) Priority - I & II (3rd Call) C.A.No. 12/CIDCO/EE(ELECT-II)/2011-12 Agency : Leena Powertech Engineer Pvt. Ltd.	South	EE(ELECT-II)	19.48	2.13	11%					
125	Providing, erecting, testing & commissioning of HVAC system for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 03/CIDCO/ CE&GM(T)/ SE(Elect.)/2008-09 M/S Blue Star Ltd.	South	EE(ELECT-III)	0.5	0.29	58%					
126	Providing, erecting, testing & commissioning of Electrical (HT, LT & Internal Electrification), Building Management System & Audio Visual Works for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 04/ CIDCO / CE&GM(T)/ SE(Elect.)/2008-09 M/S Leena Power Tech Pvt. Ltd.	South	EE(ELECT-III)	1.5	1.52	101%					
127	Raising and Modification of MSETCL's 220 KV Double Circuit Uran-Kharghar line between Station 3 & 4 obstructing the development of Metro Rail. CA.113/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)	1.97	0.00						
128	Raising and Modification of MSETCL's 220 KV Double Circuit Aapta-Kalwa Line for Development of Depot at Taloja Panchanand CA.111/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)	0.42	0.00						
129	Construction of peripheral S.W. Drains at R&R-1 pocket for Navi Mumbai International Airport at Vadghar, Navi Mumbai. (Part-I) M/s. P.D. Earthmovers CA No. 01/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	1.8	0.0		0	-	NO	NO	2.59
130	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/A) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	3.06	0.37	12%	0	-	NO	NO	7.06
131	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/B) M/s. J.M.Mhatre Infra Pvt. Ltd. CA.04/CIDCO/EE(Airport-II)/12-13	South	EE(AIRPORT-II)	0.0	0.0		1	7-May-14	NO	NO	5.99
132	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-I) M/s J. M. mhatre Infra Pvt. Ltd. C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13	South	EE(AIRPORT-III)	3.56	0.00		Nil	Nil	Yes	Yes	4.56
133	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Govardhani Construction Co. C.A. No 02 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- A)	South	EE(AIRPORT-III)	2.47	0.00		Nil	Nil	Yes	Yes	3.77

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
134	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Girish Enterprises Pvt. Ltd C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- B)	South	EE(AIRPORT-III)	2.37	0.28	12%	Nil	Nil	Yes	Yes	3.77
135	Development of land near village Dapoli earmarked for resettlement of Airport project affected villages. (Part -I) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03 /CIDCO /SE (Airport) EE(Airport-III)/ 2012-13	South	EE(AIRPORT-III)	3.25	0.00		1	7-May-14	No	No	6-Jan-00
136	Contruction of Skywalk Project at Kharghar. C.A. 02/CIDCO/RP/EE(BPR-I) / 10-11 M/s. J. Kumar	Special Project	EE(BPR-I)				1.00	31-Aug-12	Yes	Yes	37.86
137	ROB at Pendhar Construction of ROB at level crossing LC-11 on Diva-Panvel railway railway line & on NH-4 at Pendhar leading to 12.5% scheme at Panchanand. C.A. 06/ CIDCO / RP/ SE (TP-III & HQ)/ 10-11	Special Project	EE(BPR-I)	20.00	0.00		1.00	31-Oct-14	No	No	44.57
138	Comprehensive maintenance such as providing round the clock security arrangements, mechanical cleaning and sweeping and maintenance of electrical fittings & fixtures, escalators including all consumables at Pedestrian skywalk at Kharghar, Navi Mumbai. C.A	Special Project	EE(BPR-I)	0.54	0.045	8%	NIL	-	No	No	1.62
139	Providinhg & laying Murum embankment & sub-ballast layer for track formation from Ch. 2790 to Ch. 7900m on Nerul-Uran railway line,Navi Mumbai. C.A.No.01/CIDCO/RP/SE(TP-II&HQ)/EE(NUR-I)/2013-14	Special Projects	EE(NUR-I)	4.00	0		N.A.	N.A.	N.A.	N.A.	N.A.
140	Construction of Seawood Railway Station Complex M/s. L&T Limited	Special Projects	EE(NUR-II)	1500.00	0.00		2 Nos.	8/3/2014	Yes	N.A.	N.A. (Deposit Work)
141	Construction of ROB on Nerul-Uran Railway line at ch. 19817.50 m near GTPS MSEB at Dronagiri . CA No 01/CIDCO/CE(SP)/SE(HQ)/13-14	Special Projects	EE(NUR-II)	750.00	0.00		0	N.A.	No	NO	43.68
142	Construction of pipe outlet structure on HP. No.02 at Dronagiri.	CE (SP)	EE(TNR)	7.96	0 .00 (Liabilitiy 1.50 Cr)	#VALUE!	NA	NA	No	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
143	Construction of ROB on Diva-Panvel Railway Line at Kalamboli. CA.02/CIDCO/RP/EE(PP&Q)/10-11 M/s. J.M. Mhatre Infra Pvt. Ltd.	Special Projects	EE(PP&Q)	23.00	20.83	91%	1 No.	5/14/2014	1 No.	NO	51.50
144	Design & Construction of Five Nos. of Elevated Metro Station at Central Park of Kharghar, Pethpada, Sector 34 Kharghar, Panchanand and Pendhar for Navi Mumbai Metro Line No.1.	CE (SP)	EE(MR-I)	50.00	1.94	#VALUE!	Nil	N.A	Yes	No	142.00
145	Detailed Project Report " for Belapur-Taloja-Kalamboli-Khandeshwar Metro corridor	CE (SP)	EE(MR-I)	0.84 ----- 0.15 (Revised	0.00		2	N.A	No	No	2.75

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
146	Design & construction of 4.34 kms elevated viaduct between ch.(-) 50 m to ch.(+) 5130 m excluding six stations on Belapur-Taloja-Khandeshwar corridor of Navi Mumbai Metro. CA No. 01/CIDCO/RP/SE(TP-III & HQ)/10-11	Special Projects	EE(MR-II)	40	5.27	13%	ONE	3/31/2014	YES	YES	162.44
147	Construction of channel, Area leveling for Metro Depot cum workshop at Taloja, Navi Mumbai	Special Projects	EE(MR-III)	0.25	0		1	30.11.2013	No	No	10.17
148	Cnstruction of Retaining wall & Precast RCC Compound Wall to Metro Depot Plot at Taloja Pachnand	Special Projects	EE(MR-III)	3	1.17	39%	2	10.05.2014	No	No	14.33
149	Design and construction of Depot cum Workshop at Taloja for Navi Mumbai Mto Line-1	Special Projects	EE(MR-III)	45.00	0		NA	NA	No	No	NA
150	Design and Construction of Six Nos. of Elevated Metro Stations at Sector 7 CBD Belapur, Science Park, Utsav Chowk, Sector 11 & Sector 14 of Kharghar and Elevated Metro Terminal Station at	CE(SP)	EE(MR-IV)	70.00	4.3 Cr.	#VALUE!	NIL	N.A	Yes	No	179.17

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Budget Provision in Current Year (Rs. Crore)	Expenditure in Current Year (Rs. Crore)	Progress in Current Year Expenditure (In %)	Number of EoT Sanctioned as on Date	Date of Extension for which Administrative Approval is Obtained (mm/dd/yyyy)	Is any EoT Envisaged in next Three Months ? (Yes / No)	Is any Cost Overrun Envisaged in next Three Months ? (Yes / No)	Revised Contract Amount as on date (In Rs. Crore)
151	Design & constn. of 4.91 kms elevated viaduct between ch.5130m to ch.10740m excl.5 stations on Bel.-Taloja-Khanda corr.of N.M.	Special Projects	EE(MR-V)	25.00	9.22	37%	One	31-Mar-14	Yes	Yes	160.96
152	Appointment of General Consultant for Metro Project from Belapur to Pendhar Navi Mumbai.	Special Projects	EE(MR-V)	8.00	0.00		Nil	NA	Yes	Yes	53.75
153	Civil works for construction of viaduct from main line to depot	Special Projects	EE(MR-V)	25	0		Nil	NA	No	No	67.995

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
1	Const of Fire station in Sector-19A at Ulwe Node CA.10/CIDCO/SE(Ulwe)/EE(B&U-I)/10-11 M/s. Govardhani Construction	North	EE(ULWE-I)	-	-	-		
2	Construction of 50M wide channel in Sec-6 Ulwe 03/CIDCO/SE(ULWE)/EE(Ulwe-I)/11-12 M/s Thakur Infraprojects Pvt. Ltd.	North	EE(ULWE-I)	-	-	-		
3	Integrated development of balance infrastructural works of Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply etc. in Sector- 23 under 12.5% Scheme at Ulwe, Navi Mumbai. 03/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. V.U.B. Engineering Pvt. Ltd.	North	EE(ULWE-I)	-	-	-		Letter sent to Secretary Env. For Excavation on 02.08.13
4	Int. Development of Infra works of Balance roads (UPW Stage-I) S.W. Drains etc. in Sector-20 & 21 of 12.50% scheme at Ulwe. 01/CIDCO/SE(ULWE)/EE(ULWE-I)/12-13 M/s. K. D. Construction Pvt. Ltd.	North	EE(ULWE-I)	-	-	-		Letter sent to Secretary Env. For Excavation on 03.04.13
5	Integrated development of infrastructural works of balance Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply lines etc. in Sector – 2, 3 & 5 of 12.5% Scheme at Ulwe, Navi Mumbai. 02/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. Girish Enterprises.	North	EE(ULWE-I)	-	-	-		
6	Construction of Balance carriageway upto 1st stage of 30m wide road & balance Sewerline along 30m wide road CA.11/CIDCO/EE(B&U-I)/10-11 M/s. Girish Enterprises	North	EE(ULWE-I)	-	-	-		
7	Construction of School Building for Raigad Zilla Parishad for Vahal Vilage at Ulwe Node C.A.02/CIDCO/EE(B&U-I)/2010-11 M/s. Thakur Infraproject Ltd.	North	EE(ULWE-I)	-	-	-		
8	Integrated development work in Sec-18 CA 01 CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	-	-	-	-	Letter issued to Secretary Environment dt. 4.4.13
9	Construction of BOX culvert at location 3, across 35mtr widechannel along 30mtr wide arterial road in Sector 17-18 at Ulwe Node. CA.07/CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Saffire Constructions	North	EE(ULWE-II)	-	-	-	-	No
10	Area levelling by rock cutting in Sector18 at Ulwe CA.02/CIDCO/SE(Ulwe)/EE(UL-II)/11-12 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)					Letter issued to Secretary Environment dt. 4.4.13
11	Construction of peripheral Storm Water Drains around Sport complex in Sector-16A at Ulwe. CA.05/SE(Ulwe)/EE(UI-II)/2011-12 M/s. Thakur Infraproject Pvt. Ltd.	North	EE(ULWE-II)					No
12	Integrated infra works in Sector 8 at Ulwe Node. CA.09/CIDCO/SE(Ulwe)/EE(Ulwe-II)/12-13 M/s. K.D. Construction Pvt. Ltd.	North	EE(ULWE-II)	-	-	-	-	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
13	Development of integrated infrastructure works under 12.5% Scheme in Sector-17 at Ulwe. CA.04/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13. M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)					Letter issued to Secretary Environment dt. 4.4.13
14	Development of integrated infrastructure works under 12.5% Scheme in Sector-16 at Ulwe. CA. 05/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)					Letter issued to Secretary Environment dt. 4.4.13
15	P/L 800 mm. D.I. water supply feeder main for phase-II area from Amra marg to sec-18 at Ulwe. CA.01/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)					Letter issued to Secretary Environment dt. 4.4.13
16	Designing, providing and constructing 1 MLD STP in sector-20, Ulwe C.A.02/CIDCO/SE(Ulwe)/EE(Ulwe-III)/2011-12 M/s. Girish Enterprises Pvt. Ltd	North	EE(ULWE-III)					
17	Design, Planning & Construction of Commercial complex in Sector-19A, Ulwe. CA.01/CIDCO/SE(ULWE)/EE(Ulwe-III)/11-12 M/s. B.G. Shirke Constr. Tech. Pvt. Ltd.	North	EE(ULWE-III)					
18	Construction/Upgradation of 36 M wide road (one carriageway) leading to Coastal Road, Dronagiri (1st Stage) C.A.01/CIDCO/EE(Dron-I)/2011-12 M/s. P.P.Kharpatil	North	EE(DRON-I)	-	-	-	N.A.	No
19	Construction of RCC Box Culvert on 36.00 m wide road near BPCL in Sec-9 at Dronagiri. C.A.No.02/CIDCO/EE(Dron-I)/2011-12 M/s. P P Kharpatil	North	EE(DRON-I)	-	-	-	Non- avail Execution Drawing	No
20	Reclamation of Proposed Metro Depot Plot No. 10 at Dronagiri. CA.04/CIDCO/EE(Dron-I)/2013-14 M/s. Shrinivasa Const. Corporation Pvt. Ltd.	North	EE(DRON-I)					
21	Const. of SWD along 36 m road from BL & Co to BPCL including footpath development CA.07/CIDCO/EE(Dron-I)/2013-14 M/s. K. D. Construction Pvt. Ltd.	North	EE(DRON-I)					
22	Providing & laying sewer line in Sector-50 &51 under 12.5% scheme at Dronagiri CA 03/CIDCO/EE(Dron-I)/2008-09 M/s DAS offshore Engg. Pvt. Ltd	North	EE(DRON-I)					
23	Integrated development of Physical Infrastructure works in sector-52 to 55 under 12.5% scheme at Dronagiri C.A.No. 06/CIDCO/EE(Dron-I)/2013-14 M/s. J. M. Mhatre Infraprojects. Pvt. Ltd.	North	EE(DRON-I)					
24	Construction of community centre in Bhendkhal Village	North	EE(DRON-I)				Work yet to be awarded.	
25	Reclamation in Sec-43 & 45 at Dronagiri, Navi Mumbai. 02/CIDCO/SE(DRON)/EE(DRON-II)/2012-13 Agency M/s. Ajwani Infrastructure Pvt. Ltd.	North	EE(DRON-II)	1	---	---	Villagers stiff resistance for their long pending demands.	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
26	Upgradation of peripheral roads including SWD & footpath Development around Navghar village at Dronagiri C.A.01/CIDCO/EE(Dron-I)/2012-13 Agency: M/s. L.T. Patil & Sons	North	EE(DRON-II)	3	Nil	—	1) mangroves 2)villagers resistance 3)deletion of R.E wall 4) award of substitute work.	No
27	Integrated Infrastructure Development (Road, SW Drain) upto 1st Stage in Sectors 47 & 48 C.A. No. 02/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. P.P. Kharpatil Const. Pvt. Ltd.	North	EE(DRON-II)	3	NA	NA	NA	NA
28	Integrated Infrastructure Development (Road, SW Drain, Channel and Box Culvert) upto 1st Stage in Sectors 56 & 59 C.A. No. 03/CIDCO/EE(DRON-II)/2012-13 Agency : M/s. J.M. Mhatre Infraproject Pvt. Ltd.	North	EE(DRON-II)	5	NA	NA	NA	NA
29	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 15. CA.04/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. VUB Engineering.	North	EE(DRON-II)	NA	NA	NA	NA	NA
30	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 27. CA. 01/CIDCO/EE(DRON-II)/13-14 Agency : M/s. TIPL	North	EE(DRON-II)	4	NA	NA	NA	NA
31	Construction of 11M Wide Road Along with SW Drain around Panje village at Dronagiri.	North	EE(DRON-II)	NA	NA	NA	NA	NA
32	P/L RCC Drainage line, PVC Line alongwith construction of Pathways at Panje Village CA. /CIDCO/EE(Dron-II)/2013-14	North	EE(DRON-II)					
33	Construction of two RCC culverts on SH-54 near Bokadvira village at Bokadvira	North	EE(DRON-II)	Deposit work	Deposit work	—	—	NO
34	Strengthening /Resurfacing of arterial road 36 m. wide road from Khopata bridge to IOTL srctor-1 at Dronagiri, Navi Mumbai. C.A. No.03/CIDCO/EE(Dron-I)/13-14 Agency : M/s. P.P. Kharpatil Construction Pvt. Ltd.	North	EE(DRON-III)	18	14	77.78	NA	No
35	Integrated development of physical infrastructure in sector-50 & 51under 12.5% scheme at Dronagiri C.A. No. 05/CIDCO/EE(DRON-I)/2013-14 M/s. Thakur Infraprojects Pvt. Ltd.	North	EE(DRON-III)	11	7	63.64	19% area mang-rove affected	No
36	Construction of compound wall for crematorium & burial ground in sector-51A at Dronagiri. C.A. No. 01/CIDCO/EE(dron-III)/2013-14 M/s. L.T. Patil & Sons.	North	EE(DRON-III)	-	,-	-	Co-ordinates not received from Planning section.	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
37	Design & Construction . of MIG Type Tenements & HIG Type Tenements along with the shops & offices in Sect. 36 at Kharghar. CA.No.01/CIDCO/SE(Hsg)/KHR/11-12 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	12	6	50%	1.Increase in scope of work due to additional two No.of buildings and extra items. 2. Material scarcity due to LBT issue. 3. Stop work notice by ATPO based on Hon'ble High Court Order due to affected fridge area of Taloja jail. 4. Shortage of sand. 5. Delay in finalisation of conceptual drawing of parking structure and club house.	Yes
38	Integrated development of 35m wide road & allied roads from Pandav Marg to Housing Scheme in Sector-36, at Kharghar. CA.No.01/CIDCO/SE(HSG)/EE(HSGI)/ 2012-13. M/s. Shree Venkateshwara Infrastructure Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	NA	NA	NA	1) Late issue of revised execuuiou drawings based upo the revised hydraulic design. 2) Increase in scope of work.	No
39	Area reclamation	North	EE(HSG-I) & EE(HSG-II)					
40	Const. of 35M wide Access Road	North	EE(HSG-I) & EE(HSG-II)					
41	Design & Construction of EWS & LIG type Tenements with Shops and On-Site Infrastructure works in Sector-36 at Kharghar, Navi Mumbai. C.A.01/CIDCO/SE(HSG)/KHR/2012-13 Agency: M/s B.G. Shirke Const Tech Pvt Ltd	North	EE(HSG-III) & EE(HSG-IV)	3		55%	Env. Clearance to project / Rquest for access road by adjoining Navi Mumbai Land Owners / Boundary Dispute	Yes
42	Replacing A.C. W/s lines with D.I. W/s lines in Growth centre & Housing schems at Nagar-I	North	EE(AUR-II)	6	6	100%	Nil	N.A
43	Construction of 15,18 & 24m wide WBM roads in balance part outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	7	2	28.57		N.A
44	P/L/L/J D.I. Water supply lines outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	6	6	100.00	Nil	N.A
45	Replacement of Balance A.C. Water supply lines with D.I. lines outside Growth Centre at Nagar-I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	6	1	17.00		N.A
46	P/L Sewer lines outside GC at Nagar -I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	6	0	0.00		N.A
47	Signages Works in CIDCO Exhibition Centre C.A.No.03/CIDCO/EE (EC)/2013-14	North	EE(EC)					
48	Fixed / Loose Furniture	North	EE(EC)					
49	Construction of CIDCO Exhibition Center including Civil, Interior and site development work at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi. CA No 01/CIDCO/CE & GM (Tech)/ACE (I & NT) /08-09 Agency: M/s. IVRCL Infrastructures & Projects Ltd.	North	EE(EC)	—	—	—	Non issuance of drg. on time by consultant & dependent wworks like Electric & HVAC & delay by contractor	YES

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
50	Interior work of Auditorium of CIDCO Exhibition Centre on plot no. 1A, 15, 29 & 30 in sector- 30A at Vashi, Navi Mumbai. C. A. No. 01/ CIDCO/ SE(Vashi & VV)/ EE (Vashi)/ 2011-12. Agency: Sanjiv Yajnik & Associates	North	EE(EC)	–	–	–	Not availability of work front & dependent on Civil, Electrical & HVAC works	YES
51	Construction of Bridge across 40 m wide channel for Approach Road to Vashi Railway Station in Sector-1 at Sanpada. CA.03/CIDCO/SE(NL)/EE(Vashi-I)/2009-10 M/s. K. D. Construction Co. Pvt. Ltd.	North	EE(VASHI)	–	–	–	–	No
52	Construction of Channel ABC in Sec-8A at Airoli, Navi Mumbai. CA No.: 05/CIDCO/SE(D)/EE(NL)/2009-10 Agency: M/s.Shree Venkateshwara Infrastructure Pvt Ltd	North	EE(VASHI)	–	–	–	–	No
53	Construction of Police Station at Belapur & Other allied Works. C.A. No.01/CIDCO/SE(D)/EE(NL)/2012-13 M/s. Thakur Infra Pvt. Ltd.	North	EE(VASHI)	–	–	–	Work is lagging behind due to slow progress of the agency. Time lapsed is 67%. Liability till date is Rs.68.00 Lacs. i.e. 16%.	No
54	Topographical Survey of NAINA & KHOPTA notified area using terrestrial laser scanning (LIDAR) Technology.	North	EE(NM)				Work in Progress. Liability Rs. 268.00 Lacs.	
55	Construction of balance S.W. Drain along Pandav Marg from Tata Hospital to pandav - Jal Marg Junction and Construction of balance 11m wide Service road & S.W. Drain along pandav marg at Kharghar. CA. 05/CIDCO/SE(WS&KHR-II)/EE(KHR-I)/13-14 M/s. Govardhani Construction Co.	South	EE(KHR-I)	12	2	17%	Nil	No
56	Construction of Balance Pandav Marg from Talaja Junction to Jail Road at Kharghar CA.02/CIDCO/SE(KHR)/EE(KHR-I)/12-13 M/s. Swastik Infralogic Co. P. Ltd.	South	EE(KHR-I)	5	5	100%	No Delay	No
57	Asphalting of roads and development of footpath of 12.5% scheme area at Sector 34 & 35 at Kharghar, Navi Mumbai CA.01/CIDCO/SE(KHR)/EE(KHR-I) /12-13 M/s. Zenith Construction Co.	South	EE(KHR-I)	3	Work in Progress simultaneously	20%	Delay of cable trenching work by another contractor M/S IVRCL	No
58	Construction Of Entrance Bld, toilet blocks, Food plazas, nursery Bldg, and dias CA.02/CIDCO/SE(KHR-II)/07-08 M/s. Klassic Const. Pvt. Ltd.	South	EE(KHR-I)					No
59	Designing, Supplying, Installing and Commissioning of Multi Media Laser Show Water Screen integrated with hybrid musical fountain at Amphitheatre in Sector -23, Central park at Kharghar. (Fountain F6). 01/CIDCO/EE(KHR-I)/2013-14	South	EE(KHR-I)				Tenders Invited & Agency acceptance awaited.	
60	Area Development work and other works in Sector-25 of Central Park at Kharghar CA.02/CIDCO/EE (KHR-I)/2013–14 M/s. Thakur Infraproject Pvt. Ltd.	South	EE(KHR-I)	2	1	50%	No	No
61	Training of existing Storm Water Channel from Golf course to Talaja creek at Kharghar- Part-II. Ch-900 to Ch-3205 C. A. No. 05/CIDCO/EE(KHR-II)/2012-13 Agency: M/s Shree Venkateshwara Infrastructure Pvt Ltd	South	EE(KHR-II)	Nil	Nil	Nil	Nil	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
62	Up gradation of roads in Sector-2,3,4,5 & 8 at Kharghar, Navi Mumbai. CA.15/CIDCO/EE(KHR-I)/2013-14 M/s. Shree Krishna Construction	South	EE(KHR-II)	Nil	Nil			No
63	Construction of Box Culvert on 20m wide road across 45m wide channel in Sect-11 at Kharghar, Navi Mumbai. CA.22/CIDCO/EE(KHR-II)/2013-14 M/s. Shree Venkateshwara IPL	South	EE(KHR-II)					
64	Construction of SW channel along the foot of Kharghar Hill in sect-5 at Kharghar, Navi Mumbai CA 18/CIDCO/EE(KHR-II)/2013-14 M/s Girish Enterprises Pvt Ltd	South	EE(KHR-II)					
65	Upgradation/ resurfacing of roads in sect 11, 12 & 15	South	EE(KHR-II)					
66	Upgradation of internal roads in sect-19,20 & 21 at Kharghar Navi Mumbai CA No-14/CIDCO/EE(KHR-II)/2013-14 M/s Shri Krishna Construction	South	EE(KHR-II)					
67	Construction of approach road from pandav marg taloja junction to HSR plot in sect-22, at Kharghar. CANo-12/ 2012-13 Agency-M/s Thakur IPL	South	EE(KHR-II)	NA	NA	NA		No
68	Construction of Police station on plot no-23A in sect-7 at Kharghar. CA.05 /CIDCO /SE(KHR)/ EE (KHR-II) /11-12 M/s. Thakur Inraprojects Pvt Ltd	South	EE(KHR-II)	Nil	Nil	Nil	Nil	NA
69	Development of garden (Zodiac) on plot no.43, Sector-19, Kharghar, Navi Mumbai. C.A. No. 01/CIDCO/EE(KHR-I)/2013-14 M/s. BVG India Ltd.	South	EE(KHR-II)	Nil	Nil			No
70	Development of balance infrastructure works in Sector-10, Kopara Village under 12.5% Scheme at Kharghar. CA.06/CIDCO/EE(KHR-II)/2012-13 M/s. Zenith Constr. Co.	South	EE(KHR-II)					
71	Integrated development of Balance infrastructure in Sector – 19, Murbipada at Kharghar. CA.05/CIDCO/EE(KHR-II)/2013-14 M/s. Govardhani Constructions	South	EE(KHR-II)					
72	Construction of concrete road along Metro Rail route.	South	EE(KHR-II)					
73	Upgradation of Pravesh Marg, Pandav Marg & Other 35m wide peripheral roads in Sec-19, 20 & 21 at Kharghar, Navi Mumbai. CA.13/CIDCO/EE(KHR-II)/2013-14 M/s. VUB Engg. Pvt. Ltd.	South	EE(KHR-II)					
74	Renistatement of road trenches excavated for laying electrical cables in various sectors, at Kharghar. CANo-02/ 2013-14 Agency-M/s Zenith Construction	South	EE(KHR-II)	NA	NA	NA		No
75	Construction of Various culverts in Sector-22 within Golf Course at Kharghar, Navi Mumbai. C.A. No. 04/CIDCO/EE (GC)/2009-10 M/s Vikon	South	EE(KHR-II)	Nil	Nil	Nil	Nil	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
76	Construction of Club house for Golf Course at Kharghar, Navi Mumbai. C.A.No.: 06/CIDCO/EE(GC)/2011-12 M/s. KDCPL	South	EE(KHR-II)	Nil	Nil			No
77	Maintenance of Grass Turf and landscape for Kharghar Valley Golf Course (KVGK) at Kharghar, Navi Mumbai. M/s. Irrigation Product International (P) Ltd. C. A. No. 03/CIDCO/EE(GC)/2012-13	South	EE(KHR-II)	Nil	Nil			No
78	Integrated infrastructure development of 11m wide road for Plot No. 06 to 13 in sector-22 at Kharghar, Navi Mumbai. C. A. No. 04/CIDCO/EE(GC)/2012-13 M/s Swastik Infra-Logic (India) Pvt. Ltd.	South	EE(KHR-II)	Nil	Nil			No
79	Providing and laying polymer based Geo membrane for pond lining to lakes in Golf Course at Kharghar. M/s. Ajwani Infrastructure Pvt. Ltd. 02/CIDCO/EE (GC)/2013-14	South	EE(KHR-II)	Nil	Nil			No
80	Development of NIFT campus on plot 15 (2nd phase) & plot 20 in sector-4 at Kharghar Navi Mumbai.	South	EE(KHR-III)	for plot no 20 Hostel block Academic complex upto 3rd floor 30.04.14	Nil	-	-	yes Environmental clearance obtained by NIFT i.e. client
81	Construction of Gramvikas bhavan on plot no. 76-A , in sector 21,at Kharghar in Navi Mumbai. C.A.No. 06/ CIDCO/CE&GM(T) /ACE(II)/2008-09 Agency : M/s IVRCL Ltd. , Navi Mumbai.	South	EE(KHR-III)					
82	Construction of Hospital Building of RRIH Mumbai on Plot No. 38 & 39 in sector-18 at Kharghar, Navi Mumbai. CA No. 01 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	-----	-----	-----	NO
83	Interior work for Gram Vikas Bhavan Building (Part-1) (Inclusive of fire alarm and PA System) CA No. 02 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	-----	-----	-----	NO
84	Interior works for Auditorium of Gram Vikas Bhavan (part-2) (Inclusive of fire alarm and PA System) CA No. 03 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	-----	-----	-----	NO
85	Integrated infrastructure development in sectors-25, 26 &27 at Kamothe.	South	EE(KMT)				Under Technical Scrutiny in the office of CE(South).	
86	Construction of Police Station in sector-7 at Kamothe. C.A. 01 / CIDCO/ SE(P&K)/ EE(KMT) / 11-12 M/s R.K.Patil	South	EE(KMT)				Work virtually Completed. Final Bill under prepration.	
87	Construction of Hawker Market in sector 24 at Kamothe C.A. No. 01/CIDCO/EE(KMT)2012-13 Agency : M/s. R. K. Patil	South	EE(KMT)				Work in Progress	
88	Asphalting of Peripheral Roads (Stage-II) in sectors 19,21 & 22 and Asphalting of Internal Roads (Stage-II) in sectors 19 to 22 & 24 of Phase -II area under 12.50% scheme at Kamothe. C.A.02/CIDCO/SE(P&K)/EE(KMT)/2011-12 M/s. Monica Construction	South	EE(KMT)				Work Completed. Final Bill under prepration.	
89	Development of artificial pond for Ganesh Visarjan in (NDZ) Sec-2, 3.	South	EE(KMT)					

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
90	Upgradation of peripheral roads in Kalamboli Warehousing Complex at Kalmboli. CA.09/CIDCO/EE(KLM-I)/2011-12 M/s. J. M. Mhatre Infraprojects P. Ltd.	South	EE(KLM-I)	--	--	--	Work in Progress. Board has accorded additional Scope of Work for Taloja Link Road amounting to Rs.12.21 Cr. Proposed road length - 9.47 Km. Completed - 9.40 Km. in single lane Proposed drain Length - 11.80 Km. Completed - 9.50 Km. Contract Value Rs.7287.97 Lacs	NO
91	Compound walls to major P.F. / S.F plots / unsold plots in Kalamboli	South	EE(KLM-I)				Proposals initiated for approval	
92	Designing, Providing, Constructing, Erecting & Commissioning of 50 MLD capacity high tech Sewage treatment plant (STP) including O & M for 5 years in Sector 12 at Kalamboli , Navi Mumbai on Contractor's own design with Cyclic Activated Sludge / SBR Technology. 12/CIDCO/EE(KLM-I)/08-09 M/s.Gharpure Engineering and Constructions (P) Ltd	South	EE(KLM-I)				STP O & M in progress.	
93	Construction of storm water channel works in Taloja Panchanand Nagar phase-II at Kalamboli Node Navi Mumbai C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/12-13 Agency:- M/s Das offshore Pvt.Ltd.	South	EE(KLM-II)	-	-	-	i) Inadequate resources from contractors side	No
94	Construction of holdng pond at Sector -8, & channel connecting to holding pond in sector 5 to 8 up to Taloja River at Taloja Panchanand Nagar Phase-I at Kalamboli. C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/2013-14 M/s. Swastik Infra-logic(India) Pvt.Ltd.	South	EE(KLM-II)	-	-	-	NA	No
95	Resurfacing of internal roads in various Sectors at New panvel (E & W)	South	EE(PNL-I)					
96	Development of Garden in Sector 16 at New panvel(E)	South	EE(PNL-I)	21	2	10%	Nil	No
97	Development of parks & Gardens including consultancy charges at New panvel(E & W)	South	EE(PNL-I)					
98	Reclamation of Sector 5 A & Sector- 6 A, Karanjade.	South	EE(PNL-II)	-	-	-	-	-
99	Providing & Laying 800 mm dia M.S. Pipe Line (Feeder Main) from MJP's 1320 mm dia. Gravity main to Sector-2 for 12.5% Scheme at Karanjade. C.A. No. 02/CIDCO/EE(PNL-II)/2013-14 M/s. Govardhani Construction Co.	South	EE(PNL-II)	-	-	-	Nil	-

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
100	Integrated development of roads, water supply, SWD, sewerage etc. at Sector 2A, Karanjade. CA.No.03/CIDCO/EE(PNL-II)/2012-13 M/s. Swastik Infralogic (India) Pvt. Ltd.	South	EE(PNL-II)	-	-	-	Nil	-
101	Construction of channels at Karanjade	South	EE(PNL-II)	-	-	-	-	-
102	Providing & laying 800 mm dia D.I. Sewage Rising Main from P2 Pump house Panvel (W) to Kamothe STP C.A. No 03/CIDCO/EE(PNL-II)/2013-14 M/s Lalit Constructions	South	EE(PNL-II)	-	-	-	Nil	-
103	Cosntruction of 70MLD STP at Kharghar CA No. 06/CIDCO/EE(ENV-I)/08-09 M/s Hindustan Dorr Oliver Ltd.	South	EE(WS-I)	-	-	-	Delay on the part of Contractor	Yes (from MPCB)
104	Providing and laying 500mm /800mm dia DI pipeline from BPCL sector 09 upto 36 m road along GTBS, MSEB at Drongiri node CA 11 /CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)					
105	P&F individual water meter for flat rate consumer at New Panvel CA 04/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)					
106	Replacing water supply lines at Warehousing complex at Kalamboli. CA 09/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)					
107	Comprehensive operation and maitenace of MSW procesing and disposal facility at chal tloja MIDC C.A 12/CIDCO/EE(WS-I)/2010-11 M/s. BEIL	South	EE(WS-I)	-	-	-	-	Yes (from MPCB)
108	Construction of Permanent rainshed over concrete platform at MSW processing and disposal facility at Chal, Near Taloja MIDC. C.A. No 05/CIDCO/EE(WS-I)/2013-14 M/s K.D.Patil Const.	South	EE(WS-I)	-	-	-	-	-
109	Development of landfill facility for MSW processing and disposal facility at village CHAL near Taloja (4 th call) CA NO 12/CIDCO/EE(W.S-I)/2011-12	South	EE(WS-I)	-	-	-	-	-
110	Construction of 25 MLD sewage pump house in Sector-9 at Kharghar. CA.02/CIDCO/EE(WS-II)/2013-14 M/s.Girish Enterprise	South	EE(WS-II)	—	—	—	N.A.	No
111	P/ L 1500 mm dia M.S. Gravity main along NH-4B from MBR Vahal to to Kalamboli Jn.under Het. w/s scheme CA.05/CIDCO/EE(Env-Het)/2008-09) M/s. SMC Infrastructures Pvt. Ltd	South	EE(WS-II)	—	—	—	Delay in getting permissions from NHAI & Forest Department.	Yes
112	Manufacturing, Providing, laying, jointing, testing and commissioning of 1500 mm dia. M.S.pipeline from kalamboli junction to MBR in Sector-26 ,Kharghar along Sion-Panvel Expressway. CA.01/CIDCO/SE(ENV)/EE(ENV-II)/10-11 M/s Koya & Co. Construction (P) Ltd.	South	EE(WS-II)	—	—	—	Delay is due to permission awaited from MCZMA / MOEF	Yes

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
113	Providing & applying Epoxy painting (Protective coating) to structural trusses for bridge across river Patalganga near village Kharpada & bridge across river Balganga near village Kopar in Tal. Pen, Dist. Raigad under Hetawane Water Supply Scheme. C.A.No. 06/CIDCO/SE(W/S)/ EE(Hetawane)/ 2012 – 13 M/s. R. K. Patil.	South	EE(HETAWANE)	2	1	64.65%	1) Painting activity depend on strucutral Strengthening work 2) Painting work delayed due to delayd in Strengthening works of Patalganga bridge & monsoon in original contract period.	No
114	City Illumination with Power Supply arrangement in Sector-3,5,6,9,10, 13,20 & 21 at Kharghar.	South	EE(ELECT-I)					
115	Development of power supply infrastructure distribution network including construction of 33/11 KV & 11/0.4 KV HT Substations & allied electrical work in sector-25 to 45, Kharghar Node, N' Mumbai (Phase-I) C.A. No. 12/CIDCO/EE(Elect-I)/2011-12 M/S. IVRCL Ltd	South	EE(ELECT-I)	---	---	--	---	NA
116	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) & Plot No. 20, Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)					
117	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)					
118	Shifting of 22 KV HT/LT OH lines in Karanjade Node.	South	EE(ELECT-I)					
119	Providing Solar Energy System in CIDCO Bhavan premises. CA No.29/EE(Elect-II)/2011-12 M/s Autonic Energy system Pvt.Ltd	South	EE(ELECT-II)					
120	Providing street lighting on road stretch from Ekmat chowk to Airport at Latur. CA No.CIDCO/SE(Elect)/EE(E/M)/2008-09/27 M/s Impex Electricals	South	EE(ELECT-II)					
121	Supply of fire vehicles for fire services of CIDCO . CA.17/CIDCO/EE(ELECT-II)/11-12 M/s Devi Fires Services	South	EE(ELECT-II)					
122	Providing Street lighting on various road under 12.5% scheme on sector 1 to 15 at Panchnandnagar taloja Phase-I. CA No.22/CIDCO/EE(Elect-II)/2011-12 M/s J.J.Electric	South	EE(ELECT-II)					
123	Raising the height of of 220KV EHV Kalwa-Apta and Kalwa-Taloja Feeder passing through Taloja Panchnandnagar, Phase-I and Phase -II, Navi Mumbai. C.A. No. 03/CIDCO/EE(ELECT-II)/2013-14 Agency : M/s. Ashthavinayak Constrn. MSETCL Supervision Charges should be Rs. 52.84 Lacs.	South	EE(ELECT-II)					

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
124	Development of Power supply infrastructure distribution network including 33KV Substation equipment & construction of 11/0.4 KV HT Substation & Allied work in Ulwe Node, Navi Mumbai. (Phase-I) Priority - I & II (3rd Call) C.A.No. 12/CIDCO/EE(ELECT-II)/2011-12 Agency : Leena Powertech Engineer Pvt. Ltd.	South	EE(ELECT-II)					
125	Providing, erecting, testing & commissioning of HVAC system for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 03/CIDCO/ CE&GM(T)/ SE(Elect.)/2008-09 M/S Blue Star Ltd.	South	EE(ELECT-III)					
126	Providing, erecting, testing & commissioning of Electrical (HT, LT & Internal Electrification), Building Management System & Audio Visual Works for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 04/ CIDCO / CE&GM(T)/ SE(Elect.)/2008-09 M/S Leena Power Tech Pvt. Ltd.	South	EE(ELECT-III)					
127	Raising and Modification of MSETCL's 220 KV Double Circuit Uran-Kharghar line between Station 3 & 4 obstructing the development of Metro Rail. CA.113/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)					
128	Raising and Modification of MSETCL's 220 KV Double Circuit Aapta-Kalwa Line for Development of Depot at Taloja Panchanand CA.111/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)					
129	Construction of peripheral S.W. Drains at R&R-1 pocket for Navi Mumbai International Airport at Vadghar, Navi Mumbai. (Part-I) M/s. P.D. Earthmovers CA No. 01/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	-	-	-	N.A.	NO
130	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/A) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	-	-	-	Work Started late due to Villagers opposition	NO
131	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/B) M/s. J.M.Mhatre Infra Pvt. Ltd. CA.04/CIDCO/EE(Airport-II)/12-13	South	EE(AIRPORT-II)	-	-	-	Work Started late due to Villagers opposition	NO
132	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-I) M/s J. M. mhatre Infra Pvt. Ltd. C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13	South	EE(AIRPORT-III)	-	-	-	Work started late by 12 months due to opposition from villagers	No
133	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Govardhani Construction Co. C.A. No 02 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- A)	South	EE(AIRPORT-III)	-	-	-	Work started late by 12 months due to opposition from villagers	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
134	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Girish Enterprises Pvt. Ltd C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- B)	South	EE(AIRPORT-III)	-	-	-	Work started late by 12 months due to opposition from villagers	No
135	Development of land near village Dapoli earmarked for resettlement of Airport project affected villages. (Part -I) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03 /CIDCO /SE (Airport) EE(Airport-III)/ 2012-13	South	EE(AIRPORT-III)	-	-	-	Work started late by 10 months due to opposition from villagers	No
136	Contruction of Skywalk Project at Kharghar. C.A. 02/CIDCO/RP/EE(BPR-I) / 10-11 M/s. J. Kumar	Special Project	EE(BPR-I)	Work Completed	Work Completed	100%	1) Delay in receipt of traffic management plan approval. 2) Land dispute for spans RP18 to RP22.	No
137	ROB at Pendhar Construction of ROB at level crossing LC-11 on Diva-Panvel railway railway line & on NH-4 at Pendhar leading to 12.5% scheme at Panchanand. C.A. 06/ CIDCO / RP/ SE (TP-III & HQ)/ 10-11	Special Project	EE(BPR-I)	-	-	-	1) Land acquisition problem survey No. 97&99 falling in the alignment of ROB. 2) Non mobilization of site as per requirement of progress work by agency. 3) Delay in receipt of Railway permission.	No
138	Comprehensive maintenance such as providing round the clock security arrangements, mechanical cleaning and sweeping and maintenance of electrical fittings & fixtures, escalators including all consumables at Pedestrian skywalk at Kharghar, Navi Mumbai. C.A	Special Project	EE(BPR-I)	-	-	-	-	-
139	Providinhg & laying Murum embankment & sub-ballast layer for track formation from Ch. 2790 to Ch. 7900m on Nerul-Uran railway line,Navi Mumbai. C.A.No.01/CIDCO/RP/SE(TP-II&HQ)/EE(NUR-I)/2013-14	Special Projects	EE(NUR-I)	2	Nil	-	N.A.	No
140	Construction of Seawood Railway Station Complex M/s. L&T Limited	Special Projects	EE(NUR-II)	20	6	30%	Commissioner of Railway Safety's (C.R.S.) approval recieved after 09 months from Date of Start of work i.e. on 11.05.2012 (after 25% of elapse of time period)	Yes
141	Construction of ROB on Nerul-Uran Railway line at ch. 19817.50 m near GTPS MSEB at Dronagiri . CA No 01/CIDCO/CE(SP)/SE(HQ)/13-14	Special Projects	EE(NUR-II)	0	0	0%	N.A.	NO
142	Construction of pipe outlet structure on HP. No.02 at Dronagiri.	CE (SP)	EE(TNR)	1. Piling work. 2. Bottom Raft. 3.Laying of Pipe. 4.Wing wall	Bottom raft & Piling work for main structure completed,Pip e laying in progress	-	Delay	Already Obtained

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
143	Construction of ROB on Diva-Panvel Railway Line at Kalamboli. CA.02/CIDCO/RP/EE(PP&Q)/10-11 M/s. J.M. Mhatre Infra Pvt. Ltd.	Special Projects	EE(PP&Q)	For Non Rly. Span A) For footing - 100% Pier - 100% Girders - 100% Pier cap - 100% Slab - 100% B) For Abutments For Footing - 100% Piers - 100% Abutment Cap - 100% For Railway Span C) Piles - 100% D) Foot Over bridge Footing - 100% Piers - 50% E) P.F. Wall - 100%	1) Executed as per programme Maximum work of ROB completed in Non Railway Span. 2) In Progress. 3) Executed 100%	95% 40% 100%	1) CRS Permission received on 09/27/2013 2) Drawing for execution in Rly. Span Received on 03/21/2014 3) All OHE traction wire & signal & Telecom fiber cable removed.	NO
144	Design & Construction of Five Nos. of Elevated Metro Station at Central Park of Kharghar, Pethpada, Sector 34 Kharghar, Panchanand and Pendhar for Navi Mumbai Metro Line No.1.	CE (SP)	EE(MR-I)	A) Viaduct Through Station a) Foundation - 25 i) Open foundation - 15 II) Pile Cap - 40 b) Pier upto Concourse - 40 c) Concourse Cantilever Beam - 40 d) Pier Cap - 475 e) Casting of I Girder - 245	17 15 32 32 31 270		1) Decision of Lift Supporting Arrangement 2) Traders Strike on LBT 3) Non-Availability of River Sand 4) Heavy Rainfall 5) Shifting of Service Lines in Station No.11	No
145	Detailed Project Report " for Belapur-Taloja-Kalamboli-Khandeshwar Metro corridor	CE (SP)	EE(MR-I)	1) Preparation of Detailed Project Report 2) Bid Design & preparation of Bid Documents		Partially Milestone completed. Proportionate amount payable	Work virtually completed.	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
146	Design & construction of 4.34 kms elevated viaduct between ch.(-) 50 m to ch.(+) 5130 m excluding six stations on Belapur-Taloja-Khandeshwar corridor of Navi Mumbai Metro. CA No. 01/CIDCO/RP/SE(TP-III & HQ)/10-11	Special Projects	EE(MR-II)	There are no milestones specified in the contract. Major Activities (TOTAL SCOPE) are as under. (1) Foundations = 147 Nos. (2) Piers = 147 Nos. (3) Segment Casting = 1450 Nos. (4) Segment Launching = 152 Spans (5) Parapet Casting = 2900 Nos. (6) Parapet Launching = 152 Spans.	milestones specified in the contract. Major Activities completed are as under. (1) Foundations = 136 Nos. (2) Piers = 111 Nos. (3) Segment Casting = 1013 Nos. (4) Segment Launching = 83 Spans (5) Parapet Casting = 1245 Nos. (6) Parapet Launching = 15 Spans.	There are no milestones specified in the contract. Major Activities completed in weighted % are as. (1) Foundations = 92.51 % (2) Piers = 75.51 % (3) Segment Casting = 69.86 % (4) Segment Launching = 54.60 % (5) Parapet Casting = 42.93 % (6) Parapet Launching = 9.86 %	(1) Permission obtained for crossing Sion Panvel highway from PWD and Traffic Police. Casting of Pier Cap for P-17 is completed. (2) Raising of TATA and EHV lines - Work is started by M/s TATA themselves and for other EHV lines the permissions from MSEDCL / MSETCL are awaited. (3) Land near Konkan Bhavan which was in possession of PWD - Permissions obtained from PWD to carry out the work in land in their possession on 14.10.2013. (4) Inadequate resources - Progress being expediated for recovery of slippage.	NO
147	Construction of channel, Area leveling for Metro Depot cum workshop at Taloja, Navi Mumbai	Special Projects	EE(MR-III)	Work completed	Work complete	Work completed	--	No
148	Cnstruction of Retaining wall & Precast RCC Compound Wall to Metro Depot Plot at Taloja Pachnand	Special Projects	EE(MR-III)	Work Virtually Completed	Work Virtually Completed	Work Virtually Completed	--	No
149	Design and construction of Depot cum Workshop at Taloja for Navi Mumbai Mto Line-1	Special Projects	EE(MR-III)	1. Foundation Work: 100 % (12 Months) 22 Structures i. Excavation ii. Footing iii. Plingth Beam 2. Superstructure & Other Civil Works 100 % (18 Months) 22 Structures 3. Finishing Work , Services Works, E & M Works 100 % (20 Months) 4. Handing over all interface misc works 100 % (4 Months after 20 months)	1. Foundation Work i. Excavation= 20 structures. ii. Footings =20 structues (12 completed). iii. Plingth Beam= 5 structure 2. Superstructre = 3 struct.	1. Foundation Work i. Excavation = 90 % ii. Footing =90 % iii. Plingth Beam = 22 % 2. Superstructure = 13.63 %	a. Approval of GAD. b. Submission and approval of Architectural and Design drawing c. In sufficient resourcess.	No
150	Design and Construction of Six Nos. of Elevated Metro Stations at Sector 7 CBD Belapur, Science Park, Utsav Chowk, Sector 11 & Sector 14 of Kharghar and Elevated Metro Terminal Station at	CE(SP)	EE(MR-IV)	A)Viaduct through Station			Reasons for delay : (1) Obstruction of overhead EHV lines.	NO

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Number of Milestones (as submitted by the Contractor)	Number of Milestones Executed	Percentage work Completion as per Milestones (weighted Average in %)	Remarks on Delay in Progress	Requirement of Environment Clearance(EC) (Yes / No)
151	Design & constn. of 4.91 kms elevated viaduct between ch.5130m to ch.10740m excl.5 stations on Bel.-Taloja-Khanda corr.of N.M.	Special Projects	EE(MR-V)	PCC-183, Footing-183, Pier-183, Segment - 1786, Parapet-3600, Seg.Launching-188, Parapet Lanunching-188	PCC-172, Footing-171, Pier-156, Segment-1609, Parapet-2236, Seg.Launching-130 parapt.Lanunching-57	N.A	1. Change in width of Rolling stock from 2.9 to 3.2m which necessitated changes in the viaduct structure, 2. Permission from Rly. to cross their land is still awaited, 3.Shifting of utilities such as water supply line, sewer line, storm water drain, HT line etc., 4.Delay in finalising merging/ Demerging details & crossover, 5. Inadequate resources deployed by the contractor - Progress being expedited with additional resources.	No
152	Appointment of General Consultant for Metro Project from Belapur to Pendhar Navi Mumbai.	Special Projects	EE(MR-V)	Nil	N.A	N.A	1. Delay in finalisation of Tenders pertaining to Civil works & System contract, 2. Delay in execution of civil works, 3. Inadequate manpower	No
153	Civil works for construction of viaduct from main line to depot	Special Projects	EE(MR-V)	5	Nil	Nil	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
1	Const of Fire station in Sector-19A at Ulwe Node CA.10/CIDCO/SE(Ulwe)/EE(B&U-I)/10-11 M/s. Govardhani Construction	North	EE(ULWE-I)								
2	Construction of 50M wide channel in Sec-6 Ulwe 03/CIDCO/SE(ULWE)/EE(Ulwe-I)/11-12 M/s Thakur Infraprojects Pvt. Ltd.	North	EE(ULWE-I)								
3	Integrated development of balance infrastructural works of Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply etc. in Sector- 23 under 12.5% Scheme at Ulwe, Navi Mumbai. 03/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. V.U.B. Engineering Pvt. Ltd.	North	EE(ULWE-I)								
4	Int. Development of Infra works of Balance roads (UPW Stage-I) S.W. Drains etc. in Sector-20 & 21 of 12.50% scheme at Ulwe. 01/CIDCO/SE(ULWE)/EE(ULWE-I)/12-13 M/s. K. D. Construction Pvt. Ltd.	North	EE(ULWE-I)								
5	Integrated development of infrastructural works of balance Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply lines etc. in Sector – 2, 3 & 5 of 12.5% Scheme at Ulwe, Navi Mumbai. 02/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. Girish Enterprises.	North	EE(ULWE-I)								
6	Construction of Balance carriageway upto 1st stage of 30m wide road & balance Sewerline along 30m wide road CA.11/CIDCO/EE(B&U-I)/10-11 M/s. Girish Enterprises	North	EE(ULWE-I)								
7	Construction of School Building for Raigad Zilla Parishad for Vahal Vilage at Ulwe Node C.A.02/CIDCO/EE(B&U-I)/2010-11 M/s. Thakur Infraproject Ltd.	North	EE(ULWE-I)								
8	Integrated development work in Sec-18 CA 01 CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	CIDCO	4/4/2013	In Process	NA	NO	NA	NA	NA
9	Construction of BOX culvert at location 3, across 35mtr widechannel along 30mtr wide arterial road in Sector 17-18 at Ulwe Node. CA.07/CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Saffire Constructions	North	EE(ULWE-II)	NA	NA	NA	NA	NO	NA	NA	NA
10	Area levelling by rock cutting in Sector18 at Ulwe CA.02/CIDCO/SE(Ulwe)/EE(UL-II)/11-12 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	CIDCO	4/4/2013	In Process	-	NO	NA	NA	NA
11	Construction of peripheral Storm Water Drains around Sport complex in Sector-16A at Ulwe. CA.05/SE(Ulwe)/EE(UI-II)/2011-12 M/s. Thakur Infraproject Pvt. Ltd.	North	EE(ULWE-II)	NA	NA	NA	NA	NO	NA	NA	NA
12	Integrated infra works in Sector 8 at Ulwe Node. CA.09/CIDCO/SE(Ulwe)/EE(Ulwe-II)/12-13 M/s. K.D. Construction Pvt. Ltd.	North	EE(ULWE-II)								

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
13	Development of integrated infrastructure works under 12.5% Scheme in Sector-17 at Ulwe. CA.04/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13. M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	CIDCO	4/4/2013	In Process	-	NO	NA	NA	NA
14	Development of integrated infrastructure works under 12.5% Scheme in Sector-16 at Ulwe. CA. 05/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	CIDCO	4/4/2013	In Process	-	NO	NA	NA	NA
15	P/L 800 mm. D.I. water supply feeder main for phase-II area from Amra marg to sec-18 at Ulwe. CA.01/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	CIDCO	4/4/2013	In Process	-	NO	NA	NA	NA
16	Designing, providing and constructing 1 MLD STP in sector-20, Ulwe C.A.02/CIDCO/SE(Ulwe)/EE(Ulwe-III)/2011-12 M/s. Girish Enterprises Pvt. Ltd	North	EE(ULWE-III)								
17	Design, Planning & Construction of Commercial complex in Sector-19A, Ulwe. CA.01/CIDCO/SE(ULWE)/EE(Ulwe-III)/11-12 M/s. B.G. Shirke Constr. Tech. Pvt. Ltd.	North	EE(ULWE-III)								
18	Construction/Upgradation of 36 M wide road (one carriageway) leading to Coastal Road, Dronagiri (1st Stage) C.A.01/CIDCO/EE(Dron-I)/2011-12 M/s. P.P.Kharpatil	North	EE(DRON-I)								
19	Construction of RCC Box Culvert on 36.00 m wide road near BPCL in Sec-9 at Dronagiri. C.A.No.02/CIDCO/EE(Dron-I)/2011-12 M/s. P P Kharpatil	North	EE(DRON-I)								
20	Reclamation of Proposed Metro Depot Plot No. 10 at Dronagiri. CA.04/CIDCO/EE(Dron-I)/2013-14 M/s. Shrinivasa Const. Corporation Pvt. Ltd.	North	EE(DRON-I)					No			
21	Const. of SWD along 36 m road from BL & Co to BPCL including footpath development CA.07/CIDCO/EE(Dron-I)/2013-14 M/s. K. D. Construction Pvt. Ltd.	North	EE(DRON-I)					No			
22	Providing & laying sewer line in Sector-50 &51 under 12.5% scheme at Dronagiri CA 03/CIDCO/EE(Dron-I)/2008-09 M/s DAS offshore Engg. Pvt. Ltd	North	EE(DRON-I)					Yes			
23	Integrated development of Physical Infrastructure works in sector-52 to 55 under 12.5% scheme at Dronagiri C.A.No. 06/CIDCO/EE(Dron-I)/2013-14 M/s. J. M. Mhatre Infraprojects. Pvt. Ltd.	North	EE(DRON-I)					Yes			
24	Construction of community centre in Bhendkhal Village	North	EE(DRON-I)								
25	Reclamation in Sec-43 & 45 at Dronagiri, Navi Mumbai. 02/CIDCO/SE(DRON)/EE(DRON-II)/2012-13 Agency M/s. Ajwani Infrastructure Pvt. Ltd.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
26	Upgradation of peripheral roads including SWD & footpath Development around Navghar village at Dronagiri C.A.01/CIDCO/EE(Dron-I)/2012-13 Agency: M/s. L.T. Patil & Sons	North	EE(DRON-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
27	Integrated Infrastructure Development (Road, SW Drain) upto 1st Stage in Sectors 47 & 48 C.A. No. 02/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. P.P. Kharpatil Const. Pvt. Ltd.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	NA	NA
28	Integrated Infrastructure Development (Road, SW Drain, Channel and Box Culvert) upto 1st Stage in Sectors 56 & 59 C.A. No. 03/CIDCO/EE(DRON-II)/2012-13 Agency : M/s. J.M. Mhatre Infraproject Pvt. Ltd.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	NA	NA
29	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 15. CA.04/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. VUB Engineering.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	NA	NA
30	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 27. CA. 01/CIDCO/EE(DRON-II)/13-14 Agency : M/s. TIPL	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	NA	NA
31	Construction of 11M Wide Road Along with SW Drain around Panje village at Dronagiri.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	NA	NA
32	P/L RCC Drainage line, PVC Line alongwith construction of Pathways at Panje Village CA. /CIDCO/EE(Dron-II)/2013-14	North	EE(DRON-II)								
33	Construction of two RCC culverts on SH-54 near Bokadvira village at Bokadvira	North	EE(DRON-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
34	Strengthening /Resurfacing of arterial road 36 m. wide road from Khopata bridge to IOTL srctor-1 at Dronagiri, Navi Mumbai. C.A. No.03/CIDCO/EE(Dron-I)/13-14 Agency : M/s. P.P. Kharpatil Construction Pvt. Ltd.	North	EE(DRON-III)	NA	NA	NA	NA	No	NA	NA	NA
35	Integrated development of physical infrastructure in sector-50 & 51 under 12.5% scheme at Dronagiri C.A. No. 05/CIDCO/EE(DRON-I)/2013-14 M/s. Thakur Infraprojects Pvt. Ltd.	North	EE(DRON-III)	NA	NA	NA	NA	No	NA	NA	NA
36	Construction of compound wall for crematorium & burial ground in sector-51A at Dronagiri. C.A. No. 01/CIDCO/EE(dron-III)/2013-14 M/s. L.T. Patil & Sons.	North	EE(DRON-III)	NA	NA	NA	NA	No	NA	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
37	Design & Construction . of MIG Type Tenements & HIG Type Tenements along with the shops & offices in Sect. 36 at Kharghar. CA.No.01/CIDCO/SE(Hsg)/KHR/11-12 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	Contractor	12/7/2011	Obtained on 06/12/2012	5/17/2012	No	Contractor	NA	NA
38	Integrated development of 35m wide road & allied roads from Pandav Marg to Housing Scheme in Sector-36, at Kharghar. CA.No.01/CIDCO/SE(HSG)/EE(HSGI)/ 2012-13. M/s. Shree Venkateshwara Infrastructure Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	NA	NA	NA	NA	No	NA	NA	NA
39	Area reclamation	North	EE(HSG-I) & EE(HSG-II)								
40	Const. of 35M wide Access Road	North	EE(HSG-I) & EE(HSG-II)								
41	Design & Construction of EWS & LIG type Tenements with Shops and On-Site Infrastructure works in Sector-36 at Kharghar, Navi Mumbai. C.A.01/CIDCO/SE(HSG)/KHR/2012-13 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-III) & EE(HSG-I)	Contractor	02/08/2013	Obtained dated 03/03/2014	11/26/2013	No	--	--	--
42	Replacing A.C. W/s lines with D.I. W/s lines in Growth centre & Housing schems at Nagar-I	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
43	Construction of 15,18 & 24m wide WBM roads in balance part outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
44	P/L/L/J D.I. Water supply lines outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
45	Replacement of Balance A.C. Water supply lines with D.I. lines outside Growth Centre at Nagar-I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
46	P/L Sewer lines outside GC at Nagar -I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
47	Signages Works in CIDCO Exhibition Centre C.A.No.03/CIDCO/EE (EC)/2013-14	North	EE(EC)								
48	Fixed / Loose Furniture	North	EE(EC)								
49	Construction of CIDCO Exhibition Center including Civil, Interior and site development work at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi. CA No 01/CIDCO/CE & GM (Tech)/ACE (I & NT) /08-09 Agency: M/s. IVRCL Infrastructures & Projects Ltd.	North	EE(EC)	CIDCO	February 13, 08	Obtained	February 13, 08	NO	NA	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
50	Interior work of Auditorium of CIDCO Exhibition Centre on plot no. 1A, 15, 29 & 30 in sector- 30A at Vashi, Navi Mumbai. C. A. No. 01/ CIDCO/ SE(Vashi & VV)/ EE (Vashi)/ 2011-12. Agency: Sanjiv Yajnik & Associates	North	EE(EC)	CIDCO	February 13, 08	Obtained	February 13, 08	NO	NA	NA	NA
51	Construction of Bridge across 40 m wide channel for Approach Road to Vashi Railway Station in Sector-1 at Sanpada. CA.03/CIDCO/SE(NL)/EE(Vashi-I)/2009-10 M/s. K. D. Construction Co. Pvt. Ltd.	North	EE(VASHI)	No	No	No	–	No	No	No	No
52	Construction of Channel ABC in Sec-8A at Airoli, Navi Mumbai. CA No.: 05/CIDCO/SE(D)/EE(NL)/2009-10 Agency: M/s.Shree Venkateshwara Infrastructure Pvt Ltd	North	EE(VASHI)	No	No	No	–	No	No	No	No
53	Construction of Police Station at Belapur & Other allied Works. C.A. No.01/CIDCO/SE(D)/EE(NL)/2012-13 M/s. Thakur Infra Pvt. Ltd.	North	EE(VASHI)	No	No	No	–	No	No	No	No
54	Topographical Survey of NAINA & KHOPTA notified area using terrestrial laser scanning (LIDAR) Technology.	North	EE(NM)								
55	Construction of balance S.W. Drain along Pandav Marg from Tata Hospital to pandav - Jal Marg Junction and Construction of balance 11m wide Service road & S.W. Drain along pandav marg at Kharghar. CA. 05/CIDCO/SE(WS&KHR-II)/EE(KHR-I)/13-14 M/s. Govardhani Construction Co.	South	EE(KHR-I)	NA	NA	NA	NA	No	NA	NA	NA
56	Construction of Balance Pandav Marg from Talaja Junction to Jail Road at Kharghar CA.02/CIDCO/SE(KHR)/EE(KHR-I)/12-13 M/s. Swastik Infralogic Co. P. Ltd.	South	EE(KHR-I)	NA	NA	NA	NA	No	NA	NA	NA
57	Asphalting of roads and development of footpath of 12.5% scheme area at Sector 34 & 35 at Kharghar, Navi Mumbai CA.01/CIDCO/SE(KHR)/EE(KHR-I) /12-13 M/s. Zenith Construction Co.	South	EE(KHR-I)	NA	NA	NA	NA	No	NA	NA	NA
58	Construction Of Entrance Bld, toilet blocks, Food plazas, nursery Bldg, and dias CA.02/CIDCO/SE(KHR-II)/07-08 M/s. Klassic Const. Pvt. Ltd.	South	EE(KHR-I)	NA	NA	NA	NA	No	NA	NA	NA
59	Designing, Supplying, Installing and Commissioning of Multi Media Laser Show Water Screen integrated with hybrid musical fountain at Amphitheatre in Sector -23, Central park at Kharghar. (Fountain F6). 01/CIDCO/EE(KHR-I)/2013-14	South	EE(KHR-I)								
60	Area Development work and other works in Sector-25 of Central Park at Kharghar CA.02/CIDCO/EE (KHR-I)/2013–14 M/s. Thakur Infraproject Pvt. Ltd.	South	EE(KHR-I)	NA	NA	NA	NA	No	NA	NA	NA
61	Training of existing Storm Water Channel from Golf course to Talaja creek at Kharghar- Part-II. Ch-900 to Ch-3205 C. A. No. 05/CIDCO/EE(KHR-II)/2012-13 Agency: M/s Shree Venkateshwara Infrastructure Pvt Ltd	South	EE(KHR-II)	NA	NA	NA	NA	No	NA	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
62	Up gradation of roads in Sector-2,3,4,5 & 8 at Kharghar, Navi Mumbai. CA.15/CIDCO/EE(KHR-I)/2013-14 M/s. Shree Krishna Construction	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
63	Construction of Box Culvert on 20m wide road across 45m wide channel in Sect-11 at Kharghar, Navi Mumbai. CA.22/CIDCO/EE(KHR-II)/2013-14 M/s. Shree Venkateshwara IPL	South	EE(KHR-II)								
64	Construction of SW channel along the foot of Kharghar Hill in sect-5 at Kharghar, Navi Mumbai CA 18/CIDCO/EE(KHR-II)/2013-14 M/s Girish Enterprises Pvt Ltd	South	EE(KHR-II)								
65	Upgradation/ resurfacing of roads in sect 11, 12 & 15	South	EE(KHR-II)								
66	Upgradation of internal roads in sect-19,20 & 21 at Kharghar Navi Mumbai CA No-14/CIDCO/EE(KHR-II)/2013-14 M/s Shri Krishna Construction	South	EE(KHR-II)								
67	Construction of approach road from pandav marg taloja junction to HSR plot in sect-22, at Kharghar. CANo-12/ 2012-13 Agency-M/s Thakur IPL	South	EE(KHR-II)	NA	NA	NA	NA	NA	NA	NA	NA
68	Construction of Police station on plot no-23A in sect-7 at Kharghar. CA.05 /CIDCO /SE(KHR)/ EE (KHR-II) /11-12 M/s. Thakur Infraprojects Pvt Ltd	South	EE(KHR-II)	NA	NA	NA	NA	No	NA	NA	NA
69	Development of garden (Zodiac) on plot no.43, Sector-19, Kharghar, Navi Mumbai. C.A. No. 01/CIDCO/EE(KHR-I)/2013-14 M/s. BVG India Ltd.	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
70	Development of balance infrastructure works in Sector-10, Kopara Village under 12.5% Scheme at Kharghar. CA.06/CIDCO/EE(KHR-II)/2012-13 M/s. Zenith Constr. Co.	South	EE(KHR-II)								
71	Integrated development of Balance infrastructure in Sector – 19, Murbipada at Kharghar. CA.05/CIDCO/EE(KHR-II)/2013-14 M/s. Govardhani Constructions	South	EE(KHR-II)								
72	Construction of concrete road along Metro Rail route.	South	EE(KHR-II)								
73	Upgradation of Pravesh Marg, Pandav Marg & Other 35m wide peripheral roads in Sec-19, 20 & 21 at Kharghar, Navi Mumbai. CA.13/CIDCO/EE(KHR-II)/2013-14 M/s. VUB Engg. Pvt. Ltd.	South	EE(KHR-II)								
74	Renistatement of road trenches excavated for laying electrical cables in various sectors, at Kharghar. CANo-02/ 2013-14 Agency-M/s Zenith Construction	South	EE(KHR-II)	NA	NA	NA	NA	NA	NA	NA	NA
75	Construction of Various culverts in Sector-22 within Golf Course at Kharghar, Navi Mumbai. C.A. No. 04/CIDCO/EE (GC)/2009-10 M/s Vikon	South	EE(KHR-II)	NA	NA	NA	NA	No	NA	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
76	Construction of Club house for Golf Course at Kharghar, Navi Mumbai. C.A.No.: 06/CIDCO/EE(GC)/2011-12 M/s. KDCPL	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
77	Maintenance of Grass Turf and landscape for Kharghar Valley Golf Course (KVGK) at Kharghar, Navi Mumbai. M/s. Irrigation Product International (P) Ltd. C. A. No. 03/CIDCO/EE(GC)/2012-13	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
78	Integrated infrastructure development of 11m wide road for Plot No. 06 to 13 in sector-22 at Kharghar, Navi Mumbai. C. A. No. 04/CIDCO/EE(GC)/2012-13 M/s Swastik Infra-Logic (India) Pvt. Ltd.	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
79	Providing and laying polymer based Geo membrane for pond lining to lakes in Golf Course at Kharghar. M/s. Ajwani Infrastructure Pvt. Ltd. 02/CIDCO/EE (GC)/2013-14	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
80	Development of NIFT campus on plot 15 (2nd phase) & plot 20 in sector-4 at Kharghar Navi Mumbai.	South	EE(KHR-III)	NIFT	NA	05.05.11	NA	NO	NA	NA	NA
81	Construction of Gramvikas bhavan on plot no. 76-A , in sector 21,at Kharghar in Navi Mumbai. C.A.No. 06/ CIDCO/CE&GM(T) /ACE(II)/2008-09 Agency : M/s IVRCL Ltd. , Navi Mumbai.	South	EE(KHR-III)								
82	Construction of Hospital Building of RRIH Mumbai on Plot No. 38 & 39 in sector-18 at Kharghar, Navi Mumbai. CA No. 01 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	-----	-----	-----	NO	-----	-----	-----
83	Interior work for Gram Vikas Bhavan Building (Part-1) (Inclusive of fire alarm and PA System) CA No. 02 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	-----	-----	-----	NO	-----	-----	-----
84	Interior works for Auditorium of Gram Vikas Bhavan (part-2) (Inclusive of fire alarm and PA System) CA No. 03 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	-----	-----	-----	NO	-----	-----	-----
85	Integrated infrastructure development in sectors-25, 26 &27 at Kamothe.	South	EE(KMT)								
86	Construction of Police Station in sector-7 at Kamothe. C.A. 01 / CIDCO/ SE(P&K)/ EE(KMT) / 11-12 M/s R.K.Patil	South	EE(KMT)								
87	Construction of Hawker Market in sector 24 at Kamothe C.A. No. 01/CIDCO/EE(KMT)2012-13 Agency : M/s. R. K. Patil	South	EE(KMT)								
88	Asphalting of Peripheral Roads (Stage-II) in sectors 19,21 & 22 and Asphalting of Internal Roads (Stage-II) in sectors 19 to 22 & 24 of Phase -II area under 12.50% scheme at Kamothe. C.A.02/CIDCO/SE(P&K)/EE(KMT)/2011-12 M/s. Monica Construction	South	EE(KMT)								
89	Development of artificial pond for Ganesh Visarjan in (NDZ) Sec-2, 3.	South	EE(KMT)								

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
90	Upgradation of peripheral roads in Kalamboli Warehousing Complex at Kalmboli. CA.09/CIDCO/EE(KLM-I)/2011-12 M/s. J. M. Mhatre Infraprojects P. Ltd.	South	EE(KLM-I)	NA	NA	NA	NA	NA	NA	NA	NA
91	Compound walls to major P.F. / S.F plots / unsold plots in Kalamboli	South	EE(KLM-I)								
92	Designing, Providing, Constructing, Erecting & Commissioning of 50 MLD capacity high tech Sewage treatment plant (STP) including O & M for 5 years in Sector 12 at Kalamboli , Navi Mumbai on Contractor's own design with Cyclic Activated Sludge / SBR Technology. 12/CIDCO/EE(KLM-I)/08-09 M/s.Gharpure Engineering and Constructions (P) Ltd	South	EE(KLM-I)								
93	Construction of storm water channel works in Taloja Panchanand Nagar phase-II at Kalamboli Node Navi Mumbai C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/12-13 Agency:- M/s Das offshore Pvt.Ltd.	South	EE(KLM-II)	NA	NA	NA	NA	No	NA	NA	NA
94	Construction of holdng pond at Sector -8, & channel connecting to holding pond in sector 5 to 8 up to Taloja River at Taloja Panchanand Nagar Phase-I at Kalamboli. C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/2013-14 M/s. Swastik Infra-logic(India) Pvt.Ltd.	South	EE(KLM-II)	NA	NA	NA	NA	No	NA	NA	NA
95	Resurfacing of internal roads in various Sectors at New panvel (E & W)	South	EE(PNL-I)								
96	Development of Garden in Sector 16 at New panvel(E)	South	EE(PNL-I)	NA	NA	NA	NA	No	NA	NA	NA
97	Development of parks & Gardens including consultancy charges at New panvel(E & W)	South	EE(PNL-I)								
98	Reclamation of Sector 5 A & Sector- 6 A, Karanjade.	South	EE(PNL-II)	-	-	-	-	No	N.A.	N.A.	N.A.
99	Providing & Laying 800 mm dia M.S. Pipe Line (Feeder Main) from MJP's 1320 mm dia. Gravity main to Sector-2 for 12.5% Scheme at Karanjade. C.A. No. 02/CIDCO/EE(PNL-II)/2013-14 M/s. Govardhani Construction Co.	South	EE(PNL-II)	-	-	-	-	No	N.A.	N.A.	N.A.

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
100	Integrated development of roads, water supply, SWD, sewerage etc. at Sector 2A, Karanjade. CA.No.03/CIDCO/EE(PNL-II)/2012-13 M/s. Swastik Infralogic (India) Pvt. Ltd.	South	EE(PNL-II)	-	-	-	-	No	N.A.	N.A.	N.A.
101	Construction of channels at Karanjade	South	EE(PNL-II)	-	-	-	-	No	N.A.	N.A.	N.A.
102	Providing & laying 800 mm dia D.I. Sewage Rising Main from P2 Pump house Panvel (W) to Kamothe STP C.A. No 03/CIDCO/EE(PNL-II)/2013-14 M/s Lalit Constructions	South	EE(PNL-II)	-	-	-	-	No	N.A.	N.A.	N.A.
103	Cosntruction of 70MLD STP at Kharghar CA No. 06/CIDCO/EE(ENV-I)/08-09 M/s Hindustan Dorr Oliver Ltd.	South	EE(WS-I)	CIDCO	applied to MPCB	In Progress	-	No	-	-	-
104	Providing and laying 500mm /800mm dia DI pipeline from BPCL sector 09 upto 36 m road along GTBS, MSEB at Drongiri node CA 11 /CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)								
105	P&F individual water meter for flat rate consumer at New Panvel CA 04/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)								
106	Replacing water supply lines at Warehousing complex at Kalamboli. CA 09/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)								
107	Comprehensive operation and maitenace of MSW procesing and disposal facility at chal tloja MIDC C.A 12/CIDCO/EE(WS-I)/2010-11 M/s. BEIL	South	EE(WS-I)	CIDCO	Applied for renewal	-	-	No	-	-	-
108	Construction of Permanent rainshed over concrete platform at MSW processing and disposal facility at Chal, Near Taloja MIDC. C.A. No 05/CIDCO/EE(WS-I)/2013-14 M/s K.D.Patil Const.	South	EE(WS-I)	-	-	-	-	No	-	-	-
109	Development of landfill facility for MSW processing and disposal facility at village CHAL near Taloja (4 th call) CA NO 12/CIDCO/EE(W.S-I)/2011-12	South	EE(WS-I)	-	-	-	-	No	-	-	-
110	Construction of 25 MLD sewage pump house in Sector-9 at Kharghar. CA.02/CIDCO/EE(WS-II)/2013-14 M/s.Girish Enterprise	South	EE(WS-II)	N.A.	N.A.	N.A.	N.A.	No	N.A.	N.A.	N.A.
111	P/ L 1500 mm dia M.S. Gravity main along NH-4B from MBR Vahal to to Kalamboli Jn.under Het. w/s scheme CA.05/CIDCO/EE(Env-Het)/2008-09) M/s. SMC Infrastructures Pvt. Ltd	South	EE(WS-II)	Contractor	4/16/2010	In-Progress	2/12/2014	Yes	Contractor	6-Jan-11	In-Progress
112	Manufacturing, Providing, laying, jointing, testing and commissioning of 1500 mm dia. M.S.pipeline from kalamboli junction to MBR in Sector-26 ,Kharghar along Sion-Panvel Expressway. CA.01/CIDCO/SE(ENV)/EE(ENV-II)/10-11 M/s Koya & Co. Construction (P) Ltd.	South	EE(WS-II)	Contractor	5/3/2012	In-Progress	1/22/2014	Yes	Contractor	15-Mar-11	In-Progress

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
113	Providing & applying Epoxy painting (Protective coating) to structural trusses for bridge across river Patalganga near village Kharpada & bridge across river Balganga near village Kopar in Tal. Pen, Dist. Raigad under Hetawane Water Supply Scheme. C.A.No. 06/CIDCO/SE(W/S)/ EE(Hetawane)/ 2012 – 13 M/s. R. K. Patil.	South	EE(HETAWANE)	NA	NA	NA	NA	No	NA	NA	NA
114	City Illumination with Power Supply arrangement in Sector-3,5,6,9,10, 13,20 & 21 at Kharghar.	South	EE(ELECT-I)								
115	Development of power supply infrastructure distribution network including construction of 33/11 KV & 11/0.4 KV HT Substations & allied electrical work in sector-25 to 45, Kharghar Node, N' Mumbai (Phase-I) C.A. No. 12/CIDCO/EE(Elect-I)/2011-12 M/S. IVRCL Ltd	South	EE(ELECT-I)	NA	NA	NA	NA	NA	NA	NA	NA
116	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) & Plot No. 20, Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)								
117	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)								
118	Shifting of 22 KV HT/LT OH lines in Karanjade Node.	South	EE(ELECT-I)								
119	Providing Solar Energy System in CIDCO Bhavan premises. CA No.29/EE(Elect-II)/2011-12 M/s Autonic Energy system Pvt.Ltd	South	EE(ELECT-II)								
120	Providing street lighting on road stretch from Ekmat chowk to Airport at Latur. CA No.CIDCO/SE(Elect)/EE(E/M)/2008-09/27 M/s Impex Electricals	South	EE(ELECT-II)								
121	Supply of fire vehicles for fire services of CIDCO . CA.17/CIDCO/EE(ELECT-II)/11-12 M/s Devi Fires Services	South	EE(ELECT-II)								
122	Providing Street lighting on various road under 12.5% scheme on sector 1 to 15 at Panchnandnagar taloja Phase-I. CA No.22/CIDCO/EE(Elect-II)/2011-12 M/s J.J.Electric	South	EE(ELECT-II)								
123	Raising the height of of 220KV EHV Kalwa-Apta and Kalwa-Taloja Feeder passing through Taloja Panchnandnagar, Phase-I and Phase -II, Navi Mumbai. C.A. No. 03/CIDCO/EE(ELECT-II)/2013-14 Agency : M/s. Ashthavinayak Constn. MSETCL Supervision Charges should be Rs. 52.84 Lacs.	South	EE(ELECT-II)								

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
124	Development of Power supply infrastructure distribution network including 33KV Substation equipment & construction of 11/0.4 KV HT Substation & Allied work in Ulwe Node, Navi Mumbai. (Phase-I) Priority - I & II (3rd Call) C.A.No. 12/CIDCO/EE(ELECT-II)/2011-12 Agency : Leena Powertech Engineer Pvt. Ltd.	South	EE(ELECT-II)								
125	Providing, erecting, testing & commissioning of HVAC system for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 03/CIDCO/ CE&GM(T)/ SE(Elect.)/2008-09 M/S Blue Star Ltd.	South	EE(ELECT-III)								
126	Providing, erecting, testing & commissioning of Electrical (HT, LT & Internal Electrification), Building Management System & Audio Visual Works for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 04/ CIDCO / CE&GM(T)/ SE(Elect.)/2008-09 M/S Leena Power Tech Pvt. Ltd.	South	EE(ELECT-III)								
127	Raising and Modification of MSETCL's 220 KV Double Circuit Uran-Kharghar line between Station 3 & 4 obstructing the development of Metro Rail. CA.113/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)								
128	Raising and Modification of MSETCL's 220 KV Double Circuit Aapta-Kalwa Line for Development of Depot at Taloja Panchanand CA.111/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)								
129	Construction of peripheral S.W. Drains at R&R-1 pocket for Navi Mumbai International Airport at Vadghar, Navi Mumbai. (Part-I) M/s. P.D. Earthmovers CA No. 01/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	N.A.	-	-	-	NO	N.A.	-	-
130	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/A) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	N.A.	-	-	-	NO	N.A.	-	-
131	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/B) M/s. J.M.Mhatre Infra Pvt. Ltd. CA.04/CIDCO/EE(Airport-II)/12-13	South	EE(AIRPORT-II)	N.A.	-	-	-	NO	N.A.	-	-
132	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-I) M/s J. M. mhatre Infra Pvt. Ltd. C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13	South	EE(AIRPORT-III)	NA	NA	NA	NA	No	NA	NA	NA
133	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Govardhani Construction Co. C.A. No 02 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- A)	South	EE(AIRPORT-III)	NA	NA	NA	NA	No	NA	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
134	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Girish Enterprises Pvt. Ltd C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- B)	South	EE(AIRPORT-III)	NA	NA	NA	NA	No	NA	NA	NA
135	Development of land near village Dapoli earmarked for resettlement of Airport project affected villages. (Part -I) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03 /CIDCO /SE (Airport) EE(Airport-III)/ 2012-13	South	EE(AIRPORT-III)	NA	NA	NA	NA	No	NA	NA	NA
136	Contruction of Skywalk Project at Kharghar. C.A. 02/CIDCO/RP/EE(BPR-I) / 10-11 M/s. J. Kumar	Special Project	EE(BPR-I)	-	-	-	-	-	-	-	-
137	ROB at Pendhar Construction of ROB at level crossing LC-11 on Diva-Panvel railway railway line & on NH-4 at Pendhar leading to 12.5% scheme at Panchanand. C.A. 06/ CIDCO / RP/ SE (TP-III & HQ)/ 10-11	Special Project	EE(BPR-I)	-	-	-	-	No	-	-	-
138	Comprehensive maintenance such as providing round the clock security arrangements, mechanical cleaning and sweeping and maintenance of electrical fittings & fixtures, escalators including all consumables at Pedestrian skywalk at Kharghar, Navi Mumbai. C.A	Special Project	EE(BPR-I)	-	-	-	-	-	-	-	-
139	Providinhg & laying Murum embankment & sub-ballast layer for track formation from Ch. 2790 to Ch. 7900m on Nerul-Uran railway line,Navi Mumbai. C.A.No.01/CIDCO/RP/SE(TP-II&HQ)/EE(NUR-I)/2013-14	Special Projects	EE(NUR-I)	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.
140	Construction of Seawood Railway Station Complex M/s. L&T Limited	Special Projects	EE(NUR-II)	Contractor	N.A.	E.C. Obtained	N.A.	N.A.	N.A.	N.A.	N.A.
141	Construction of ROB on Nerul-Uran Railway line at ch. 19817.50 m near GTPS MSEB at Dronagiri . CA No 01/CIDCO/CE(SP)/SE(HQ)/13-14	Special Projects	EE(NUR-II)	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.
142	Construction of pipe outlet structure on HP. No.02 at Dronagiri.	CE (SP)	EE(TNR)	N.A.	NA	NA	NA	NA	NA	NA	Permission expired on Feb-2014. Extension proposed for further 5 years period.

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
143	Construction of ROB on Diva-Panvel Railway Line at Kalamboli. CA.02/CIDCO/RP/EE(PP&Q)/10-11 M/s. J.M. Mhatre Infra Pvt. Ltd.	Special Projects	EE(PP&Q)	NA	NA	NA	NA	NO	NA	NA	NA
144	Design & Construction of Five Nos. of Elevated Metro Station at Central Park of Kharghar, Pethpada, Sector 34 Kharghar, Panchanand and Pendhar for Navi Mumbai Metro Line No.1.	CE (SP)	EE(MR-I)	N.A	N.A	N.A	N.A	No	N.A	N.A	N.A
145	Detailed Project Report " for Belapur-Taloja-Kalamboli-Khandeshwar Metro corridor	CE (SP)	EE(MR-I)	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
146	Design & construction of 4.34 kms elevated viaduct between ch.(-) 50 m to ch.(+) 5130 m excluding six stations on Belapur-Taloja-Khandeshwar corridor of Navi Mumbai Metro. CA No. 01/CIDCO/RP/SE(TP-III & HQ)/10-11	Special Projects	EE(MR-II)	NA	NA	NA	NA	NO	NA	NA	NA
147	Construction of channel, Area leveling for Metro Depot cum workshop at Taloja, Navi Mumbai	Special Projects	EE(MR-III)	NA	NA	NA	NA	NA	NA	NA	NA
148	Cnstruction of Retaining wall & Precast RCC Compound Wall to Metro Depot Plot at Taloja Pachnand	Special Projects	EE(MR-III)	NA	NA	NA	NA	NA	NA	NA	NA
149	Design and construction of Depot cum Workshop at Taloja for Navi Mumbai Mto Line-1	Special Projects	EE(MR-III)	NA	NA	NA	NA	NA	NA	NA	NA
150	Design and Construction of Six Nos. of Elevated Metro Stations at Sector 7 CBD Belapur, Science Park, Utsav Chowk, Sector 11 & Sector 14 of Kharghar and Elevated Metro Terminal Station at	CE(SP)	EE(MR-IV)	N.A	Not Applicable	-	-	Not Applicable	-	-	-

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Responsibility of EC (CIDCO / Contractor)	Date of First Approach for EC (mm/dd/yyyy)	Status of EC (Obtained / In-Process)	Date of Last Action taken by Concerned CE - for EC (mm/dd/yyyy)	Requirement of Forest Permission (FP) (Yes / No)	Responsibility of FP (CIDCO / Contractor)	Date of First Approach for FP (mm/dd/yyyy)	Status of FP (Obtained / In-Process)
151	Design & constn. of 4.91 kms elevated viaduct between ch.5130m to ch.10740m excl.5 stations on Bel.-Taloja-Khanda corr.of N.M.	Special Projects	EE(MR-V)	N.A	N.A	N.A	N.A	No	N.A	N.A	N.A
152	Appointment of General Consultant for Metro Project from Belapur to Pendhar Navi Mumbai.	Special Projects	EE(MR-V)	N.A	N.A	N.A	N.A	No	N.A	N.A	N.A
153	Civil works for construction of viaduct from main line to depot	Special Projects	EE(MR-V)	NA	NA	NA	NA	NA	NA	NA	NA

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
1	Const of Fire station in Sector-19A at Ulwe Node CA.10/CIDCO/SE(Ulwe)/EE(B&U-I)/10-11 M/s. Govardhani Construction	North	EE(ULWE-I)		N.A.	N.A.	N.A.	N.A.	N.A.	N.A.
2	Construction of 50M wide channel in Sec-6 Ulwe 03/CIDCO/SE(ULWE)/EE(Ulwe-I)/11-12 M/s Thakur Infraprojects Pvt. Ltd.	North	EE(ULWE-I)		N.A.	N.A.	N.A.	N.A.	N.A.	N.A.
3	Integrated development of balance infrastructural works of Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply etc. in Sector- 23 under 12.5% Scheme at Ulwe, Navi Mumbai. 03/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. V.U.B. Engineering Pvt. Ltd.	North	EE(ULWE-I)		N.A.	N.A.	N.A.	N.A.	N.A.	N.A.
4	Int. Development of Infra works of Balance roads (UPW Stage-I) S.W. Drains etc. in Sector-20 & 21 of 12.50% scheme at Ulwe. 01/CIDCO/SE(ULWE)/EE(ULWE-I)/12-13 M/s. K. D. Construction Pvt. Ltd.	North	EE(ULWE-I)		N.A.	N.A.	N.A.	N.A.	N.A.	N.A.
5	Integrated development of infrastructural works of balance Roads (up to Stage-I), S.W. Drain, Sewerage & Water Supply lines etc. in Sector – 2, 3 & 5 of 12.5% Scheme at Ulwe, Navi Mumbai. 02/CIDCO/SE(ULWE)/EE(ULWE-I)12-13 M/s. Girish Enterprises.	North	EE(ULWE-I)							
6	Construction of Balance carriageway upto 1st stage of 30m wide road & balance Sewerline along 30m wide road CA.11/CIDCO/EE(B&U-I)/10-11 M/s. Girish Enterprises	North	EE(ULWE-I)							
7	Construction of School Building for Raigad Zilla Parishad for Vahal Vilage at Ulwe Node C.A.02/CIDCO/EE(B&U-I)/2010-11 M/s. Thakur Infraproject Ltd.	North	EE(ULWE-I)							
8	Integrated development work in Sec-18 CA 01 CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	NA	No	NA	NA	NA	NA	No
9	Construction of BOX culvert at location 3, across 35mtr widechannel along 30mtr wide arterial road in Sector 17-18 at Ulwe Node. CA.07/CIDCO/SE(Ulwe)/EE(B&U-II)/10-11 M/s. Saffire Constructions	North	EE(ULWE-II)	NA	No	NA	NA	NA	NA	No
10	Area levelling by rock cutting in Sector18 at Ulwe CA.02/CIDCO/SE(Ulwe)/EE(UL-II)/11-12 M/s. Thakur Infraprojects Pvt Ltd.	North	EE(ULWE-II)	NA	No	NA	NA	NA	NA	No
11	Construction of peripheral Storm Water Drains around Sport complex in Sector-16A at Ulwe. CA.05/SE(Ulwe)/EE(UI-II)/2011-12 M/s. Thakur Infraproject Pvt. Ltd.	North	EE(ULWE-II)	NA	No	NA	NA	NA	NA	No
12	Integrated infra works in Sector 8 at Ulwe Node. CA.09/CIDCO/SE(Ulwe)/EE(Ulwe-II)/12-13 M/s. K.D. Construction Pvt. Ltd.	North	EE(ULWE-II)							

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
13	Development of integrated infrastructure works under 12.5% Scheme in Sector-17 at Ulwe. CA.04/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13. M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	NA	No	NA	NA	NA	NA	No
14	Development of integrated infrastructure works under 12.5% Scheme in Sector-16 at Ulwe. CA. 05/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	NA	No	NA	NA	NA	NA	No
15	P/L 800 mm. D.I. water supply feeder main for phase-II area from Amra marg to sec-18 at Ulwe. CA.01/CIDCO/SE(Ulwe)/EE(Ulwe-II)/2012-13 M/s. Thakur Infraprojects (P) Ltd.	North	EE(ULWE-II)	NA	No	NA	NA	NA	NA	No
16	Designing, providing and constructing 1 MLD STP in sector-20, Ulwe C.A.02/CIDCO/SE(Ulwe)/EE(Ulwe-III)/2011-12 M/s. Girish Enterprises Pvt. Ltd	North	EE(ULWE-III)							
17	Design, Planning & Construction of Commercial complex in Sector-19A, Ulwe. CA.01/CIDCO/SE(ULWE)/EE(Ulwe-III)/11-12 M/s. B.G. Shirke Constr. Tech. Pvt. Ltd.	North	EE(ULWE-III)							
18	Construction/Upgradation of 36 M wide road (one carriageway) leading to Coastal Road, Dronagiri (1st Stage) C.A.01/CIDCO/EE(Dron-I)/2011-12 M/s. P.P.Kharpatil	North	EE(DRON-I)							
19	Construction of RCC Box Culvert on 36.00 m wide road near BPCL in Sec-9 at Dronagiri. C.A.No.02/CIDCO/EE(Dron-I)/2011-12 M/s. P P Kharpatil	North	EE(DRON-I)							
20	Reclamation of Proposed Metro Depot Plot No. 10 at Dronagiri. CA.04/CIDCO/EE(Dron-I)/2013-14 M/s. Shrinivasa Const. Corporation Pvt. Ltd.	North	EE(DRON-I)							
21	Const. of SWD along 36 m road from BL & Co to BPCL including footpath development CA.07/CIDCO/EE(Dron-I)/2013-14 M/s. K. D. Construction Pvt. Ltd.	North	EE(DRON-I)							
22	Providing & laying sewer line in Sector-50 &51 under 12.5% scheme at Dronagiri CA 03/CIDCO/EE(Dron-I)/2008-09 M/s DAS offshore Engg. Pvt. Ltd	North	EE(DRON-I)							
23	Integrated development of Physical Infrastructure works in sector-52 to 55 under 12.5% scheme at Dronagiri C.A.No. 06/CIDCO/EE(Dron-I)/2013-14 M/s. J. M. Mhatre Infraprojects. Pvt. Ltd.	North	EE(DRON-I)							
24	Construction of community centre in Bhendkhal Village	North	EE(DRON-I)							
25	Reclamation in Sec-43 & 45 at Dronagiri, Navi Mumbai. 02/CIDCO/SE(DRON)/EE(DRON-II)/2012-13 Agency M/s. Ajwani Infrastructure Pvt. Ltd.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
26	Upgradation of peripheral roads including SWD & footpath Development around Navghar village at Dronagiri C.A.01/CIDCO/EE(Dron-I)/2012-13 Agency: M/s. L.T. Patil & Sons	North	EE(DRON-II)	N.A	N.A	N.A	N.A	N.A	N.A	NO
27	Integrated Infrastructure Development (Road, SW Drain) upto 1st Stage in Sectors 47 & 48 C.A. No. 02/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. P.P. Kharpatil Const. Pvt. Ltd.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	No
28	Integrated Infrastructure Development (Road, SW Drain, Channel and Box Culvert) upto 1st Stage in Sectors 56 & 59 C.A. No. 03/CIDCO/EE(DRON-II)/2012-13 Agency : M/s. J.M. Mhatre Infraproject Pvt. Ltd.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	No
29	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 15. CA.04/CIDCO/EE(DRON-II)/2013-14 Agency : M/s. VUB Engineering.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	No
30	Integrated Infrastructure Development (Road, SW Drain, Water Supply) upto 1st Stage in Sectors 27. CA. 01/CIDCO/EE(DRON-II)/13-14 Agency : M/s. TIPL	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	No
31	Construction of 11M Wide Road Along with SW Drain around Panje village at Dronagiri.	North	EE(DRON-II)	NA	NA	NA	NA	NA	NA	No
32	P/L RCC Drainage line, PVC Line alongwith construction of Pathways at Panje Village CA. /CIDCO/EE(Dron-II)/2013-14	North	EE(DRON-II)							
33	Construction of two RCC culverts on SH-54 near Bokadvira village at Bokadvira	North	EE(DRON-II)	N.A	N.A	N.A	N.A	N.A	N.A	NO
34	Strengthening /Resurfacing of arterial road 36 m. wide road from Khopata bridge to IOTL srctor-1 at Dronagiri, Navi Mumbai. C.A. No.03/CIDCO/EE(Dron-I)/13-14 Agency : M/s. P.P. Kharpatil Construction Pvt. Ltd.	North	EE(DRON-III)	NA	NA	NA	NA	NA	NA	NO
35	Integrated development of physical infrastructure in sector-50 & 51 under 12.5% scheme at Dronagiri C.A. No. 05/CIDCO/EE(DRON-I)/2013-14 M/s. Thakur Infraprojects Pvt. Ltd.	North	EE(DRON-III)	NA	NA	NA	NA	NA	NA	NO
36	Construction of compound wall for crematorium & burial ground in sector-51A at Dronagiri. C.A. No. 01/CIDCO/EE(dron-III)/2013-14 M/s. L.T. Patil & Sons.	North	EE(DRON-III)	NA	NA	NA	NA	NA	NA	NO

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
37	Design & Construction . of MIG Type Tenements & HIG Type Tenements along with the shops & offices in Sect. 36 at Kharghar. CA.No.01/CIDCO/SE(Hsg)/KHR/11-12 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	NA	No	NA	NA	NA	NA	No
38	Integrated development of 35m wide road & allied roads from Pandav Marg to Housing Scheme in Sector-36, at Kharghar. CA.No.01/CIDCO/SE(HSG)/EE(HSGI)/ 2012-13. M/s. Shree Venkateshwara Infrastructure Pvt. Ltd.	North	EE(HSG-I) & EE(HSG-II)	NA	No	NA	NA	NA	NA	No
39	Area reclamation	North	EE(HSG-I) & EE(HSG-II)							
40	Const. of 35M wide Access Road	North	EE(HSG-I) & EE(HSG-II)							
41	Design & Construction of EWS & LIG type Tenements with Shops and On-Site Infrastructure works in Sector-36 at Kharghar, Navi Mumbai. C.A.01/CIDCO/SE(HSG)/KHR/2012-13 Agency: M/s. B.G. Shirke Const. Tech. Pvt. Ltd.	North	EE(HSG-III) & EE(HSG-I)	--	No	--	--	--	--	No
42	Replacing A.C. W/s lines with D.I. W/s lines in Growth centre & Housing schems at Nagar-I	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A
43	Construction of 15,18 & 24m wide WBM roads in balance part outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A
44	P/L/L/J D.I. Water supply lines outside G.C.at Nagar-I Waluj Mahanagar	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A
45	Replacement of Balance A.C. Water supply lines with D.I. lines outside Growth Centre at Nagar-I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A
46	P/L Sewer lines outside GC at Nagar -I, CIDCO Waluj Mahanagar.	North	EE(AUR-II)	N.A	N.A	N.A	N.A	N.A	N.A	N.A
47	Signages Works in CIDCO Exhibition Centre C.A.No.03/CIDCO/EE (EC)/2013-14	North	EE(EC)							
48	Fixed / Loose Furniture	North	EE(EC)							
49	Construction of CIDCO Exhibition Center including Civil, Interior and site development work at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi. CA No 01/CIDCO/CE & GM (Tech)/ACE (I & NT) /08-09 Agency: M/s. IVRCL Infrastructures & Projects Ltd.	North	EE(EC)	NA	NA	NA	NA	NA	NA	NO

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
50	Interior work of Auditorium of CIDCO Exhibition Centre on plot no. 1A, 15, 29 & 30 in sector- 30A at Vashi, Navi Mumbai. C. A. No. 01/ CIDCO/ SE(Vashi & VV)/ EE (Vashi)/ 2011-12. Agency: Sanjiv Yajnik & Associates	North	EE(EC)	NA	NA	NA	NA	NA	NA	NO
51	Construction of Bridge across 40 m wide channel for Approach Road to Vashi Railway Station in Sector-1 at Sanpada. CA.03/CIDCO/SE(NL)/EE(Vashi-I)/2009-10 M/s. K. D. Construction Co. Pvt. Ltd.	North	EE(VASHI)	No	No	No	No	No	No	No
52	Construction of Channel ABC in Sec-8A at Airoli, Navi Mumbai. CA No.: 05/CIDCO/SE(D)/EE(NL)/2009-10 Agency: M/s.Shree Venkateshwara Infrastructure Pvt Ltd	North	EE(VASHI)	No	No	No	No	No	No	No
53	Construction of Police Station at Belapur & Other allied Works. C.A. No.01/CIDCO/SE(D)/EE(NL)/2012-13 M/s. Thakur Infra Pvt. Ltd.	North	EE(VASHI)	No	No	No	No	No	No	No
54	Topographical Survey of NAINA & KHOPTA notified area using terrestrial laser scanning (LIDAR) Technology.	North	EE(NM)							
55	Construction of balance S.W. Drain along Pandav Marg from Tata Hospital to pandav - Jal Marg Junction and Construction of balance 11m wide Service road & S.W. Drain along pandav marg at Kharghar. CA. 05/CIDCO/SE(WS&KHR-II)/EE(KHR-I)/13-14 M/s. Govardhani Construction Co.	South	EE(KHR-I)	NA	No	NA	NA	NA	NA	No
56	Construction of Balance Pandav Marg from Talaja Junction to Jail Road at Kharghar CA.02/CIDCO/SE(KHR)/EE(KHR-I)/12-13 M/s. Swastik Infralogic Co. P. Ltd.	South	EE(KHR-I)	NA	No	NA	NA	NA	NA	No
57	Asphalting of roads and development of footpath of 12.5% scheme area at Sector 34 & 35 at Kharghar, Navi Mumbai CA.01/CIDCO/SE(KHR)/EE(KHR-I) /12-13 M/s. Zenith Construction Co.	South	EE(KHR-I)	NA	No	NA	NA	NA	NA	No
58	Construction Of Entrance Bld, toilet blocks, Food plazas, nursery Bldg, and dias CA.02/CIDCO/SE(KHR-II)/07-08 M/s. Klassic Const. Pvt. Ltd.	South	EE(KHR-I)	NA	No	NA	NA	NA	NA	No
59	Designing, Supplying, Installing and Commissioning of Multi Media Laser Show Water Screen integrated with hybrid musical fountain at Amphitheatre in Sector -23, Central park at Kharghar. (Fountain F6). 01/CIDCO/EE(KHR-I)/2013-14	South	EE(KHR-I)							
60	Area Development work and other works in Sector-25 of Central Park at Kharghar CA.02/CIDCO/EE (KHR-I)/2013-14 M/s. Thakur Infraproject Pvt. Ltd.	South	EE(KHR-I)	NA	No	NA	NA	NA	NA	No
61	Training of existing Storm Water Channel from Golf course to Talaja creek at Kharghar- Part-II. Ch-900 to Ch-3205 C. A. No. 05/CIDCO/EE(KHR-II)/2012-13 Agency: M/s Shree Venkateshwara Infrastructure Pvt Ltd	South	EE(KHR-II)	NA	No	NA	NA	NA	NA	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
62	Up gradation of roads in Sector-2,3,4,5 & 8 at Kharghar, Navi Mumbai. CA.15/CIDCO/EE(KHR-I)/2013-14 M/s. Shree Krishna Construction	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	No
63	Construction of Box Culvert on 20m wide road across 45m wide channel in Sect-11 at Kharghar, Navi Mumbai. CA.22/CIDCO/EE(KHR-II)/2013-14 M/s. Shree Venkateshwara IPL	South	EE(KHR-II)							
64	Construction of SW channel along the foot of Kharghar Hill in sect-5 at Kharghar, Navi Mumbai CA 18/CIDCO/EE(KHR-II)/2013-14 M/s Girish Enterprises Pvt Ltd	South	EE(KHR-II)							
65	Upgradation/ resurfacing of roads in sect 11, 12 & 15	South	EE(KHR-II)							
66	Upgradation of internal roads in sect-19,20 & 21 at Kharghar Navi Mumbai CA No-14/CIDCO/EE(KHR-II)/2013-14 M/s Shri Krishna Construction	South	EE(KHR-II)							
67	Construction of approach road from pandav marg taloja junction to HSR plot in sect-22, at Kharghar. CANo-12/ 2012-13 Agency-M/s Thakur IPL	South	EE(KHR-II)	NA	NA	NA	NA	NA	NA	No
68	Construction of Police station on plot no-23A in sect-7 at Kharghar. CA.05 /CIDCO /SE(KHR)/ EE (KHR-II) /11-12 M/s. Thakur Infraprojects Pvt Ltd	South	EE(KHR-II)	NA	No	NA	NA	NA	NA	No
69	Development of garden (Zodiac) on plot no.43, Sector-19, Kharghar, Navi Mumbai. C.A. No. 01/CIDCO/EE(KHR-I)/2013-14 M/s. BVG India Ltd.	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	No
70	Development of balance infrastructure works in Sector-10, Kopara Village under 12.5% Scheme at Kharghar. CA.06/CIDCO/EE(KHR-II)/2012-13 M/s. Zenith Constr. Co.	South	EE(KHR-II)							
71	Integrated development of Balance infrastructure in Sector – 19, Murbipada at Kharghar. CA.05/CIDCO/EE(KHR-II)/2013-14 M/s. Govardhani Constructions	South	EE(KHR-II)							
72	Construction of concrete road along Metro Rail route.	South	EE(KHR-II)							
73	Upgradation of Pravesh Marg, Pandav Marg & Other 35m wide peripheral roads in Sec-19, 20 & 21 at Kharghar, Navi Mumbai. CA.13/CIDCO/EE(KHR-II)/2013-14 M/s. VUB Engg. Pvt. Ltd.	South	EE(KHR-II)							
74	Renistatement of road trenches excavated for laying electrical cables in various sectors, at Kharghar. CANo-02/ 2013-14 Agency-M/s Zenith Construction	South	EE(KHR-II)	NA	NA	NA	NA	NA	NA	No
75	Construction of Various culverts in Sector-22 within Golf Course at Kharghar, Navi Mumbai. C.A. No. 04/CIDCO/EE (GC)/2009-10 M/s Vikon	South	EE(KHR-II)	NA	No	NA	NA	NA	NA	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
76	Construction of Club house for Golf Course at Kharghar, Navi Mumbai. C.A.No.: 06/CIDCO/EE(GC)/2011-12 M/s. KDCPL	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	No
77	Maintenance of Grass Turf and landscape for Kharghar Valley Golf Course (KVGK) at Kharghar, Navi Mumbai. M/s. Irrigation Product International (P) Ltd. C. A. No. 03/CIDCO/EE(GC)/2012-13	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	No
78	Integrated infrastructure development of 11m wide road for Plot No. 06 to 13 in sector-22 at Kharghar, Navi Mumbai. C. A. No. 04/CIDCO/EE(GC)/2012-13 M/s Swastik Infra-Logic (India) Pvt. Ltd.	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	No
79	Providing and laying polymer based Geo membrane for pond lining to lakes in Golf Course at Kharghar. M/s. Ajwani Infrastructure Pvt. Ltd. 02/CIDCO/EE (GC)/2013-14	South	EE(KHR-II)	N.A	N.A	N.A	N.A	N.A	N.A	No
80	Development of NIFT campus on plot 15 (2nd phase) & plot 20 in sector-4 at Kharghar Navi Mumbai.	South	EE(KHR-III)	NA	NO	NA	NA	NA	NA	NO
81	Construction of Gramvikas bhavan on plot no. 76-A , in sector 21,at Kharghar in Navi Mumbai. C.A.No. 06/ CIDCO/CE&GM(T) /ACE(II)/2008-09 Agency : M/s IVRCL Ltd. , Navi Mumbai.	South	EE(KHR-III)							
82	Construction of Hospital Building of RRIH Mumbai on Plot No. 38 & 39 in sector-18 at Kharghar, Navi Mumbai. CA No. 01 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	NO	-----	-----	-----	-----	NO
83	Interior work for Gram Vikas Bhavan Building (Part-1) (Inclusive of fire alarm and PA System) CA No. 02 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	NO	-----	-----	-----	-----	NO
84	Interior works for Auditorium of Gram Vikas Bhavan (part-2) (Inclusive of fire alarm and PA System) CA No. 03 CIDCO/SE (KHR)/EE (KHR-III)/2013-14	South	EE(KHR-III)	-----	NO	-----	-----	-----	-----	NO
85	Integrated infrastructure development in sectors-25, 26 &27 at Kamothe.	South	EE(KMT)							
86	Construction of Police Station in sector-7 at Kamothe. C.A. 01 / CIDCO/ SE(P&K)/ EE(KMT) / 11-12 M/s R.K.Patil	South	EE(KMT)							
87	Construction of Hawker Market in sector 24 at Kamothe C.A. No. 01/CIDCO/EE(KMT)2012-13 Agency : M/s. R. K. Patil	South	EE(KMT)							
88	Asphalting of Peripheral Roads (Stage-II) in sectors 19,21 & 22 and Asphalting of Internal Roads (Stage-II) in sectors 19 to 22 & 24 of Phase -II area under 12.50% scheme at Kamothe. C.A.02/CIDCO/SE(P&K)/EE(KMT)/2011-12 M/s. Monica Construction	South	EE(KMT)							
89	Development of artificial pond for Ganesh Visarjan in (NDZ) Sec-2, 3.	South	EE(KMT)							

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
90	Upgradation of peripheral roads in Kalamboli Warehousing Complex at Kalmboli. CA.09/CIDCO/EE(KLM-I)/2011-12 M/s. J. M. Mhatre Infraprojects P. Ltd.	South	EE(KLM-I)	NA	NA	NA	NA	NA	NA	NA
91	Compound walls to major P.F. / S.F plots / unsold plots in Kalamboli	South	EE(KLM-I)							
92	Designing, Providing, Constructing, Erecting & Commissioning of 50 MLD capacity high tech Sewage treatment plant (STP) including O & M for 5 years in Sector 12 at Kalamboli , Navi Mumbai on Contractor's own design with Cyclic Activated Sludge / SBR Technology. 12/CIDCO/EE(KLM-I)/08-09 M/s.Gharpure Engineering and Constructions (P) Ltd	South	EE(KLM-I)							
93	Construction of storm water channel works in Taloja Panchanand Nagar phase-II at Kalamboli Node Navi Mumbai C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/12-13 Agency:- M/s Das offshore Pvt.Ltd.	South	EE(KLM-II)	NA	No	NA	NA	NA	NA	No
94	Construction of holdng pond at Sector -8, & channel connecting to holding pond in sector 5 to 8 up to Taloja River at Taloja Panchanand Nagar Phase-I at Kalamboli. C.A.No-01/CIDCO/SE(P&K)/EE(KLM-II)/2013-14 M/s. Swastik Infra-logic(India) Pvt.Ltd.	South	EE(KLM-II)	NA	No	NA	NA	NA	NA	No
95	Resurfacing of internal roads in various Sectors at New panvel (E & W)	South	EE(PNL-I)							
96	Development of Garden in Sector 16 at New panvel(E)	South	EE(PNL-I)	NA	No	NA	NA	NA	NA	No
97	Development of parks & Gardens including consultancy charges at New panvel(E & W)	South	EE(PNL-I)							
98	Reclamation of Sector 5 A & Sector- 6 A, Karanjade.	South	EE(PNL-II)	N.A.	No	N.A.	N.A.	N.A.	N.A.	No
99	Providing & Laying 800 mm dia M.S. Pipe Line (Feeder Main) from MJP's 1320 mm dia. Gravity main to Sector-2 for 12.5% Scheme at Karanjade. C.A. No. 02/CIDCO/EE(PNL-II)/2013-14 M/s. Govardhani Construction Co.	South	EE(PNL-II)	N.A.	No	N.A.	N.A.	N.A.	N.A.	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
100	Integrated development of roads, water supply, SWD, sewerage etc. at Sector 2A, Karanjade. CA.No.03/CIDCO/EE(PNL-II)/2012-13 M/s. Swastik Infralogic (India) Pvt. Ltd.	South	EE(PNL-II)	N.A.	No	N.A.	N.A.	N.A.	N.A.	No
101	Construction of channels at Karanjade	South	EE(PNL-II)	N.A.	No	N.A.	N.A.	N.A.	N.A.	No
102	Providing & laying 800 mm dia D.I. Sewage Rising Main from P2 Pump house Panvel (W) to Kamothe STP C.A. No 03/CIDCO/EE(PNL-II)/2013-14 M/s Lalit Constructions	South	EE(PNL-II)	N.A.	No	N.A.	N.A.	N.A.	N.A.	No
103	Cosntruction of 70MLD STP at Kharghar CA No. 06/CIDCO/EE(ENV-I)/08-09 M/s Hindustan Dorr Oliver Ltd.	South	EE(WS-I)	-	No	-	-	-	-	No
104	Providing and laying 500mm /800mm dia DI pipeline from BPCL sector 09 upto 36 m road along GTBS, MSEB at Drongiri node CA 11 /CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)							
105	P&F individual water meter for flat rate consumer at New Panvel CA 04/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)							
106	Replacing water supply lines at Warehousing complex at Kalamboli. CA 09/CIDCO/EE(WS-I)/2013-14	South	EE(WS-I)							
107	Comprehensive operation and maitenace of MSW procesing and disposal facility at chal tloja MIDC C.A 12/CIDCO/EE(WS-I)/2010-11 M/s. BEIL	South	EE(WS-I)	-	No	-	-	-	-	No
108	Construction of Permanent rainshed over concrete platform at MSW processing and disposal facility at Chal, Near Taloja MIDC. C.A. No 05/CIDCO/EE(WS-I)/2013-14 M/s K.D.Patil Const.	South	EE(WS-I)	-	No	-	-	-	-	No
109	Development of landfill facility for MSW processing and disposal facility at village CHAL near Taloja (4 th call) CA NO 12/CIDCO/EE(W.S-I)/2011-12	South	EE(WS-I)	-	No	-	-	-	-	No
110	Construction of 25 MLD sewage pump house in Sector-9 at Kharghar. CA.02/CIDCO/EE(WS-II)/2013-14 M/s.Girish Enterprise	South	EE(WS-II)	N.A.	No	N.A.	N.A.	N.A.	N.A.	No
111	P/ L 1500 mm dia M.S. Gravity main along NH-4B from MBR Vahal to to Kalamboli Jn.under Het. w/s scheme CA.05/CIDCO/EE(Env-Het)/2008-09) M/s. SMC Infrastructures Pvt. Ltd	South	EE(WS-II)	12-Feb-14	Yes	Contractor	27-Oct-09	In-Progress	20-May-13	Yes
112	Manufacturing, Providing, laying, jointing, testing and commissioning of 1500 mm dia. M.S.pipeline from kalamboli junction to MBR in Sector-26 ,Kharghar along Sion-Panvel Expressway. CA.01/CIDCO/SE(ENV)/EE(ENV-II)/10-11 M/s Koya & Co. Construction (P) Ltd.	South	EE(WS-II)	2-Apr-14	No	N.A.	N.A.	N.A.	N.A.	Yes

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
113	Providing & applying Epoxy painting (Protective coating) to structural trusses for bridge across river Patalganga near village Kharpada & bridge across river Balganga near village Kopar in Tal. Pen, Dist. Raigad under Hetawane Water Supply Scheme. C.A.No. 06/CIDCO/SE(W/S)/ EE(Hetawane)/ 2012 – 13 M/s. R. K. Patil.	South	EE(HETAWANE)	NA	No	NA	NA	NA	NA	-
114	City Illumination with Power Supply arrangement in Sector-3,5,6,9,10, 13,20 & 21 at Kharghar.	South	EE(ELECT-I)							
115	Development of power supply infrastructure distribution network including construction of 33/11 KV & 11/0.4 KV HT Substations & allied electrical work in sector-25 to 45, Kharghar Node, N' Mumbai (Phase-I) C.A. No. 12/CIDCO/EE(Elect-I)/2011-12 M/S. IVRCL Ltd	South	EE(ELECT-I)	NA	NA	NA	NA	NA	NA	No
116	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) & Plot No. 20, Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)							
117	SET&C of Elevator at NIFT Campus on plot No. 15 (2nd Phase) Sector-4, Kharghar, Navi Mumbai	South	EE(ELECT-I)							
118	Shifting of 22 KV HT/LT OH lines in Karanjade Node.	South	EE(ELECT-I)							
119	Providing Solar Energy System in CIDCO Bhavan premises. CA No.29/EE(Elect-II)/2011-12 M/s Autonic Energy system Pvt.Ltd	South	EE(ELECT-II)							
120	Providing street lighting on road stretch from Ekmat chowk to Airport at Latur. CA No.CIDCO/SE(Elect)/EE(E/M)/2008-09/27 M/s Impex Electricals	South	EE(ELECT-II)							
121	Supply of fire vehicles for fire services of CIDCO . CA.17/CIDCO/EE(ELECT-II)/11-12 M/s Devi Fires Services	South	EE(ELECT-II)							
122	Providing Street lighting on various road under 12.5% scheme on sector 1 to 15 at Panchnandnagar taloja Phase-I. CA No.22/CIDCO/EE(Elect-II)/2011-12 M/s J.J.Electric	South	EE(ELECT-II)							
123	Raising the height of of 220KV EHV Kalwa-Apta and Kalwa-Taloja Feeder passing through Taloja Panchnandnagar, Phase-I and Phase -II, Navi Mumbai. C.A. No. 03/CIDCO/EE(ELECT-II)/2013-14 Agency : M/s. Ashthavinayak Constn. MSETCL Supervision Charges should be Rs. 52.84 Lacs.	South	EE(ELECT-II)							

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
124	Development of Power supply infrastructure distribution network including 33KV Substation equipment & construction of 11/0.4 KV HT Substation & Allied work in Ulwe Node, Navi Mumbai. (Phase-I) Priority - I & II (3rd Call) C.A.No. 12/CIDCO/EE(ELECT-II)/2011-12 Agency : Leena Powertech Engineer Pvt. Ltd.	South	EE(ELECT-II)							
125	Providing, erecting, testing & commissioning of HVAC system for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 03/CIDCO/ CE&GM(T)/ SE(Elect.)/2008-09 M/S Blue Star Ltd.	South	EE(ELECT-III)							
126	Providing, erecting, testing & commissioning of Electrical (HT, LT & Internal Electrification), Building Management System & Audio Visual Works for CIDCO Exhibition Center at plot no. 1A, 15, 29 & 30 in sector 30A at Vashi, Navi Mumbai. CA 04/ CIDCO / CE&GM(T)/ SE(Elect.)/2008-09 M/S Leena Power Tech Pvt. Ltd.	South	EE(ELECT-III)							
127	Raising and Modification of MSETCL's 220 KV Double Circuit Uran-Kharghar line between Station 3 & 4 obstructing the development of Metro Rail. CA.113/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)							
128	Raising and Modification of MSETCL's 220 KV Double Circuit Aapta-Kalwa Line for Development of Depot at Taloja Panchanand CA.111/CIDCO/EE(Elect-RP)/2012-13 Ms. BNC Power Projects Ltd. alongwith MSETCL charge	South	EE(ELECT-RP)							
129	Construction of peripheral S.W. Drains at R&R-1 pocket for Navi Mumbai International Airport at Vadghar, Navi Mumbai. (Part-I) M/s. P.D. Earthmovers CA No. 01/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	-	NO	N.A.	-	-	-	NO
130	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/A) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03/CIDCO/EE(Airport-II)/2012-13	South	EE(AIRPORT-II)	-	NO	N.A.	-	-	-	NO
131	Development of land near village Vadghar earmarked for resettlement of Airport project affected villages (Part I/B) M/s. J.M.Mhatre Infra Pvt. Ltd. CA.04/CIDCO/EE(Airport-II)/12-13	South	EE(AIRPORT-II)	-	NO	N.A.	-	-	-	NO
132	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-I) M/s J. M. mhatre Infra Pvt. Ltd. C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13	South	EE(AIRPORT-III)	NA	No	NA	NA	NA	NA	No
133	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Govardhani Construction Co. C.A. No 02 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- A)	South	EE(AIRPORT-III)	NA	No	NA	NA	NA	NA	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
134	Construction of peripheral S. W Drains in Reahabilitation & Resettlement pocket - Dapoli (Part-II) M/s Girish Enterprises Pvt. Ltd C.A. No 01 / CIDCO/ GM(Airport)/ EE(Airport-III) /2012-13 (Part- B)	South	EE(AIRPORT-III)	NA	Yes	CIDCO	16-Apr-13	In process	-	No
135	Development of land near village Dapoli earmarked for resettlement of Airport project affected villages. (Part -I) M/s. J.M.Mhatre Infra Pvt. Ltd. CA No. 03 /CIDCO /SE (Airport) EE(Airport-III)/ 2012-13	South	EE(AIRPORT-III)	NA	No	NA	NA	NA	NA	No
136	Contruction of Skywalk Project at Kharghar. C.A. 02/CIDCO/RP/EE(BPR-I) / 10-11 M/s. J. Kumar	Special Project	EE(BPR-I)	-	-	-	-	-	-	-
137	ROB at Pendhar Construction of ROB at level crossing LC-11 on Diva-Panvel railway railway line & on NH-4 at Pendhar leading to 12.5% scheme at Panchanand. C.A. 06/ CIDCO / RP/ SE (TP-III & HQ)/ 10-11	Special Project	EE(BPR-I)	-	Yes	Contractor	Apr-2012	Obtained on 27-Jan-14	Meeting with DRM (CR) on	No
138	Comprehensive maintenance such as providing round the clock security arrangements, mechanical cleaning and sweeping and maintenance of electrical fittings & fixtures, escalators including all consumables at Pedestrian skywalk at Kharghar, Navi Mumbai. C.A	Special Project	EE(BPR-I)	-	-	-	-	-	-	-
139	Providinhg & laying Murum embankment & sub-ballast layer for track formation from Ch. 2790 to Ch. 7900m on Nerul-Uran railway line,Navi Mumbai. C.A.No.01/CIDCO/RP/SE(TP-II&HQ)/EE(NUR-I)/2013-14	Special Projects	EE(NUR-I)	N.A.	No	N.A.	N.A.	N.A.	N.A.	NO
140	Construction of Seawood Railway Station Complex M/s. L&T Limited	Special Projects	EE(NUR-II)	N.A.	Yes	Contractor	24-Dec-08	CRS sanction obtained for Phase-I	N.A.	NO
141	Construction of ROB on Nerul-Uran Railway line at ch. 19817.50 m near GTPS MSEB at Dronagiri . CA No 01/CIDCO/CE(SP)/SE(HQ)/13-14	Special Projects	EE(NUR-II)	N.A.	Yes	CIDCO	18-Oct-11	In Process	CE(SP) discussed with CE (Railway Design)	NO
142	Construction of pipe outlet structure on HP. No.02 at Dronagiri.	CE (SP)	EE(TNR)	NA	NA	NA	NA	NA	NA	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
143	Construction of ROB on Diva-Panvel Railway Line at Kalamboli. CA.02/CIDCO/RP/EE(PP&Q)/10-11 M/s. J.M. Mhatre Infra Pvt. Ltd.	Special Projects	EE(PP&Q)	NA	Yes	CIDCO & Contractor	17-Feb-12	Permission from commissioner of Railway safety (CRS) received on 09/27/2013 & all drawings for execution from Rly. Department is received on 03/15/2014	NA	No.
144	Design & Construction of Five Nos. of Elevated Metro Station at Central Park of Kharghar, Pethpada, Sector 34 Kharghar, Panchanand and Pendhar for Navi Mumbai Metro Line No.1.	CE (SP)	EE(MR-I)	N.A	Yes	CIDCO & Contractor	2010	In- Process	03/14/2014	No
145	Detailed Project Report " for Belapur-Taloja-Kalamboli-Khandeshwar Metro corridor	CE (SP)	EE(MR-I)	N.A	No	N.A	N.A	N.A	N.A	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
146	Design & construction of 4.34 kms elevated viaduct between ch.(-) 50 m to ch.(+) 5130 m excluding six stations on Belapur-Taloja-Khandeshwar corridor of Navi Mumbai Metro. CA No. 01/CIDCO/RP/SE(TP-III & HQ)/10-11	Special Projects	EE(MR-II)	NA	NO	NA	NA	NA	NA	NO
147	Construction of channel, Area leveling for Metro Depot cum workshop at Taloja, Navi Mumbai	Special Projects	EE(MR-III)	NA	No	NA	NA	NA	NA	No
148	Cnstruction of Retaining wall & Precast RCC Compound Wall to Metro Depot Plot at Taloja Pachnand	Special Projects	EE(MR-III)	NA	No	NA	NA	NA	NA	No
149	Design and construction of Depot cum Workshop at Taloja for Navi Mumbai Mto Line-1	Special Projects	EE(MR-III)	NA	No	NA	NA	NA	NA	No
150	Design and Construction of Six Nos. of Elevated Metro Stations at Sector 7 CBD Belapur, Science Park, Utsav Chowk, Sector 11 & Sector 14 of Kharghar and Elevated Metro Terminal Station at	CE(SP)	EE(MR-IV)	-	Not Applicable	-	-	-	-	No

Sr No	Name of the Project	Chief Engineer In Charge	Engineer In Charge	Date of Last Action taken by Concerned CE-For FP (mm/dd/yyyy)	Requirement of Railway Permission (RP) (Yes / No)	Responsibility of RP (CIDCO / Contractor)	Date of First Approach for RP (mm/dd/yyyy)	Status of RP (Obtained / In-Process)	Date of Last Action taken by Concerned CE-For RP (mm/dd/yyyy)	Falls within CRZ (Yes / No)
151	Design & constn. of 4.91 kms elevated viaduct between ch.5130m to ch.10740m excl.5 stations on Bel.-Taloja-Khanda corr.of N.M.	Special Projects	EE(MR-V)	N.A	Yes	LBG, CIDCO & Contractor	13-Dec-11	In-Process	25-Apr-14	No
152	Appointment of General Consultant for Metro Project from Belapur to Pendhar Navi Mumbai.	Special Projects	EE(MR-V)	N.A	No	N.A	N.A	N.A	N.A	No
153	Civil works for construction of viaduct from main line to depot	Special Projects	EE(MR-V)	NA	Yes	LBG, CIDCO & Contractor	13-Dec-11	In-Process	25-Apr-14	NA