

## Sub: A2 works in Ulwe Node.

CIRCLE: SE(Ulwe)

DIVISION : EE(Ulwe-I)

Date : 01.08.2013

## Status of Work From 01.04.2013 TO 31.7.2013

Sr.	Qtn No	Name of work	Agency	Awarded value	Date of start	Date of completion	Present Status
1	01/CIDCO/EE(U L-I)/2013-14	Construction of Storm water Drains for plot entry to	M.N.Mhatre	55,053.60	3.05.2013	12.08.13	work completed
2	02/CIDCO/EE(U L-I)/2013-14	Desilting /removal of debris from channel in Sector-23F along	Sanket B. Gharat,	59962.50	19.06.13	21.06.13	completed
3	03/CIDCO/EE(U L-I)/2013-14	Desilting /removal of debris from channel in Sector-23F along	Shri A.Y. Gharat,	69419.50	28.06.13	04.07.13	completed
4	04/CIDCO/EE(U L-I)/2013-14	Desilting /removal of debris within existing	Shri Jayesh A. Paringe	77803.00	03.07.13	06.07.13	completed
5	05/CIDCO/EE(U L-I)/2013-14	Excavation of Kuchcha channel in Sector-23 along 30m	Shri Nikesh A. Paringe	94996.00	20.06.13	21.06.13	completed
6	06/CIDCO/EE(U L-I)/2013-14	Excavation of Kuchcha channel in Sector-22 along 30m	Shri Suhas Y. Patil	96069.50	18.06.13	17.08.13	yet not started
7	07/CIDCO/EE(U L-I)/2013-14	Excavation of Kuchcha channel in	Shri N. D. Mhatre,	53,237.50	24.06.13	28.06.13	completed
8	08/CIDCO/EE(U L-I)/2013-14	Excavation of Kuchcha channel in	Shri V. P. Mhatre	53300.00	24.06.13	25.06.13	completed
9	09/CIDCO/EE(U L-I)/2013-14	Excavation of Kuchcha channel in Sector-04,07 & 5	Shri Rohidas P. Mhatre,	25,514.00	25.06.13	04.07.13	completed
#	10/CIDCO/EE(U L-I)/2013-14	Excavation of Kuchcha channel in	Shri G. S. Patil,	86612.50	28.06.13	03.07.13	completed
#	11/CIDCO/EE(U L-I)/2013-14	Excavation of Kuchcha channel in	Shri G. S. Patil	13,586.25	28.06.13	02.07.13	completed
#	12/CIDCO/EE(U L-I)/2013-14	Excavation of Kuchcha channel at Jawale	Shri Bhanudas A. Kadu	33312.50	16.07.13	15.09.13	work in progress
#	13/CIDCO/EE(U L-I)/2013-14	Desilting /removal of debris from existing	Shri Sameer S. Patil	78,725.50	17.06.13	16.08.13	work in progress
#	14/CIDCO/EE(U L-I)/2013-14	Desilting/ Removal of Debris from existing PCC / RCC S. W.	Shri Chetan R. Gharat	2,53,192.39	10.06.13	09.08.13	work in progress
#	15/CIDCO/EE(U L-I)/2013-14	Desilting/ Removal of Debris from existing PCC / RCC S. W.	Shri R.A.Dapolkar	1,01,506.20	16.06.13	15.08.13	completed
#	16/CIDCO/EE(U L-I)/2013-14	Desilting/ Removal of Debris from existing PCC / RCC S. W.	Shri M.P.Mhatre,	2,79,311.95	17.06.13	04.07.13	completed
#	17/CIDCO/EE(U L-I)/2013-14	Desilting/ Removal of Debris from existing PCC / RCC S. W.	Shri M.P.Mhatre,	1,24,023.65	18.06.13	17.08.13	completed
#	18/CIDCO/EE(U L-I)/2013-14	Desilting/ Removal of Debris from existing PCC / RCC S. W.	Shri V.Y.Gharat	1,28,563.60	18.06.13	17.08.13	completed
#	19/CIDCO/EE(U L-I)/2013-14	Desilting/ Removal of Debris from existing PCC / RCC S. W.	Shri Shrikant Patil.	1,44,792.85	11.06.13	10.08.13	work in progress
#	20/CIDCO/EE(U L-I)/2013-14	Providing kutcha drains in Ganeshpuri	M/s Jidnya Enterprises	30058.00	12.06.13	20.06.13	completed
#	21/CIDCO/EE(U L-I)/2013-14	Providing kutcha drains in Kombadhuiie Village	Shri Bhagwan C. Koli	38646.00	12.06.13	20.06.13	completed
#	22/CIDCO/EE(U L-I)/2013-14	Providing kutcha drains in Targhar Village at Ulwe Node	Shri Dnyaneshwar Pargaonkar	36499.00	12.06.13	20.06.13	completed
#	23/CIDCO/EE(U L-I)/2013-14	Providing kutcha drains in Ulwe Village at Ulwe Node	M/s Ankeet Construction	42940.00	12.06.13	20.06.13	work in progress
#	24/CIDCO/EE(U L-I)/2013-14	Providing JCB & Supply of Labour during monsoon	M/s Sairaj Construction	91755.00	07.06.13	06.10.13	work in progress

#	25/CIDCO/EE(U L-I)/2013-14	Providing JCB & Supply of Labour during monsoon	Shri M.N.Mhatre	91755.00	18.06.13	17.10.13	work in progress
#	26/CIDCO/EE(U L-I)/2013-14	Providing JCB & Supply of Labour during monsoon	Shri Gurunath Patil	45305.00	18.06.13	17.10.13	work in progress
#	27/CIDCO/EE(U L-I)/2013-14	Pothole filling and repairs to road during	M/s Shakti Construction	474072.70	5.07.201	04.11.2013	work in progress

EE(Ulwe-I)