

Circle : SE (TP-IV)
Division : EE(TNR)



A-2 Works for Period 1st April,2013 to 30rd April,2013

Sr No	Name of Work	Name of Agency	Value of Work (in Lacs)	Date of Start	Date of Completion	Remarks
1	Providing GI Fencing for Pay & Park balance on TBR side of Turbhe Railway Station on TTNV Corridor	Manda L. Patil	3.16	22.04.2013	21.05.2013	Work Completed.
2	Supplying & Fixing of MS benches on extended platform at Koper khairane Railway Station	R.S.Mhatre	2.06	01.04.2013	31.05.2013	Work Completed.
3	Supplying & erecting FRP cabin for pay & park (for scooter & bicycle park) on TBR side at Airoli Railway station	M/s. Akshata Enterprises	1.92	04.04.2013	03.05.2013	
4	Supplying & Fixing of MS benches on extended platform at Airoli Railway Station	M/s. Charan Enterprises	1.94	18.04.2013	17.05.2013	
5	Construction of boundry wall (Thane end) with MS fencing on TBR side at Airoli Railway station	M/s. Siddhi Construction	4.72	30.04.2013	29.05.2013	
6	Repairs to MS Railing ,kerb stone, providing plinth protection to pump room ,chambers for water lines and cover to FF tank within garden on TBR side and repairs in railway office at Rabale station	M/s. Trimurthi construction	4.69	03.04.2013	02.05.2013	
7	Supplying & fixing MS benches on extended platform at Rabale railway station	M/s. Chaitanya Enterprises	1.94	18.04.2013	17.05.2013	

AE(TNR)

AE(TNR)

AEE(TNR)

AEE(TNR)

EE(TNR)